Spot Safety Project Evaluation

Project Log # 200505111

Spot Safety Project # 02-97-255

Spot Safety Project Evaluation of installed guardrail on retrofitted bridge #24-050 at all four approaches at the Pitt/Craven County Line on NC 43.

Documents Prepared By:

Safety Evaluation Group Traffic Safety Systems Management Section Traffic Engineering and Safety Systems Branch North Carolina Department of Transportation

rincipal Investigator			
Samuel D. Coleman, EI	<u>02-22-2006</u> Date		
Traffic Safety Project Engineer			

Spot Safety Project Evaluation Documentation

Subject Location

Evaluation of Spot Safety Project Number 02-97-255 - Retrofit bridge #24-050 and install guardrail on all four approaches at the Pitt/Craven County Line on NC 43.

Introduction

In an attempt to assess the safety of our roads, the Safety Evaluation Group of the Traffic Safety Systems Management Section has evaluated the above project. The methodologies used in this evaluation offer various philosophies and ideas, in an effort to provide objective countermeasure crash reduction results. A naive before and after analysis of the treatment data has been completed to measure the effectiveness of the spot safety improvement. Additional analysis methods were not utilized for this evaluation because a suitable comparison group was unattainable. This information is provided to you so the benefit or lack of benefit for this type of project can be recognized and utilized for future projects.

Project Information and Background from the Project File Folder

The spot safety project improvement countermeasures chosen for the subject location was to retrofit bridge #24-050 and install guardrail on all four approaches at the Pitt/Craven county line. NC 43 is a two-lane, 55-mph facility without left turn lanes. The initial crash analysis for this intersection was completed from August 1, 1991 to July 31, 1997. There were a total of 4 crashes including 3 run off road crashes which resulted in 2 Fatals, 2 Class A and 1 Class B injury. The stated reason for this improvement was there was no protection for vehicles that run off the roadway approaching the bridge. The final completion date for the guardrail installation along the subject road was on May 1, 2001 at a cost of \$60,000.

Naive Before and After Analysis

After reviewing the spot safety project file folder along with all the crashes along the subject road, the crash data omitted from this analysis to consider for an adequate construction period was from April 2001 through June 2001. The before period consisted of reported crashes from April 1, 1997 through March 31, 2001 (4 years). The after period consisted of reported crashes from July 1, 2001 through June 30, 2005 (4 Years). The ending date for this analysis was determined by the available crash data at the time the crash analysis was completed. The analysis consisted of crashes that occurred along NC 43 at the Pitt/Craven county line, 1000' on either side of bridge #24-050 with a 0' y-line (See diagram 1).

The following data table depicts the Naive Before and After Analysis for the above information. Please note that Ran Off Road Crashes were the target crashes for the applied countermeasure. The crash types considered are as follows: Ran Off Road-Left, Ran Off Road-Right, Ran Off Road-

Straight, Overturn/Rollover, Fixed Object, Head-On; Sideswipe, Same Direction; Sideswipe, Opposite Direction.

Treatment Information			
	Before	After	Percent Reduction (-) Percent Increase (+)
Total crashes	3	4	33.3
Total Severity Index	3.5	1.0	-71.2
Target Crashes	1	1	0.0
Target Severity Index	8.4	1.0	-88.1
Volume	4400	5100	15.9
Treatment Injury Information			
	Before	After	Percent Reduction (-) Percent Increase (+)
Fatal	0	0	0.0
Class A	0	0	0.0
Class B	1	0	-100.0
Class C	0	0	0.0
Property Damage Only	2	4	100.0
Target Injury Information			
	Before	After	Percent Reduction (-) Percent Increase (+)
Fatal	0	0	0.0
Class A	0	0	0.0
Class B	1	0	-100.0
Class C	0	0	0.0
Property Damage Only	0	1	100.0
Crashes over embankment	1	0	-100.0
Crashes into guardrail	0	1	100.0

Table 1.


The naive before and after analysis at the treatment location resulted in a 33.3 percent decrease in Total Crashes, a 0.0 percent change in Target Crashes, and a 15.9 percent increase in Average Daily Traffic (ADT). The Treatment Injury Information resulted in a 100.0 percent decrease for Class B, and a 100.0 percent increase for Property Damage Only. The Target Injury Information resulted in a 100.0 percent decrease in Class B injuries and a 100.0 percent increase in Property Damage Only crashes. The before period ADT year was 1999 and the after period ADT year was 2003.

Results and Discussion


The naive before and after analysis involving the comparison of treatment actual before data versus treatment actual after data resulted in a 33.3 percent decrease in Total Crashes and a 0.0 percent change in Target Crashes. The summary results above demonstrate that the treatment location appears to have had a decrease in the number of Total Crashes and no change in the number of Target Crashes from the before to the after period.

There is one crash in the before and one crash in the after period that are target crashes. Table 1 shows the severity of a crash with and without the guardrail. Looking at these two crashes the guardrail did its intended function of keeping the vehicle on the road and slowing it down as safely as possible in the event of a crash.

As the Safety Evaluation Group completes additional spot safety reviews for this type of countermeasure, we will be able to provide objective and definite information regarding actual crash reduction factors for this type of road.



locationmap.dgn 05/03/2006 02:03:31 PM



Treatment Site Photos taken on November 14, 2005



Traveling North on NC 43 (deep ditch on right of guardrail)



Traveling North on NC 43



Traveling South on NC 43

