



STATE OF NORTH CAROLINA
DEPARTMENT OF TRANSPORTATION

MICHAEL F. EASLEY
GOVERNOR

LYNDO TIPPETT
SECRETARY

Minutes of Pre-Bid Conference

DATE: Thursday, October 29, 2009

TIME: 1:00 p.m.

PROJECT: WBS 33053.1.1 (B-3430) – Cherokee County Bridge No. 43

LOCATION: NCDOT Maintenance Office Building, Raleigh, Wake County

A mandatory pre-bid conference was held for the above project. A list of attendees is attached to these minutes. Mr. Zaki Wafa of the NCDOT Bridge Management Unit conducted the pre-bid conference. The following items are noted and are hereby made part of the contract:

1. The contractors were informed that in order to equate the elevations on the boring logs to the Mulkey plan elevations; they needed to add 1667.4 feet to the boring log elevations.
2. On sheet 1 of the plans, the contractors were informed that the survey used to conduct the geotechnical investigation was in the opposite direction of the Mulkey survey, so the boring labels shown in the plan view are correct.(i.e. EB2-A and EB2-B are located at end bent #1)
3. In the plan view on sheet 18 of the plans, the contractors were informed that the 6'-7 3/4" dimension to the guardrail anchor assembly was not correct. This dimension should be 7'-5 3/4".
4. The environmental permit is attached with these minutes.

KA/ZW

Cc: Chris Lee
Zaki Wafa
Prospective Bidders
File