

STATE	PROJECT NO.	SHEET NO.	TOTAL SHEETS						
N.C.	2023CPT.10.16.20132	1	8						
E A DPO IECT NO									

F.A. PROJECT NO.



ENLARGED MUNICIPAL AND SUBURBAN AREAS

CABARRUS COUNTY

NORTH CAROLINA

PREPARED BY HEHE

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION DIVISION OF HIGHWAYS - DIVISION 10 DISTRICT 1

MAP #1 - SR 1113 - HOPEWELL CHURCH ROAD 1.55 MILES FROM SR 1114 (GARMON MILL ROAD) (MP Ø.ØØ) TO SR 1115 (KISER ROAD) (MP 1.55)

MAP #2 - SR 1113 - HOPEWELL CHURCH ROAD 1.28 MILES FROM SR 1115 (KISER ROAD) (MP 1.55)
TO UNION COUNTY LINE (MP 2.83)

A	STATE	PROJECT NO.	SHEET NO.	TOTAL SHEETS
	N.C.	2023CPT.10.16.20132	2	8
	1			



ENLARGED MUNICIPAL AND SUBURBAN AREAS

CABARRUS COUNTY

NORTH CAROLINA

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION DIVISION OF HIGHWAYS - DIVISION 10 DISTRICT 1

1643 Rainbow Kenlough Dr 1628 1643

Rowan County

Normandy Rd.


1663

Winton St. 185

MAP #3 - SR 1640 - MACON STREET 0.14 MILES FROM SR 1628 (CHARLIE WALKER ROAD) (MP 0.00) TO SR 1639 (MARION AVENUE) (MP Ø.14)

MAP #4 - SR 1663 - NORMANDY ROAD 0.47 MILES FROM ROWAN COUNTY LINE (MP 0.00) TO SR 1918 (KENLOUGH DRIVE) (MP Ø.47)

MAP #5 - SR 1918 - KENLOUGH DRIVE Ø.27 MILES FROM SR 1643 (RAINBOW DRIVE) (MP 0.00) TO DEAD END (MP 0.27)



STATE	PROJECT NO.	SHEET NO.	TOTAL SHEETS
N.C.	2023CPT.10.16.20132	3	8



ENLARGED MUNICIPAL AND SUBURBAN AREAS

CABARRUS COUNTY

NORTH CAROLINA


NORTH CAROLINA DEPARTMENT OF TRANSPORTATION DIVISION OF HIGHWAYS - DIVISION 10 DISTRICT 1

MAP #6 - SR 1939 - TERRILL RIDGE DRIVE Ø.80 MILES FROM SR 1608 (DAVIDSON ROAD) (MP 0.00)
TO SR 1944 (DEER RUN COURT) (MP 0.80)

MAP #7 - SR 1940 - OLDE CEDAR COURT 0.22 MILES FROM SR 1939 (TERRILL RIDGE DRIVE) (MP 0.00) TO CUL-DE-SAC (MP 0.22)

MAP #8 - SR 1942 - CHESTER COURT Ø.Ø7 MILES FROM SR 194Ø (OLDE CEDAR COURT) (MP Ø.ØØ) TO CUL-DE-SAC (MP Ø.Ø7)

MAP #9 - SR 1943 - STONE BROOK COURT Ø.Ø7 MILES FROM SR 1939 (TERRILL RIDGE DRIVE) (MP Ø.ØØ) TO CUL-DE-SAC (MP Ø.Ø7)



Victory Temple

2468

STATE	PROJECT NO.	SHEET NO.	TOTAL SHEETS
N.C.	2023CPT.10.16.20132	4	8



ENLARGED MUNICIPAL AND SUBURBAN AREAS

CABARRUS COUNTY

NORTH CAROLINA


PREPARED BY HEHE

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION DIVISION OF HIGHWAYS - DIVISION 10 DISTRICT I

MAP #10 - SR 2429 - RIMER ROAD 1.28 MILES FROM SR 2433 (PHANIELS CHURCH ROAD) (MP 0.61) TO SR 2427 (CLINE SCHOOL ROAD) (MP 1.89)

INTERSECTION EMULSION PLACEMENT TWO LANE TWO WAY ROADWAY

PROJECT NO.	SH€ET NO.	TOTAL SHEETS
2023CPT.10.16.20132	5	8
		_



<u>LEGEND</u>

- → DIRECTION OF TRAFFIC FLOW
- SKIP LINES
- DOUBLE YELLOW LINES

SIGNING FOR ASPHALT SURFACE TREATMENT


STATE PROJECT NO. SHEET TOTAL SHEETS


N.C. 2023CPT_10_16_20132 6 8

F.A. PROJECT NO.

- DIRECTION OF TRAFFIC FLOW CONSTRUCTION CONSTRUCTION (SEE NOTE BELOW) LIMITS LIMITS **上** (5) (1) 3 (2)4 -1000' OR MORE 1000' OR MORE **(**4**)** (SEE NOTE **(5)** BELOW) 1 MILE SPACING (SEE NOTE BELOW) (SEE NOTE BELOW)

TEE INTERSECTION





ADVANCE WARNING SIGNS FOR RURAL AND SUBURBAN 2-LANE ROADWAY RESURFACING

MAPS LESS THAN 2 MILES ROAD WORK


START OF CONTRACT WORK.

STATIONARY SIGN

FOR AST RESURFACING MAPS WITH CONSTRUCTION LIMITS LESS THAN 2 MILES IN LENGTH, USE A STATIONARY "LOOSE GRAVEL" SIGN AT THE BEGINNING CONSTRUCTION LIMIT FOLLOWED BY AN "UNMARKED PAVEMENT" SIGN MIDWAY THROUGH AND AN "END ROAD WORK" SIGN AT THE END CONSTRUCTION LIMIT.

WHEN WORK ENDS AT A 3-WAY TEE INTERSECTION.

THE ABOVE SIGNS ARE ALL THAT ARE REQUIRED FOR A CONTRACTOR TO BEGIN A RESURFACING CONTRACT. ANY ADDITIONAL SIGNS REQUESTED BY NCDOT DIVISIONS SHALL BE INSTALLED WITHIN 7 BUSINESS DAYS OF THE




GENERAL NOTES FOR FLAGGING OPERATIONS

- 1- REFER TO RSD. 1101.11, SHEETS 1 & 4, FOR "L" DISTANCE AND SIGN SPACING.
- INSTALL LANE CLOSURES WITH THE TRAFFIC FLOW, BEGINNING WITH DEVICES ON THE UPSTREAM SIDE OF TRAFFIC.
- REMOVE LANE CLOSURES AGAINST THE TRAFFIC FLOW, BEGINNING WITH DEVICES ON THE DOWNSTREAM SIDE OF TRAFFIC.
- 4- PLACE CONES THRU THE WORK AREA AT THE MAXIMUM SPACING EQUAL IN FEET TO 2 TIMES THE POSTED SPEED LIMIT.
- EXTEND LANE CLOSURES AT THE BUFFER SPACE SUCH THAT STOPPING SIGHT DISTANCE IS PROVIDED TO THE FLAGGER (REFER TO RSD. 1101.11, SHEET 2).
- 6- DO NOT STOP TRAFFIC IN ANY ONE DIRECTION FOR MORE THAN 5 MINUTES AT A TIME.
- DRUMS OR SKINNY DRUMS MAY BE USED IN LIEU OF CONES. REFER TO RSD. 1180.01 FOR SKINNY DRUM REQUIREMENTS.
- USE FLAGGERS TO CONTROL TRAFFIC AT INTERSECTIONS AFFECTED BY THE LANE CLOSURE. SUPPLEMENT FLAGGERS LOCATED AT INTERSECTIONS WITH FLAGGER AHEAD SIGNS (W20-7a) PLACED APPROXIMATELY 250 FT. IN ADVANCE OF THE FLAGGER. FOR SIGNALIZED INTERSECTIONS PLACE SIGNALS IN THE FLASH MODE AND USE LAW ENFORCEMENT.
- 9- REFER TO THE CURRENT MUTCD FOR FLAGGER CONTROL, REQUIREMENTS, AND PROCEDURES.
- 10- DO NOT EXCEED A 1 MILE LANE CLOSURE LENGTH UNLESS OTHERWISE SHOWN IN THE TMP OR AS DIRECTED BY THE ENGINEER.

IF VEHICLE QUEUES WILL REACH WITHIN 15' OF EITHER SIDE OF ACTIVE RAILROAD TRACKS, PROVIDE A UNIFORMED LAW ENFORCEMENT OFFICER OR FLAGGER TO PREVENT VEHICLES FROM STOPPING WITHIN THE GRADE CROSSING. PROVIDE OFFICER OR FLAGGER EVEN IF AUTOMATIC WARNING MEASURES ALREADY EXIST.

GENERAL NOTES FOR PILOT CAR OPERATIONS

- 1- USE PILOT CARS WHEN DIRECTED BY THE ENGINEER.
- 2- IF ROADWAY WIDTH IS LESS THAN 22 FEET (EOP TO EOP), CONES MAY NOT BE REQUIRED ALONG WORK AREA, AND AT THE DISCRETION OF THE ENGINEER, CONES MAY BE OMITTED ALONG THE WORK AREA IF USING A PILOT CAR.
- 3- CONES ARE ALWAYS REQUIRED IN THE UPSTREAM AND DOWNSTREAM TAPERS.
- MOUNT SIGN G20-4 "PILOT CAR FOLLOW ME" AT A CONSPICUOUS POSITION ON THE REAR OF THE PILOT VEHICLE.
- DO NOT INSTALL MORE THAN ONE (1) MILE OF LANE CLOSURE, MEASURED FROM THE BEGINNING OF THE MERGE TAPER TO THE END OF THE LANE CLOSURE.
- ADVISE RESIDENTS AND BUSINESSES WITHIN THE LANE CLOSURE LIMITS ABOUT METHODS OF SAFE EGRESS AND INGRESS FROM DRIVEWAYS DURING FLAGGING AND PILOT CAR OPERATIONS.



回 CLO FOR RE **OSUI** Ш STANDARD DRAWING C OADWAY M $\mathbf{\alpha}$ TEMPORAR -WAY ROADWAY S LANE \mathcal{O}

STATE OF
NORTH CAROLINA
T. OF TRANSPORTATION
VISION OF HIGHWAYS
RALEIGH, N.C.

Fr. DIVIS

EPT

SHEET 7 **OF** 8

1101.0

PROJECT NO.	SHEET NO.	TOTAL NO.
2023CPT.10.16.20132	8	8

SUMMARY OF QUANTITIES

								• ~	• /			1803500000-E	182000000-E	1836000000-E	183800000-E	1838500000-N	2143000000-E	4413000000-E	4457000000-N
PROJECT NO	COUNTY	MAP NO	ROUTE	DESCRIPTION	TYP NO	LANES	LANE TYPE	FINAL SURFACE TESTING REQUIRED	WARM MIX ASPHALT REQUIRED	LENGTH	WIDTH		ASPHALT SURFACE TREATMENT, FOG SEAL	ASPHALT SURFACE TREATMENT, TRIPLE SEAL	EMULSION FOR ASPHALT SURFACE TREATMENT			WORK ZONE ADVANCE/GE NERAL WARNING SIGNING	TEMPORARY TRAFFIC CONTROL
										MI	FT	SY	SY	SY	GAL	WK	TON	SF	LS
				FROM SR 1114 (GARMON MILL ROAD))														
			SR 1113 - HOPEWELL CHURCH ROAD	(MP 0.00) TO SR 1115 (KISER ROAD)															
2023CPT.10.16.20132		1	40001113013	(MP 1.55)	ļ	2		NO	NO	1.55	20		18,703	18,703	18,145	0.40	0.50	176.0	0.25
	TO	TAL FOR M	AP NO. 1							1.55			18,703	18,703	18,145	0.40	0.50	176.0	0.25
				FROM SR 1115 (KISER ROAD) (MP															
			SR 1113 - HOPEWELL CHURCH ROAD	1.55) TO UNION COUNTY LINE (MP															
2023CPT.10.16.20132		2	400011130013	2.83)		2		NO	NO	1.28	20		15,343	15,343	14,885	0.40	0.50	144.0	0.20
	TO	TAL FOR M	AP NO. 2							1.28			15,343	15,343	14,885	0.40	0.50	144.0	0.20
				FROM SR 1628 (CHARLIE WALKER											[
			SR 1640 - MACON STREET	ROAD) (MP 0.00) TO SR 1639											1		[
2023CPT.10.16.20132	Cabarrus	3	40001640013	(MARION AVENUE) (MP 0.14)		2		NO	NO	0.14	14	1,174	1,174		790	0.20	0.50	48.0	0.02
	TO	TAL FOR M	AP NO. 3							0.14		1,174	1,174		790	0.20	0.50	48.0	0.02
				FROM ROWAN COUNTY LINE (MP															
			SR 1663 - NORMANDY ROAD	0.00) TO SR 1918 (KENLOUGH DRIVE)															
2023CPT.10.16.20132	Cabarrus	4	40001663013	(MP 0.47)		2		NO	NO	0.47	18		5,133	5,133	4,980	0.20	0.50	48.0	0.08
	TOTAL FOR MAP NO. 4							0.47			5,133	5,133	4,980	0.20	0.50	48.0	0.08		
			SR 1918 - KENLOUGH DRIVE	FROM SR 1643 (RAINBOW DRIVE) (MP	,														
2023CPT.10.16.20132	Cabarrus	5	40001918013	0.00) TO DEAD END (MP 0.27)		2		NO	NO	0.27	20	3,230	3,230		2,165	0.20	0.50	48.0	0.04
	•	TAL FOR M		,	1					0.27		3,230	3,230		2,165	0.20	0.50	48.0	0.04
				FROM SR 1608 (DAVIDSON ROAD)	1							0,200	0,200			0.20		1010	5151
			SR 1939 - TERRILL RIDGE DRIVE	(MP 0.00) TO SR 1944 (DEER RUN															
2023CPT.10.16.20132	Caharrus	6	40001939013	COURT) (MP 0.80)		2		NO	NO	0.80	22		10,532	10,532	10,220	0.20	0.50	64.0	0.14
2023011.10.10.20132		TAL FOR M		coonty (init olso)				110	110	0.80			10,532	10,532	10,220	0.20	0.50	64.0	0.14
	1	ALTOKIN	110.0							0.00			10,552	10,552	10,220	0.20	0.50	04.0	0.14
			SR 1940 - OLDE CEDAR COURT	FROM SR 1939 (TERRILL RIDGE DRIVE)	,l														
2023CPT.10.16.20132	Cabarrus	7	40001940013	(MP 0.00) TO CUL-DE-SAC (MP 0.22)	1	2		NO	NO	0.22	20		2,634	2,634	2,555	0.20	0.50	64.0	0.04
2023CF1.10.10.20132		TAL FOR M		(WIF 0.00) TO COL-DE-SAC (WIF 0.22)	1			NO	NO	0.22	20		2,634	2,634	2,555	0.20	0.50	64.0	0.04
	10	AL FUR IVI	AP NO. 7		-					0.22			2,034	2,034	2,555	0.20	0.50	64.0	0.04
			CD 1042 CHESTER COURT	FDOM SD 1040 (OLDE SEDAR COLIDE)															
2022CDT 40 4C 20422	C-1		SR 1942 - CHESTER COURT	FROM SR 1940 (OLDE CEDAR COURT)		١		NO.	NO	0.07	20		020	020	045	0.45	0.50	40.0	0.01
2023CPT.10.16.20132		8	40001942013	(MP 0.00) TO CUL-DE-SAC (MP 0.07)	1	2		NO	NO	0.07	20		839	839	815	0.15	0.50	48.0	0.01
	10	TAL FOR M	AP NO. 8		1					0.07			839	839	815	0.15	0.50	48.0	0.01
			CD 4042 CTONE DDOOK CO	FROM CR 4020 (TERRUI - RID CT - TO 117)	J										1		[
2022007.42.42.22.	6.1	_	SR 1943 - STONE BROOK COURT	FROM SR 1939 (TERRILL RIDGE DRIVE)	'	_				0.5-	22		000	000		0.1-	0.50	40.0	0.01
2023CPT.10.16.20132		9	40001943013	(MP 0.00) TO CUL-DE-SAC (MP 0.07)	1	2		NO	NO	0.07	20		839	839	815	0.15	0.50	48.0	0.01
	TO	TAL FOR M	AP NO. 9		1					0.07			839	839	815	0.15	0.50	48.0	0.01
				FROM SR 1927 (RIVERVIEW ROAD)											1		[
				(MP 0.48) TO SR 1935 (PLANK ROAD)											1		[
2023CPT.10.16.20132	•		SR 2429 - RIMER ROAD 40002429013	(MP 4.39)		2		NO	NO	1.28	19	14,554	14,554		9,755	0.40	0.50	82.0	0.21
		AL FOR MA								1.28		14,554	14,554		9,755	0.40	0.50	82.0	0.21
TOTAL FOR PROJ NO. 2023CPT.10.16.20132							6.15		18,958	72,981	54,023	65,125	2.50	5.00	770.0	1.00			
GRAND TOTAL			<u> </u>					6.15		18,958	72,981	54,023	65,125	2.50	5.00	770.0	1.00		