RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
17BP.1.R.98	RW03E-1

Location and Surveys

LOCATION & SURVEYS
DIVISION 1
1300 US 64 W
PLYMOUTH, NC 27962

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-5327 LAND SURVEYOR LINWOOD T. DOWNS III

DocuSigned by: Linwood T. Downs III

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I , Linwood T. Downs III , certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed on August 10, 2021, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 25th day of August, 2021.

DocuSigned by:
Linwood T. Downs III
Professional Land Surveyor L-5327

NORTH CAROLINA PROFESSIONAL SEAL L-5327 LAND SURVEYOR LINWOOD T. DOWNS III

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	10+30.00	-30.00	1015134.7875	2565220.7333
L	10+30.00	30.00	1015074.7937	2565219.8718
L	10+56.32	-30.00	1015134.4106	2565247.0484
L	10+90.00	-37.30	1015141.2266	2565280.8295
L	11+41.00	29.55	1015073.2194	2565329.7835
L	11+50.00	-43.00	1015145.1352	2565342.9758
L	12+01.00	-41.00	1015137.8217	2565396.4998
L	12+43.96	29.77	1015060.9518	2565427.6250
L	12+59.00	-34.00	1015120.3084	2565455.3749
L	12+67.89	30.31	1015055.6111	2565449.9174
L	13+00.00	35.00	1015043.4773	2565478.4456
L	13+00.00	-37.00	1015112.8124	2565497.8527
L	13+00.00	30.44	1015047.8658	2565479.6740
L	13+82.26	-29.70	1015078.1975	2565576.5480
L	15+00.00	35.00	1014974.8796	2565662.4146
L	15+00.00	-42.00	1015046.5314	2565690.6107
L	16+60.00	30.02	1014910.2921	2565801.3157
L	16+60.00	43.00	1014899.4287	2565794.2138
L	16+75.00	30.02	1014902.3039	2565813.2607
L	16+75.00	-29.98	1014951.8247	2565847.1382
L	16+75.00	-29.98	1014951.8247	2565847.1382
L	16+75.00	30.02	1014902.3039	2565813.2607

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	12+13.00	-63.00	1015157.7643	2565412.3731
L	12+30.00	-36.86	1015129.0243	2565426.0742
L	12+35.00	-55.00	1015145.9263	2565434.5310
L	15+25.00	-58.00	1015051.8570	2565720.5247
L	15+34.00	-36.00	1015027.8600	2565720.8765
L	15+44.00	-60.00	1015045.6212	2565740.2256
L	15+58.00	-29.99	1015012.1433	2565741.3565
L	15+99.00	-40.00	1015001.8051	2565784.2792
L	16+25.00	-29.98	1014979.7129	2565803.1471

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED ON AUGUST 10, 2021.

6/2/99
14-SEP-2021 13:25
B:\rw_impact_Non-NBIS Bridges\450097 Hertford (17bp.1.r.98)\Control\Control Sheets\E-Sheets\17BP.1.R.98_ls_rw03e-1.dgn
ltdowns AT LS-311565