Docusign Envelope ID: C6F72E5F-3E28-8D68-8310-F0D3D5BB4D98

STATE OF NORTH CAROLINA
DIVISION OF HIGHWAYS

TRANSPORTATION MANAGEMENT PLAN

TYRRELL COUNTY

DIVISION 1



REPLACE BRIDGE NO. 880018 SR 1105 (NEWLANDS RD) OVER SECOND CREEK

GENERAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS, AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS OR RESULT IN DUPLICATE OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING, OR REMOVAL OF DEVICES AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

TRAFFIC PATTERN ALTERATIONS

A) NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

B) INSTALL SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRAFFIC CONTROL PLANS.

C) INSTALL SIGNING REQUIRED FOR THE OFF-SITE DETOUR AS SHOWN IN THE TRAFFIC CONTROL PLAN.

D) COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION.

E) COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPTERATION.

F) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

TRAFFIC CONTROL DEVICES

G) PLACE TYPE III BARRICADES WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY.

MISCELLANEOUS

H) MAINTAIN VEHICULAR ACCESS TO ALL DRIVEWAYS DURING THE LIFE OF THE CONTRACT, UNLESS OTHERWISE NOTED IN THE PHASING OR DIRECTED BY THE ENGINEER. USE INCIDENTAL STONE WHEN NECESSARY.



WORK ZONE SAFETY & MOBILITY
"from the MOUNTAINS to the COAST"

PLANS PREPARED BY:

JAY W. WOOLARD, PE
SENIOR TRANSPORTATION ENGINEER

ANDREW N. GOOD
TRANSPORTATION DESIGNER

NCDOT CONTACT:

RYAN SHOOK
NCDOT DIVISION 1 PROJECT MANAGER

DIVISION OF HIGHWAYS * STATE OF NORTH CAROLINA * DEPARTMENT OF TRANSPORTATION * WORK ZONE TRAFFIC CONTROL

INDEX OF SHEETS

SHEET NO.	TITLE
TMP-1	TITLE SHEET, INDEX OF SHEETS, LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, LEGEND, PHASING, AND GENERAL NOTES
TMP-2	SPECIAL SIGN DESIGN
TMP-3	SR 1105 NEWLANDS RD DETOUR ROUTE

PHASING

STEP 1:

PRIOR TO ANY WORK OPERATIONS, INSTALL AND COVER WORK ZONE WARNING SIGNS AND TRAFFIC CONTROL DEVICES ON SR 1105 (NEWLANDS RD), RIDERS CREEK RD, AND BODWELL RD, PER ROADWAY STANDARD DRAWING 1101.03, SHEET 1 AND TMP-3.

STEP 2: (TMP-3)

USING TEMPORARY ROAD CLOSURES PER ROADWAY STANDARD DRAWING 1101.03, SHEET 1 PERFORM THE FOLLOWING:

- CLOSE SR 1105 (NEWLANDS RD) AND PLACE TRAFFIC ON OFF-SITE DETOUR AS SHOWN ON TMP-3.
- CONSTRUCT PROPOSED STRUCTRE INCLUDING FINAL PAVEMENT AND MARKINGS.

STEP 3:

- REMOVE ALL TRAFFIC CONTROL DEVICES AND DETOUR. OPEN SR 1105 (NEWLANDS RD) TO TRAFFIC.

ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS APPEAR IN "ROADWAY STANDARD DRAWINGS" - PROJECT SERVICES UNIT - N.C. DEPARTMENT OF TRANSPORTATION - RALEIGH, N.C., DATED JANUARY 2024 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.	TITLE
1101.01	WORK ZONE ADVANCE WARNING SIGNS
1101.03	TEMPORARY ROAD CLOSURES
1101.11	TRAFFIC CONTROL DESIGN TABLES
1110.01	STATIONARY WORK ZONE SIGNS
1110.02	PORTABLE WORK ZONE SIGNS
1145.01	BARRICADES

LEGEND

BARRICADE (TYPE III)

STATIONARY SIGN

DETOUR ROUTE

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

Stantec
Stantec Consulting Services Inc.
801 Jones Franklin Road, Suite 300
Raleigh, NC 27606
Tel. 919.851.6866
Fax. 919.851.7024
www.stantec.com
License No. F-0672

Signed by: J.W. Woolard Jr. BBC02F49E95C...
NORTH CAROLINA PROFESSIONAL SEAL 19862 ENGINEER J.W. WOOLARD JR.
7/24/2026

SHEET NO.
TMP-1

BP1.R014.1

7/24/2026
U:\Work Zone Traffic Control\Plan Sheets\BP1.R014.1_TMP_01_TITLE.dgn
angood