DocuSign Envelope ID: F009C8AE-BAD5-4D40-8005-06D64686C537

PROJ. REFERENCE NO.	SHEET NO.
U-5715	TMP-3

PROJECT PHASING

PHASE I

STEP 1: - ERECT WORK ZONE ADVANCED WARNING SIGNS USING DETAIL DRAWINGS FOR WORK ZONE SIGNS. (SEE RDWY STD. 1101.01)

STEP 2: - USING RDWY STD 1101.02 SHEET 1 OF 15, PERFORM THE FOLLOWING:

- REMOVE EXISTING PAVEMENT MARKINGS AND PLACE TEMPORARY PAVEMENT MARKINGS AND MARKERS AS SHOWN ON SHEET TMP-4 FROM -L- STATION 10+70 TO -L- STA 15+15 AND -Y1- STATION 10+00 TO -Y1- STATION 11+05.

- PLACE WATER FILLED BARRIER AND CLOSE SIDEWALK AS SHOWN ON SHEET TMP-4 FROM -Y1- STATION 10+45 TO -L- STATION 14+90.

STEP 3: - COORDINATE UTILITY MOVEMENT.

STEP 4: - CONSTRUCT RETAINING WALL, SIDEWALK, CURB & GUTTER, AND PAVEMENT UP TO, BUT NOT INCLUDING THE FINAL PAVEMENT SURFACE LAYER BETWEEN -Y1- STATION 10+58.63 AND -L- STATION 15+15 (AS SHOWN ON THE ROADWAY PLANS). BEGIN CONSTRUCTION OF TRAFFIC SIGNAL INSTALLATION. KEEP EXISTING TRAFFIC SIGNAL IN OPERATION.

PHASE II

STEP 1: - IN A CONTIUOUS OPERATION AND USING RDWY STD 1101.02 SHEET 1 OF 15:

- REMOVE TEMPORARY MARKERS AND MILL THE EXISTING PAVEMENT AS SHOWN IN THE ROADWAY PLANS.

- FINISH CONSTRUCTING TRAFFIC SIGNAL. PLACE INDUCTIVE LOOPS PRIOR TO PLACEMENT OF FINAL LAYER OF SURFACE COURSE.

- PLACE THE FINAL LAYER OF SURFACE COURSE.

- REMOVE -Y1- EXISTING CENTERLINE.

- PLACE THE FINAL PAVEMENT MARKINGS, AS SHOWN ON SHEET PM-1 ON THE ENTIRE PROJECT.

- DEACTIVATE EXISTING SIGNAL. ACTIVATE NEW SIGNAL. REMOVE AND DISPOSE OF ALL EXISTING SIGNAL MATERIALS.

- OPEN -L- & -Y1-

STEP 2: REMOVE WORK ZONE ADVANCED WARNING SIGNS

APPROVED: DocuSigned by: James Voso 140FD60379E041F...

DATE: 8/24/2018

SEAL

NORTH CAROLINA PROFESSIONAL SEAL 022599 ENGINEER JAMES B. VOSO

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

DIVISION OF HIGHWAYS STATE OF NORTH CAROLINA DEPARTMENT OF TRANSPORTATION WORK ZONE TRAFFIC CONTROL

TRANSPORTATION OPERATIONS PLAN

$$$$$$SYSTIME$$$$$
$$$$$$$$$$$$$$$$DGN$$$$$$$$$$$$$$$$
$$$$USERNAME$$$$