DocuSign Envelope ID: 0DE3A7AF-772C-42F7-9D1E-246FC9D7073D

6/2/99

REVISIONS

PROJECT REFERENCE NO.	SHEET NO.
B-5837	RW03E-1

RIGHT OF WAY CONTROL SHEET

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-4301 LAND SURVEYOR R. LANDON WAGONER

I, R. LANDON WAGONER, a Professional Land Surveyor in the state of North Carolina hereby certify to the best of my knowledge and belief that the following work item(s) (Base map Compilation, R/W Staking) performed under my responsible charge meet NCDOT Survey Standards as directed in the NCDOT Location & Surveys guidelines and procedures.

I further certify that the data compiled came from available surveys/mapping performed by others and provided to me by NCDOT and do not certify to the accuracy or quality of the individual data sources.

I further certify that the right of way and permanent easement points shown herein and outlined in the tables shown hereon (localized coordinates, station/offset) have been checked and are accurate representations of the right of way and permanent easement points depicted on the corresponding highway plans. I also certify that the right of way and permanent easement points shown herein have been field monumented under my supervision from existing survey control provided by others; that the depicted property data shown herein were surveyed by others; and these monuments denote the right of way and easement boundaries at the time of staking which may be subject to change due to right of way revisions (See deeds for final determination).

Witness my original signature, registration number and seal this 5th day of February, 2019.

DocuSigned by: R. Landon Wagoner 2/7/2019
9406613 7FD30420...

Professional Land Surveyor PLS # L-4301 Seal

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	13+50.00	-30.00	970605.2469	1540680.4008
L	13+50.00	30.00	970645.7433	1540636.1284
L	13+85.72	-30.00	970579.5797	1540658.3670
L	14+42.21	31.49	970567.7555	1540575.7994
L	15+95.77	69.13	970415.4119	1540486.0147
L	16+34.48	84.92	970369.9200	1540467.1885
L	16+92.70	96.81	970297.0526	1540459.9119
L	17+61.38	-30.00	970253.4269	1540599.9877
L	23+37.59	-30.00	969707.1564	1540783.2995
L	23+54.06	-30.00	969692.5423	1540788.4676

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	18+00.00	-30.00	970216.8129	1540612.2743
L	18+00.00	-80.00	970232.7196	1540659.6765
L	20+20.00	-75.00	970022.5590	1540724.9261
L	20+20.00	-30.00	970008.2429	1540682.2640
L	21+12.00	-75.00	969935.3388	1540754.1945
L	21+15.00	-30.00	969918.1786	1540712.4869
L	21+21.00	-70.00	969925.2157	1540752.3175
L	21+23.00	-93.00	969930.6367	1540774.7588
L	21+40.00	-90.00	969913.5656	1540777.3230
L	21+42.00	-30.00	969892.5830	1540721.0759
L	21+46.00	-55.00	969896.7426	1540746.0502
L	22+10.00	-154.00	969867.5630	1540860.2673
L	22+32.00	-132.00	969839.7071	1540846.4093

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED, PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.

2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.