PROJECT REFERENCE NO.	SHEET NO.
EB-5756	EC-3

EXAMPLE OF PUMP-AROUND OPERATION



NOTES:

1. All excavation shall be performed in only dry or isolated sections of channel.
2. Impervious dikes are to be used to isolate work from stream flow when necessary.
3. All graded areas shall be stabilized within 72 hours.
4. Maintenance of stream flow operations shall be incidental to the work. This includes polyethylene sheeting, diversion pipes, pumps and hoses.
5. Pumps and hoses shall be of sufficient size to dewater the work area.

SEQUENCE OF CONSTRUCTION FOR TYPICAL WORK AREA:

1. Install special stilling basin(s).
2. Install upstream pump and temporary flexible hose.
3. Place upstream impervious dike and begin pumping operations for stream diversion.
4. Place downstream impervious dike and pumping apparatus. Dewater entrapped area. Area to be dewatered shall be equal to one days work.
5. Excavate any accumulated silt and dewater before removal of impervious dikes. Remove impervious dikes, pumps, and temporary flexible hose. (Downstream impervious dikes first.)
6. All grading and stabilization must be completed in three days within the pump around areas between the impervious dikes. The impervious dike locations as shown on this sheet only show the upper and lower extent of work for each stream segment. The contractor is responsible for determining the location of the impervious dike(s) for each days work.
7. Remove special stilling basin(s) and backfill. Stabilize disturbed area with seed and mulch.