PROJECT REFERENCE NO.	SHEET NO.
17BP.14.R.122	EC-5

CULVERT CONSTRUCTION SEQUENCE –L– STA. 13+14

1. UTILIZE SPECIAL STILLING BASIN(S) AS NEEDED THROUGHOUT CULVERT CONSTRUCTION.
2. STAGE 1 – CONSTRUCT IMPERVIOUS DIKES FOR THE DETOUR AND INSTALL 42 INCH TEMPORARY PIPE, DIVERTING FLOW THROUGH THE TEMPORARY PIPE.
3. CONSTRUCT PROPOSED DETOUR CULVERT AND INLET/OUTLET CHANNEL IMPROVEMENTS.
4. REMOVE IMPERVIOUS DIKES AND TEMPORARY PIPE FOR THE DETOUR. DIVERT FLOW THROUGH THE DETOUR CULVERT.
5. STAGE 2 – CONSTRUCT IMPERVIOUS DIKES FOR THE PROPOSED CULVERT AND INSTALL 42 INCH TEMPORARY PIPE, DIVERTING FLOW THROUGH THE TEMPORARY PIPE.
6. CONSTRUCT PROPOSED CULVERT AND INLET/OUTLET CHANNEL IMPROVEMENTS.
7. REMOVE IMPERVIOUS DIKES AND TEMPORARY PIPE. DIVERT FLOW THROUGH THE PROPOSED CULVERT.
8. COMPLETE ROADWAY.

STAGE 1



N.T.S.

STAGE 2



N.T.S.

8/17/99
17-DEC-2018 07:04
R:\Environmental\Design\870137_EC_dsn_5.dgn
$$$$USERNAME$$$$