DocuSign Envelope ID: EE52C149-18F3-4A2A-BD54-FE704336B673

PROJ. REFERENCE NO.	SHEET NO.
51214.01AM	TMP-2

TGS ENGINEERS
201 W. MARION ST. STE. 200
SHELBY, NC 28150
PH (704) 476-0003
CORP. LICENSE NO.: C-0275

PHASING NOTES

STEP 1: INSTALL ALL ADVANCE WARNING SIGNS USING NCDOT ROADWAY STD. DRAWING 1101.01 (SHEET 1 OF 3) AND AS SHOWN ON SHEET TMP-3.

STEP 2: INSTALL TEMPORARY GUARDRAIL USING RSD 1101.04.

STEP 3: INSTALL THE FOLLOWING STRUCTURES AND CONNECTING PIPES (0410, 0405, 0404, 0403, 0402, 0401 AND 0400)

STEP 4: INSTALL DETOUR ROUTE SIGNS AND TYPE III BARRICADES AND SIGNS, AND CLOSE US 25 ON RAMP TO TRAFFIC AS SHOWN IN ROADWAY STANDARD DRAWING 1101.03 (SHEET 2 OF 9) AND TMP-2 AND TMP-3.

PLACE TRAFFIC ON DETOUR.



PHASING NOTES CONTINUED

STEP 5: INSTALL CATCH BASIN 0406 AND INSTALL PIPE BETWEEN 0405-0406.

REPAIR THE SINKHOLE AND MILL & RESURFACE THE ROADWAY ON US 25 ON RAMP AS SHOWN ON THE PLANS UP TO AND INCLUDING THE FINAL LAYER OF SURFACE COURSE.

ICT #2: THE CONTRACTOR SHALL COMPLETE THE WORK REQUIRED IN STEP #5 & STEP #6. THE TIME OF AVAILABILITY FOR THIS INTERMEDIATE CONTRACT TIME IS THE TIME THE CONTRACTOR CLOSES THE RAMP, AS COORDINATED WITH AND APPROVED BY THE ENGINEER. THE COMPLETION TIME FOR THIS INTERMEDIATE CONTRACT TIME IS THE TIME IN WHICH TWENTY (20) CALENDAR DAYS AFTER THE INITIAL CLOSURE OF THE RAMP BY THE CONTRACTOR.

STEP 6: REMOVE BARRICADES, SIGNS, AND ALL OTHER TRAFFIC CONTROL DEVICES AND OPEN

US 25 ON RAMP TO TRAFFIC IN FINAL PATTERN.

STEP 7: REMOVE TEMPORARY GUARDRAIL AND ALL OTHER TRAFFIC CONTROL DEVICES.

APPROVED: _____

DATE: _____

NORTH CAROLINA PROFESSIONAL SEAL 048121 ENGINEER AUSTIN R. TURNER
DocuSigned by: ACE842EB33F1B...
3/23/2022

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

DIVISION OF HIGHWAYS · STATE OF NORTH CAROLINA · DEPARTMENT OF TRANSPORTATION · WORK ZONE TRAFFIC CONTROL

OVERVIEW AND PHASING

3/23/2022
X:\NCDOT\Div 14 US 25 Sinkhole\Traffic\TrafficControl\TCP\US 25 Sinkhole_TC_TMP_02(PHASING).dgn
Userarturner