PROPOSED ALIGNMENT CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
80047	RW02D-1

Location and Surveys

LOCATION AND SURVEYS, DIVISION 14
122 BONNIE LANE
SYLVA, NC 28779

-L-

TYPE	STATION	NORTH	EAST
PC	11+70.32	496318.7283	604987.3485
PT	13+64.37	496429.9162	605146.2353
POT	13+64.37	496429.9162	605146.2353
POT	15+69.89	496553.0713	605310.7669
POT	17+55.33	496664.8700	605458.7150
POT	19+42.07	496777.5249	605607.6590
POT	23+63.27	497030.6983	605944.2786
POT	24+85.32	497104.0559	606041.8149
PC	24+85.32	497104.0559	606041.8149
PT	29+62.25	497337.0125	606456.6032
POT	29+62.25	497337.0125	606456.6032
PC	38+19.04	497655.8880	607251.8430
PT	39+49.58	497759.6818	607254.3559
POT	39+49.58	497759.6818	607254.3559
POT	43+60.06	497933.3093	606882.4080

-Y1-

TYPE	STATION	NORTH	EAST
POT	10+00.00	496233.4950	605326.7300
POT	10+09.31	496239.1174	605319.3058
POT	10+42.05	496258.8790	605293.2110
POT	10+59.31	496267.0790	605278.0155
POT	11+06.92	496289.6860	605236.1220
POT	11+09.31	496290.7397	605233.9681
POT	11+59.41	496312.7510	605188.9716
POT	12+09.40	496334.7175	605144.0668
POT	12+59.56	496356.7607	605099.0050
POT	12+65.38	496359.3168	605093.7798

-Y2-

TYPE	STATION	NORTH	EAST
POT	10+00.00	497884.1460	606533.8480
POT	10+50.00	497896.8037	606582.2193
POT	11+00.00	497909.4297	606630.5987
POT	11+50.00	497922.2619	606678.9240
POT	12+00.00	497934.7746	606727.3330
POT	12+50.00	497947.2359	606775.7552
POT	13+00.00	497959.7473	606824.1644
POT	13+50.00	497971.9870	606872.6432
POT	14+00.00	497985.0761	606920.8969
POT	14+50.00	497997.6628	606969.2860
POT	14+91.20	498007.9510	607009.1800
POT	15+84.03	498031.4130	607098.9960

NOTES:

1. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.

2. THE PROPOSED ALIGNMENT CONTROL DATA FOR THIS PROJECT HAS BEEN COMPILED FROM VARIOUS SOURCES. IF FURTHER INFORMATINO REGARDING PROJECT CONTROL IS NEEDED, PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.

REVISIONS

6/2/99

25-MAR-2019 14:26
C:\Users\tsmith\Projects\East Vineyard\To Send\80047_ls_rw02d-1.dgn
bpowell