| PROJECT REFERENCE NO. | SHEET NO. |
|---|---|
| 17BP.14.R.142 | EC-7/CONS-4 |

# EROSION CONTROL PLAN

## PHASE 2B

ENVIRONMENTALLY SENSITIVE AREA
SEE PROJECT SPECIAL PROVISIONS




### CULVERT CONSTRUCTION SEQUENCE PHASE 2B

STEP 1: REMOVE PHASE 2A IMPERIOUS DIKE
STEP 2: CONSTRUCT PHASE 2B TEMPORARY IMPERVIOUS DIKE AND SHIFT CREEK FLOW THROUGH THE CONSTRUCTED BARREL
STEP 3: CONSTRUCT SOUTH WEST PORTION RCBC PER STRUCTURE PLAN
STEP 4: REMOVE PHASE 2B IMPERIOUS DIKE

ONSITE CONCRETE WASHOUT STRUCTURE TO BE PLACED AT A LOCATION DETERMINED IN THE FIELD.

NOTES: ANY DEVIATION FROM OPTIONS GIVEN WILL REQUIRE PRIOR APPROVAL BY ENGINEER.

ADDITIONAL EROSION CONTROL DEVICES MAY NEED TO BE INSTALLED AS DIRECTED BY THE ENGINEER.

Level III: Designer of Erosion and Sediment Control Plans

Christian J. Gonzalez-Martell
Date Issued: December 6, 2016
Date Expires: December 31, 2019
Certification Number: 3939

PROJECT NO. 17BP.14.R.142

STATION: 13+32.08 -L-
REPLACES BRIDGE NO. 189

STATE OF NORTH CAROLINA
DEPARTMENT OF TRANSPORTATION
RALEIGH

STRUCTURE #189 ON SR 1151
OVER GADDS CREEK

| REVISIONS | | | | | | SHEET NO. |
|---|---|---|---|---|---|---|
| NO. | BY | DATE | NO. | BY | DATE | |
| 1 | | | 3 | | | TOTAL SHEETS |
| 2 | | | 4 | | | |