PROJECT REFERENCE NO.	SHEET NO.
47854	RW03E-1

Location and Surveys

LOCATION AND SURVEYS, DIVISION 14
122 BONNIE LANE
SYLVA, NC 28779

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-4727 LAND SURVEYOR BRIAN A. BARWATT

I, Brian Barwatt, a Professional Land Surveyor in the state of North Carolina hereby certify to the best of my knowledge and belief that the following work item(s) (Base map Compilation, R/W Staking) performed under my responsible charge meet NCDOT Survey Standards as directed in the NCDOT Location & Surveys guidelines and procedures.

I further certify that the data compiled came from available surveys/mapping performed by others and provided to me by NCDOT and do not certify to the accuracy or quality of the individual data sources.

I further certify that the right of way and permanent easement points shown herein and outlined in the tables shown hereon (localized coordinates, station/offset) have been checked and are accurate representations of the right of way and permanent easement points depicted on the corresponding highway plans. I also certify that the right of way and permanent easement points shown herein have been field monumented under my supervision from existing survey control provided by others; that the depicted property data shown herein were surveyed by others; and these monuments denote the right of way and easement boundaries at the time of staking which may be subject to change due to right of way revisions (See deeds for final determination).

Witness my original signature, registration number and seal this 20th day of February, 2019.

DocuSigned by: Brian Barwatt

Professional Land Surveyor PLS # L-4727 Seal

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	10+08.11	-35.00	650443.3228	841665.8649
L	11+24.19	-35.00	650554.9582	841697.6744
L	11+75.00	-35.00	650604.5914	841712.5993
L	12+06.16	12.50	650619.6613	841767.4833

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y	12+55.52	-12.00	650392.6061	841607.9130
Y	12+55.52	-30.00	650408.5470	841599.5531
Y	12+55.52	12.00	650371.3515	841619.0595
Y	12+55.52	30.00	650355.4106	841627.4194
Y	15+00.25	30.00	650469.0708	841844.1505
Y	15+50.00	30.00	650494.1951	841888.9991
Y	15+50.00	10.50	650510.9376	841879.0022
Y	15+73.66	-10.50	650541.2187	841888.1538

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y1	10+47.56	-22.50	650628.9047	841696.6832

PDE

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y	14+00.00	30.00	650422.5130	841755.3725
Y	14+00.00	50.00	650404.8009	841764.6613
Y	14+20.00	50.00	650414.0897	841782.3734
Y	14+20.00	30.00	650431.8018	841773.0846

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED, PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.

2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.

REVISIONS

6/2/99

20-FEB-2019 13:54
c:\pwworking\Project Low Cost\nc215 (47854)\RW Sheets Revised (TIP)\To Send\47854_ls_rw03e-1.dgn
bbarwatt