DocuSign Envelope ID: 54443549-9AD0-4336-8CD0-7ECD5E68DD00

Transylvania County
Bridge #870029

| PROJ. REFERENCE NO. | SHEET NO. |
|---|---|
| 17BP.14.R.209 | TMP-2 |

TGS ENGINEERS
804-C N. LAFAYETTE ST
SHELBY, NC 28150
PH (704) 476-0003
CORP. LICENSE NO.: C-0275




R11-2
48" x 30"




TYPE III BARRICADE



DRUM

## PHASING NOTES

STEP 1: INSTALL ALL ADVANCE WARNING SIGNS USING RSD 1101.01 SHEET 3 OF 3.

STEP 2: INSTALL TYPE III BARRICADES AND DETOUR SIGNS, AND CLOSE SR 1318 (OLD QUEBEC RD) TO TRAFFIC AS SHOWN IN ROADWAY STANDARD DRAWING 1101.03 (SHEET 1 OF 9) AND TMP-2 AND TMP-3.

PLACE TRAFFIC ON DETOUR.

STEP 3: DEMOLISH AND REMOVE THE EXISTING BRIDGE OVER N. FORK FLAT CREEK.

CONSTRUCT THE NEW BRIDGE OVER N. FORK FLAT CREEK FROM -L- STA. 13+01.19 TO 13+68.81.

CONSTRUCT THE ROADWAY ON SR 1318 (OLD QUEBEC RD) FROM -L- STA. 11+00.00 TO -L- STA. 13+01.19 (BEGIN BRIDGE) AND FROM -L- STA. 13+68.81(END BRIDGE) TO 15+50.00 UP TO AND INCLUDING THE FINAL LAYER OF SURFACE COURSE.

CONSTRUCT THE ROADWAY ON SR 1319 (HOMER MCCALL RD) UP TO AND INCLUDING THE FINAL LAYER OF SURFACE COURSE AS SHOWN ON PLAN (TMP-2)

STEP 4: REFERRING TO SHEET PMP-1, PLACE PERMANENT PAVEMENT MARKINGS ON THE FOLLOWING: SR 1318 (OLD QUEBEC RD) FROM STA. 11+00.00 TO STA. 15+50.00.

STEP 5: REMOVE BARRICADES, SIGNS, AND ALL OTHER TRAFFIC CONTROL DEVICES AND OPEN SR 1318 (OLD QUEBEC RD) TO TRAFFIC IN FINAL PATTERN.

APPROVED: _____

DATE: 7/30/2019

NORTH CAROLINA PROFESSIONAL SEAL 35018 ENGINEER JIMMY L. TERRY

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

DIVISION OF HIGHWAYS · STATE OF NORTH CAROLINA · DEPARTMENT OF TRANSPORTATION · WORK ZONE TRAFFIC CONTROL

OVERVIEW
AND PHASING

7/29/2019
X:\NCDOT\Division 14 - 2017\Transylvania 870029\Traffic\TrafficControl\TCP\Transylvania_870029_TC_TMP_02(OV).dgn
User:smelvin