PLANS PREPARED FOR THE NCDOT BY:
MOTT MACDONALD
PO Box 700
Fuquay-Varina, NC 27526
(919) 553-2253
(919) 553-2254 (Fax)
www.mottmac.com/markets
LICENSE NO. F-0669

PROJ. REFERENCE NO.	SHEET NO.
U-5105	TMP-4



NOTES
- CLOSE THE SHOULDERS USING RSD 1101.04.
- SPACE DRUMS IN THE TANGENT SECTION OF WORK AREAS NO GREATER THAN 35′ APART ON CENTER AND NO GREATER THAN 10′ APART ON CENTER IN RADII.
- CONSTRUCT 196.0′ OF THE PROPOSED 10′ X 7′ RCBC. MAINTAIN A MINIMUM CLEAR ZONE WIDTH OF 13′ WITH A 1′V:5′H OR FLATTER SLOPE.
- MAINTAIN DRIVEWAY ACCESS TO PARCEL NO. 17 WHILE CONSTRUCTING THE PROPOSED 10′ X 7′ RCBC.
- CLOSE DRIVEWAY ACCESS FROM PARCEL NO. 14 TO NC 225 GREENVILLE HWY WHILE CONSTRUCTING THE PROPOSED 10′ X 7′ RCBC.

APPROVED: DocuSigned by: David W. Bissette F30C814C54B3430...
DATE: 5/30/2018 10:31:48 AM EDT
SEAL

NORTH CAROLINA PROFESSIONAL SEAL 030864 ENGINEER DAVID W. BISSETTE

DIVISION OF HIGHWAYS · STATE OF NORTH CAROLINA · DEPARTMENT OF TRANSPORTATION · WORK ZONE TRAFFIC CONTROL

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

TEMPORARY TRAFFIC CONTROL PHASE I DETAIL

5/30/2018
\\NCF-DATA\Proj\369798_Calyx_U-5105\U-5105\Plans\TIP Folder Template\Traffic\TrafficControl\TCP\U-5105_TC_TMP_04.dgn
User:BIS8285