DocuSign Envelope ID: A4D6DE60-CEA3-4D07-BAB5-6EA3425318A3

PROJECT REFERENCE NO.	SHEET NO.
17BP.14.R.127	EC-5

RS&H

CULVERT CONSTRUCTION SEQUENCE –L– STA. 12 + 94

1. UTILIZE SPECIAL STILLING BASIN(S) AS NEEDED THROUGHOUT CULVERT CONSTRUCTION.
2. CONSTRUCT IMPERVIOUS DIKES AND INSTALL 36 INCH TEMPORARY PIPE, DIVERTING FLOW THROUGH THE TEMPORARY PIPE.
3. CONSTRUCT PROPOSED CULVERT AND INLET/OUTLET CHANNEL IMPROVEMENTS.
4. REMOVE IMPERVIOUS DIKES AND TEMPORARY PIPE. DIVERT FLOW THROUGH CULVERT.
5. COMPLETE ROADWAY.



24-NOV-2015 10:35
R:\Civil\Proj\17BP14R127\Design\B70106_EC_dsn_5.dgn
$$$$USERNAME$$$$