DocuSign Envelope ID: 16B0BE31-8A00-4D03-9196-D3E3C2B791F5

PROJECT REFERENCE NO.	SHEET NO.
U-5105	EC-7
R/W SHEET NO.	



7. INSTALL SPECIAL STILLING BASIN.
8. CLOSE ROADWAY TO TRAFFIC.
9. INSTALL 36" FLEXIBLE PIPE.
10. INSTALL IMPERVIOUS DIKES AND DIVERT WATER TO 36" FLEXIBLE PIPE.
11. REMOVE EXISTING CULVERT HEADWALL ON UPSTREAM SIDE.
12. INSTALL 83 LF OF 10' x 7' RCBC AND UPSTREAM HEADWALL.
13. REMOVE 36" FLEXIBLE PIPE AND IMPERVIOUS DIKES AND DIVERT WATER TO NEW CULVERT.
14. REMOVE EXISTING CULVERT.
15. INSTALL CHANNEL IMPROVEMENTS AND RIPRAP ON UPSTREAM AND DOWNSTREAM END OF CULVERT.
16. REMOVE SPECIAL STILLING BASIN.
17. INSTALL REMAINDER OF ROADWAY.