PROJECT REFERENCE NO.	SHEET NO.
43936.3.1 & 2016CPT.14.03.20561.1	3E

TEMPORARY STREAM DIVERSION

CULVERT CONSTRUCTION SEQUENCE

1. INSTALL IMPERVIOUS DIKE AND TEMPORARY 36" HDPE PIPE
2. CONSTRUCT 32' NEW 72" CONC. BOX CULVERT FLOOR
3. RELOCATE 36" TEMPORARY DIVERSION PIPE ON TOP OF NEW FLOOR
4. CONSTRUCT 32' NEW 72" CONC. BOX CULVERT WALLS
5. REMOVE IMPERVIOUS DIKE AND TEMPORARY 36" HDPE PIPE
6. CONSTRUCT 32' NEW 72" CONC. BOX CULVERT CEILING
7. CONSTRUCT NEW 72" CONC. BOX CULVERT ENDWALL AND BACKFILL