DocuSign Envelope ID: 3999AB71-587E-4721-BE6E-7C3BE770A740

PROJECT PHASING

PROJ. REFERENCE NO.	SHEET NO.
SM-6114C	TMP-2

PHASE 1

STEP 1

USING ROADWAY STANDARD DRAWINGS NO. 1101.01, SHEET 2 OF 3, ERECT WORK ZONE ADVANCE WARNING SIGNS ON -Y- SR 1503 (NORTH MAIN STREET), -L- (US-25 BUS.), US 25 SOUTH, AND 9TH AVENUE WEST.

STEP 2

USING ROADWAY STANDARD DRAWINGS NO. 1101.02, SHEETS 1, 3 & 7 OF 14 AND FLAGGERS AS NEEDED, INSTALL TRAFFIC CONTROL DEVICES ON -Y- SR 1503 (NORTH MAIN STREET), AND -L- (US-25 BUS.).

STEP 3

USING ROADWAY STANDARD DRAWINGS NO. 1101.02, SHEETS 1, 3 & 7 OF 14, AND FLAGGERS AS NEEDED REMOVE EXISTING CURB RAMPS, CONSTRUCT THE PROPOSED CURB RAMPS, AND ROADWAY UP TO THE FINAL COURSE ON (-L-) US-25 BUS. INSTALL PROPOSED CURB & GUTTER AND DROP INLET ON (-L-) US-25 BUS. (SEE ROADWAY PLANS AND TMP-3).

STEP 4

USING ROADWAY STANDARD DRAWINGS NO. 1101.02, SHEET 1, 3 & 7 OF 14, AND FLAGGERS AS NEEDED, REMOVE TRAFFIC CONTROL DEVICES AND OPEN ALL SIDEWALKS.

WORK IN A CONTINUOUS MANNER TO COMPLETE THE WORK REQUIRED IN PHASE 1, STEP 2, FROM 7:00PM TO 7:00AM (12 CONSECUTIVE HOURS) AS DIRECTED BY THE ENGINEER. SEE INTERMEDIATE CONTRACT TIME AND LIQUIDATED DAMAGES. HOLIDAY AND SPECIAL EVENTS LANE CLOSURE TIME RESTRICTIONS APPLY DURING THIS ICT.

PHASE 2

STEP 1

USING ROADWAY STANDARD DRAWINGS NO. 1101.01, SHEET 2 OF 3, ERECT WORK ZONE ADVANCE WARNING SIGNS ON -Y- SR 1503 (NORTH MAIN STREET), -L- (US-25 BUS.), US 25 SOUTH, AND 9TH AVENUE WEST.

STEP 2

USING ROADWAY STANDARD DRAWINGS NO. 1101.02, SHEETS 1, 3 & 7 OF 14, AND FLAGGERS AS NECESSARY, REMOVE THE EXISTING PAINT LINES AND MARKINGS, AND REPLACE TEMPORARY PAVEMENT LINES AND MARKINGS. REMOVE THE EXISTING 2′-6″ CURB & GUTTER AND SIDEWALK, CONSTRUCT THE PROPOSED 2′-6″ CURB & GUTTER WITH HIGH EARLY STRENGTH CONCRETE, SIDEWALK AND ROADWAY UP TO THE FINAL SURFACE COARSE ON SR 1503 (NORTH MAIN STREET, -Y-) FROM STATION 12+00 +/- -Y- TO STATION 15+97 +/- -Y- AND ON US25B (-L-) FROM STATION 12+37 +/- -L- TO STATION 12+88 +/- -L-.(SEE ROADWAY PLANS AND TMP-4).

STEP 3

USING ROADWAY STANDARD DRAWINGS NO. 1101.02, SHEETS 1, 3 & 7 OF 14, AND FLAGGERS AS NEEDED, REMOVE TRAFFIC CONTROL DEVICES AND OPEN ALL SIDEWALKS.

WORK IN A CONTINUOUS MANNER TO COMPLETE THE WORK REQUIRED IN PHASE 2, STEP 2, FROM 7:00PM TO 7:00AM (12 CONSECUTIVE HOURS) AS DIRECTED BY THE ENGINEER. SEE INTERMEDIATE CONTRACT TIME AND LIQUIDATED DAMAGES. HOLIDAY AND SPECIAL EVENTS LANE CLOSURE TIME RESTRICTIONS APPLY DURING THIS ICT.

PHASE 3

STEP 1

USING ROADWAY STANDARD DRAWINGS NO. 1101.02, SHEETS 1, 3 & 7 OF 14, AND FLAGGERS AS NECESSARY, INSTALL TRAFFIC CONTROL DEVICES.

STEP 2

USING ROADWAY STANDARD DRAWINGS NO. 1101.02, SGEETS 1, 3 & 7 OF 14, AND FLAGGERS AS NECESSARY, REMOVE EXISTING SURFACE MOUNTED MONLITHIC ISLANDS, AND INSTALL PROPOSED CURB & GUTTER, SIDEWALK, AND MONOLITHIC ISLANDS ON -L- (US-25 BUS.). (SEE ROADWAY PLANS AND TMP-5).

STEP 3

USING ROADWAY STANDARD DRAWINGS NO. 1101.02, SHEETS 1, 3 & 7 OF 14, AND FLAGGERS AS NEEDED, REMOVE TRAFFIC CONTROL DEVICES AND OPEN ALL SIDEWALKS.

WORK IN A CONTINUOUS MANNER TO COMPLETE THE WORK REQUIRED IN PHASE 3, STEP 2, FROM 7:00PM TO 7:00AM (12 CONSECUTIVE HOURS) AS DIRECTED BY THE ENGINEER. SEE INTERMEDIATE CONTRACT TIME AND LIQUIDATED DAMAGES. HOLIDAY AND SPECIAL EVENTS LANE CLOSURE TIME RESTRICTIONS APPLY DURING THIS ICT.

PHASE 4

STEP 1

USING ROADWAY STANDARD DRAWINGS NO. 1101.02, SHEETS 1, 3 & 7 OF 14, AND FLAGGERS AS NECESSARY, INSTALL TRAFFIC CONTROL DEVICES.

STEP 2

USING ROADWAY STANDARD DRAWINGS NO. 1101.02, SHEETS 1, 3 & 7 OF 14, AND FLAGGERS AS NECESSARY CONDUCT MILLING OPERATIONS AND PLACE FINAL SURFACE OF ASPHALT AND TEMPORARY PAVEMENT LINES ON SR1503 (NORTH MAIN STREET, -Y-) AND US-25 BUS. (-L-). (SEE ROADWAY PLANS).

STEP 3

USING ROADWAY STANDARD DRAWINGS NO. 1101.02, SHEETS 1, 3 & 7 OF 14, AND FLAGGERS AS NECESSARY, PLACE FINAL PAVEMENT MARKINGS (SEE PMP-2). REMOVE TRAFFIC CONTROL DEVICES, AND SIGNING AND OPEN ALL ROADS TO FINAL PATTERN.

WORK IN A CONTINUOUS MANNER TO COMPLETE THE WORK REQUIRED IN PHASE 4, STEP 2, FROM 7:00PM TO 7:00AM (12 CONSECUTIVE HOURS) AS DIRECTED BY THE ENGINEER. SEE INTERMEDIATE CONTRACT TIME AND LIQUIDATED DAMAGES. HOLIDAY AND SPECIAL EVENTS LANE CLOSURE TIME RESTRICTIONS APPLY DURING THIS ICT.

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

APPROVED:_____ DATE:_____

9/1/2022

NORTH CAROLINA PROFESSIONAL SEAL 17355 ENGINEER

DIVISION OF HIGHWAYS STATE OF NORTH CAROLINA DEPARTMENT OF TRANSPORTATION WORK ZONE TRAFFIC CONTROL

TEMPORARY TRAFFIC CONTROL PHASING

8/29/2022 1:04:01 PM
V:\Asheville\Transportation\3535-17 N Main St at US25B\Traffic\TCP\47849_rdy_tmp2.dgn
User:lcphilpot