PROPOSED ALIGNMENT CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
EB-5923	RW02D-1

Location and Surveys

PREPARED IN THE OFFICE OF:

LOCATION AND SURVEYS, DIVISION 14
122 BONNIE LANE
SYLVA, NC 28779

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-4727 LAND SURVEYOR BRIAN A. BARWATT

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I, Brian Barwatt, PLS, certify that the data compiled came from available surveys/mapping performed by others and provided to me by NCDOT and do not certify to the accuracy or quality of the individual data sources.

This 11th day of January, 2022.

DocuSigned by:
Brian Barwatt
A9105FE9A8A4CE...

Professional Land Surveyor L-4727

L

TYPE	STATION	NORTH	EAST
POT	10+00.00	618956.6659	744776.0743
PC	11+73.52	619127.7359	744747.0444
PT	12+42.18	619195.7388	744737.5907
PC	12+70.71	619224.1022	744734.5106
PCC	15+06.84	619456.2575	744692.4698
PCC	17+26.62	619665.5991	744625.9513
PT	18+72.63	619796.7836	744562.2666
PC	21+02.74	619994.3107	744444.2128
PCC	25+72.82	620436.8560	744297.0338
PT	31+39.60	620992.5209	744375.5286
PC	39+63.72	621756.5890	744684.3512
PCC	42+55.67	622015.8107	744817.7732
PCC	43+63.13	622103.4349	744879.9023
PT	45+51.80	622243.4692	745006.1328
PC	45+96.07	622274.3028	745037.8955
PCC	47+96.59	622404.6067	745190.1434
PT	48+58.02	622438.2635	745241.4776
POT	49+92.04	622504.3234	745358.0843

Y1

TYPE	STATION	NORTH	EAST
POT	10+00.00	619710.8566	744001.2150
PC	14+41.15	619637.5823	744436.2340
PT	16+39.19	619648.7153	744632.3154

NOTES:

1. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.

2. THE PROPOSED ALIGNMENT CONTROL DATA FOR THIS PROJECT HAS BEEN COMPILED FROM VARIOUS SOURCES. IF FURTHER INFORMATINO REGARDING PROJECT CONTROL IS NEEDED, PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.

REVISIONS

6/2/99

11-JAN-2022 10:00
J:\Nicodemus Projects\eb5923\RW Sheets\2022\January\eb5923_ls_rw02d-1.dgn
bbarwatt
AT LS-317902