DocuSign Envelope ID: 2006BE60-5D85-40A1-8986-9B828F5FE6DF

PROJ. REFERENCE NO.	SHEET NO.
17BP.14.R.91	TMP-3

PHASING NOTES

PHASE I

STEP 1: INSTALL WORK ZONE ADVANCE WARNING SIGNS ON ALL ROADS ACCORDING TO ROADWAY STANDARD DRAWING NO. 1101.01 WHERE WORK WILL BE OCCURRING NO MORE THAN THREE DAYS PRIOR TO BEGINNING CONSTRUCTION.

STEP 2: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 15, AS NEEDED, INSTALL TEMPORARY PAVEMENT BETWEEN SR 1103 AND DRIVEWAY AS SHOWN ON SHEET TMP-4 TO MAINTAIN ACCESS WHILE INSTALLING BARRIER.

STEP 3: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 14 OF 15, SHIFT TRAFFIC AND INSTALL CONCRETE BARRIER AND TEMPORARY SHORING. CONSTRUCT IMPROVEMENTS UP TO, BUT NOT INCLUDING, THE FINAL LAYER OF SURFACE COURSE, AS SHOWN ON SHEET TMP-4.

NOTE: AUTOMATED FLAGGING OPERATIONS AND DEVICES WILL NEED TO BE ACTIVE FOR 24 HOURS FOR THE DURATION OF CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR DESIGN, MAINTENANCE, AND OPERATION OF ALL EQUIPMENT.

PHASE II

STEP 1: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 15, AS NEEDED, SHIFT TRAFFIC AND INSTALL CONCRETE BARRIER AS SHOWN ON SHEET TMP-5.

STEP 2: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 14 OF 15, CONSTRUCT REMAINDER OF ROADWAY AND CULVERT AS SHOWN ON SHEET TMP-5.

STEP 3: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 15, AS NEEDED, INSTALL FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS AND SHIFT TRAFFIC TO THE FINAL TRAFFIC PATTERN. SEE FINAL PAVEMENT MARKINGS PLANS FOR MORE INFORMATION.

STEP 4: REMOVE LANE CLOSURE DEVICES AND SIGNS AFTER CONSTRUCTION IS COMPLETE.

APPROVED: DocuSigned by: Richard Odynski 6E04DD32FEE446D...

DATE: 9/8/2017

SEAL

NORTH CAROLINA PROFESSIONAL SEAL 037467 ENGINEER RICHARD A ODYNSKI

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

wsp

1001 Morehead Square Dr.
Suite 610
Charlotte NC, 28203

NC LIC. NO. F-0165

TRANSPORTATION MANAGEMENT PLAN
WRITTEN PHASING