PROJECT REFERENCE NO.	SHEET NO.
17BP.14.R.125	EC-5/CONST.4

RS&H

CULVERT CONSTRUCTION SEQUENCE –L– STA. 11+85

1. UTILIZE SPECIAL STILLING BASIN(S) AS NEEDED THROUGHOUT CULVERT CONSTRUCTION.
2. CONSTRUCT IMPERVIOUS DIKES DIVERTING FLOW THROUGH THE CENTER OF THE 3 SIDED CULVERT.
3. REMOVE EXISTING BRIDGE AND CONSTRUCT PROPOSED CULVERT.
4. REMOVE IMPERVIOUS DIKES AND COMPLETE INLET\OUTLET CHANNEL IMPROVEMENTS.
5. COMPLETE ROADWAY.

NAD 83/NA 2011



NOT TO SCALE