6/2/99

REVISIONS

RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
HL-0008Q	RW03E-1

Location and Surveys

GEL Engineering of NC, Inc. DBA

GEL SOLUTIONS

an Affiliate of THE GEL GROUP, INC.

2700 SUMNER BLVD.
SUITE 106
RALEIGH,NC 27616
(919) 544-1100
WWW.GEL-SOLUTIONS.COM

NORTH CAROLINA — GEL ENGINEERING OF NC, INC. NO. C-1938 — CERTIFICATE OF AUTHORIZATION

NORTH CAROLINA — PROFESSIONAL SEAL L-3996 LAND SURVEYOR — PARKS H. ICENHOUR JR.

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I , PARKS H. ICENHOUR JR , certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from 10/20/2025 to 10/27/2025, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 3rd day of December, 2025.

Digitally signed by Parks H. Icenhour, Jr.
Date: 2025.12.03 07:30:03 -05'00'

Professional Land Surveyor L-3996

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST	
L	14+50.00	-35.00	695373.4759	2075229.3623	
L	14+50.00	-30.00	695368.8323	2075227.5084	
L	17+57.99	29.00	695199.8379	2075491.6715	
L	17+95.52	-35.00	695245.3612	2075550.2543	
L	17+95.52	-40.00	695250.0048	2075552.1082	
L	17+95.52	29.00	695185.9233	2075526.5239	
L	18+68.21	35.00	695154.1002	2075593.3103	
L	18+68.60	29.00	695159.6088	2075595.7206	
L	18+70.00	-40.00	695224.0311	2075620.4737	
L	19+14.00	35.00	695138.7321	2075637.2014	
L	20+40.00	-40.00	695173.3569	2075779.6929	
L	20+40.00	-40.00	695173.3569	2075779.6929	
L	21+04.75	40.00	695078.8005	2075820.3274	
L	22+05.94	-40.00	695128.3726	2075939.4177	
L	22+05.94	40.00	695051.3683	2075917.7305	PK NAIL
L	22+46.34	-40.00	695118.0022	2075977.6592	
L	22+46.81	-35.00	695113.0468	2075976.8471	
L	23+54.82	40.00	695015.4914	2076065.1436	
L	23+64.72	39.97	695013.5070	2076075.0357	
L	25+31.70	-30.01	695056.2281	2076251.2886	
L	25+31.92	-35.00	695061.1561	2076252.0921	

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST	
Y	102+50.13	-35.00	695768.7426	2075596.3459	
Y	104+59.19	-35.00	695571.6489	2075629.9784	
Y	105+17.40	-35.00	695515.9052	2075646.7339	NOT SET IN TREE
Y	105+18.71	-40.00	695516.0842	2075651.9011	
Y	106+25.00	37.50	695391.9869	2075608.2769	
Y	106+25.00	34.73	695392.7841	2075610.9291	
Y	106+85.00	41.00	695333.5190	2075622.1964	
Y	106+98.60	-40.00	695343.8071	2075703.6840	
Y	107+01.50	-51.00	695344.2025	2075715.0514	
Y	107+50.00	34.38	695273.1752	2075647.2449	
Y	108+00.00	34.24	695225.3317	2075661.7711	
Y	108+50.00	-43.75	695199.8988	2075750.8557	
Y	110+00.00	-44.75	695059.8198	2075798.1591	NOT SET IN HOUSE
Y	110+50.00	-44.75	695013.2475	2075814.9378	
Y	111+40.00	-40.00	694928.1747	2075842.0132	
Y	114+83.92	-40.00	694615.5767	2075977.7167	
Y	115+62.30	-30.00	694540.5995	2076002.6360	
Y	115+65.53	-40.00	694542.0187	2076013.0481	

PERMANENT EASEMENT MARKER IRON PIN AND CAP

ALIGN	STATION	OFFSET	NORTH	EAST
L	21+19.00	-68.00	695178.8923	2075863.3252
L	21+19.00	-55.00	695166.3791	2075859.8010
L	21+26.00	40.00	695073.0388	2075840.7853
L	21+26.00	66.50	695047.5311	2075833.6015
L	21+41.00	-69.00	695173.8909	2075884.7724
L	21+41.00	-40.00	695145.9768	2075876.9108
L	21+48.25	65.00	695042.9432	2075855.4249
L	21+48.25	40.00	695067.0071	2075862.2022

PERMANENT EASEMENT MARKER IRON PIN AND CAP

ALIGN	STATION	OFFSET	NORTH	EAST
Y	105+34.50	-100.00	695518.2321	2075713.9073
Y	105+50.00	-40.00	695486.1214	2075660.9073
Y	105+60.00	-95.00	695492.3768	2075716.4579
Y	106+75.00	-51.00	695369.5786	2075707.4238
Y	106+75.00	-40.00	695366.4122	2075696.8894
Y	107+57.25	55.00	695260.2971	2075629.5867
Y	107+74.50	34.31	695249.7319	2075654.3627
Y	107+99.53	36.00	695225.2744	2075659.9535
Y	108+34.25	-44.52	695215.2035	2075747.0583

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED 10/20/2025 TO 10/27/2025 .

02-DEC-2025 08:35
C:\Projects\HL0008Q\RIGHTOFWAAY\TRY\HL0008Q_LS_RW03E_GEL-2_251104.dgn
jasonprevatte
AT PREVATTEJ