PROJECT REFERENCE NO.	SHEET NO.
B-5928	EC-04A/CONST.04
R/W SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

3@12'X14' RCBC
CONSTRUCTION SEQUENCE STA. 15+73 –L–

PHASE I

1. UTILIZE SPECIAL STILLING BASIN AS STILLING BASINS WHERE APPLICABLE
2. INSTALL IMPERVIOUS DIKE "A".
3. REMOVE EXISTING BRIDGE AND WING WALLS
4. CONSTRUCT TEMPORARY CHANNEL CHANGE (SEE DETAIL)
5. CONSTRUCT LATERAL BASE DITCH.



N.T.S.

PHASE II

6. INSTALL IMPERVIOUS DIKES "B".
7. REMOVE PORTION OF IMPERVIOUS DIKE "A" TO ALLOW WATER INTO THE TEMPORARY CHANNEL CHANGE.
8. DIVERT FLOW INTO THE TEMPORARY CHANNEL CHANGE.
9. CONSTRUCT THE WESTERN 2 CULVERT BARRELS AND CHANNEL IMPROVEMENTS ALONG THE WESTERN STREAM BANK.



N.T.S.