DocuSign Envelope ID: 04DE0D23-4524-4A6C-8AE3-EB72A2EF0006

PROJECT REFERENCE NO.	SHEET NO.
	ITS-2

WORK ZONE TRAFFIC CONTROL GENERAL NOTES

MAINTAIN TRAFFIC IN ACCORDANCE WITH DIVISIONS 10 AND 11 OF THE JANUARY 2012 NCDOT STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES & JANUARY 2012 ROADWAY STANDARD DRAWINGS (RSD) AND THE FOLLOWING PROVISIONS:

COORDINATE WITH THE NCDOT RESIDENT ENGINEER IN CHARGE OF ANY PROJECT IN THE VICINITY OF THIS PROJECT FOR ANY WORK THAT MAY AFFECT THE CONSTRUCTION AND THE TRAFFIC CONTROL OF THIS PROJECT.

PERFORM WORK ONLY WHEN WEATHER AND VISIBILITY CONDITIONS ALLOW SAFE OPERATIONS AS DIRECTED BY THE ENGINEER.

PROVIDE APPROPRIATE LIGHTING IN ACCORDANCE WITH SECTION 105-14, STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES.

OPERATE EQUIPMENT AND CONDUCT OPERATIONS IN THE SAME DIRECTION AS THE FLOW OF TRAFFIC. DO NOT CROSS MEDIANS WITH EQUIPMENT, EXCEPT AT PROPERLY DESIGNATED INTERCHANGES.

USE LANE CLOSURES FOR WITH SIGNING, AS REQUIRED, (REFER TO ROADWAY STANDARD DRAWINGS NO. 1101.02, SHEET 1 OF 15), AND USE TEMPORARY SHOULDER CLOSURES (REFER TO ROADWAY STANDARD DRAWINGS 1101.04, SHEET 1 OF 1). MAINTAIN THE EXISTING TRAFFIC PATTERN AT ALL TIMES, EXCEPT IN THE IMMEDIATE WORK ZONE WHERE LANE CLOSURES ARE ALLOWED AS DETERMINED BY THE ENGINEER.

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE ROADWAY STANDARD DRAWINGS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS, OR RESULT IN DUPLICATE, OR UNDESIRED OVERLAPPING OF DEVICES, MODIFICATIONS MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING OR REMOVAL OF DEVICES, AS DIRECTED BY THE ENGINEER.

TIME RESTRICTIONS

A) DO NOT CLOSE OR NARROW TRAVEL LANES AS FOLLOWS:

ROAD NAME	DAY AND TIME RESTRICTIONS
ONE LANE OF I-85	MONDAY THRU FRIDAY 6:00 AM - 9:00 PM SATURDAY 10:00 AM - SUNDAY 9:00 PM
GROVES ST, NC 7/MAIN ST, SR 2093, NC 273, SR 1625 I-485 RAMPS	MONDAY THRU FRIDAY 6:00 AM - 9:00 AM 4:00 PM - 7:00 PM

B) DO NOT CLOSE OR NARROW SHOULDERS AS FOLLOWS:

ROAD NAME	DAY AND TIME RESTRICTIONS
I-85 & RAMPS	MONDAY THRU FRIDAY 6:00 AM - 9:00 AM 4:00 PM - 7:00 PM
GROVES ST, NC 7/MAIN ST, SR 2093, NC 273, SR 1625, I-485 RAMPS	MONDAY THRU FRIDAY 6:00 AM - 9:00 AM 4:00 PM - 7:00 PM

C) DO NOT CLOSE OR NARROW TRAVEL LANES DURING HOLIDAYS AND SPECIAL EVENTS AS FOLLOWS:

ROAD NAME

I-85 (INCLUDING RAMPS), NC 7 (MAIN STREET), SR 2093 (BELMONT - MT HOLLY RD), NC 273 (BEATTY DR), SR 1601 (MOORES CHAPEL RD), SR 1625 (SAM WILSON RD) & I-485 RAMPS.

HOLIDAY

1. FOR ANY UNEXPECTED OCCURRENCE THAT CREATES UNUSUALLY HIGH TRAFFIC VOLUMES, AS DIRECTED BY THE ENGINEER.
2. FOR NEW YEAR'S, BETWEEN THE HOURS OF 6:00 A.M. DECEMBER 31ST TO 9:00 P.M. JANUARY 2ND. IF NEW YEAR'S DAY IS ON A FRIDAY, SATURDAY, SUNDAY OR MONDAY THEN UNTIL 9:00 P.M. THE FOLLOWING TUESDAY.
3. FOR EASTER, BETWEEN THE HOURS OF 6:00 A.M. THURSDAY AND 9:00 P.M. MONDAY.
4. FOR MEMORIAL DAY, BETWEEN THE HOURS OF 6:00 A.M. FRIDAY TO 9:00 P.M. TUESDAY.
5. FOR INDEPENDENCE DAY, BETWEEN THE HOURS OF 6:00 A.M. THE DAY BEFORE INDEPENDENCE DAY AND 9:00 P.M. THE DAY AFTER INDEPENDENCE DAY.

   IF INDEPENDENCE DAY IS ON A FRIDAY, SATURDAY, SUNDAY OR MONDAY THEN BETWEEN THE HOURS OF 6:00 A.M. THE THURSDAY BEFORE INDEPENDENCE DAY AND 9:00 P.M. THE TUESDAY AFTER INDEPENDENCE DAY.
6. FOR LABOR DAY, BETWEEN THE HOURS OF 6:00 A.M. FRIDAY TO 9:00 P.M. TUESDAY.
7. FOR THANKSGIVING DAY, BETWEEN THE HOURS OF 6:00 A.M. TUESDAY TO 9:00 P.M. MONDAY.
8. FOR NASCAR EVENT AT CHARLOTTE MOTOR SPEEDWAY, BETWEEN THE HOURS OF 6:00 A.M. THE THURSDAY BEFORE THE WEEK OF THE EVENT AND 9:00 P.M. THE FOLLOWING MONDAY AFTER THE EVENT.
9. FOR CAROLINA PANTHERS FOOTBALL GAME IN CHARLOTTE AND ANY GAMES AT THE TIME WARNER ARENA, FROM THREE HOURS BEFORE THE GAME UNTIL THREE HOURS AFTER THE GAME.
10. FOR ANY EVENT AT THE PNC MUSIC PAVILION, BANK OF AMERICA STADIUM, CHARLOTTE CONVENTION CENTER, TIME WARNER ARENA AND/OR ANY OTHER ARENAS IN CHARLOTTE, FROM THREE HOURS BEFORE THE EVENT UNTIL THREE HOURS AFTER THE EVENT.

ROAD NAME

NC 7 (MAIN STREET) & I-85 AT NC 7 INTERCHANGE

EVENT:

1. FOR THE MONTH OF DECEMBER, BETWEEN THE HOURS OF 4:00 PM AND 11:00 PM EACH DAY.

D) DO NOT CONDUCT ANY HAULING OPERATIONS AGAINST THE FLOW OF TRAFFIC OF AN OPEN TRAVELWAY UNLESS THE HAULING OPERATION IS PROTECTED BY BARRIER OR GUARDRAIL OR AS DIRECTED BY THE ENGINEER.

LANE CLOSURE REQUIREMENTS

E) REMOVE LANE CLOSURE DEVICES FROM THE LANE WHEN WORK IS NOT BEING PERFORMED BEHIND THE LANE CLOSURE OR WHEN A LANE CLOSURE IS NO LONGER NEEDED OR AS DIRECTED BY THE ENGINEER.

F) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN 15 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN SHOULDER USING ROADWAY STANDARD DRAWING NO. 1101.04 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL OR A LANE CLOSURE IS INSTALLED.

G) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO AN UNDIVIDED FACILITY AND WITHIN 5 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

   WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO A DIVIDED FACILITY AND WITHIN 10 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

H) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN A LANE OF TRAVEL OF AN UNDIVIDED OR DIVIDED FACILITY, CLOSE THE LANE ACCORDING TO THE TRAFFIC CONTROL PLANS, ROADWAY STANDARD DRAWINGS OR AS DIRECTED BY THE ENGINEER. CONDUCT THE WORK SO THAT ALL PERSONNEL AND/OR EQUIPMENT REMAINS WITHIN THE CLOSED TRAVEL LANE.

TRAFFIC PATTERN ALTERATIONS

I) NOTIFY THE ENGINEER TWENTY ONE (21) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

SIGNING

J) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

TRAFFIC CONTROL DEVICES

K) WHEN LANE CLOSURES ARE NOT IN EFFECT, SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER IN FEET THAN TWICE THE POSTED SPEED LIMIT (MPH), EXCEPT 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPENED TRAVELWAY. REFER TO STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES SECTIONS 1130 (DRUMS), 1135 (CONES), AND 1180 (SKINNY DRUMS) FOR ADDITIONAL REQUIREMENTS.

MISCELLANEOUS

L) LAW ENFORCEMENT SHALL BE USED TO MAINTAIN TRAFFIC THROUGH THE WORK AREA AND/OR INTERSECTIONS AS DIRECTED BY THE ENGINEER.

M) WHEN WORK IS NOT IN PROGRESS, KEEP ALL PERSONNEL, MACHINERY, TOOLS, CONSTRUCTION DEBRIS AND SUPPLIES AT LEAST 40 FT AWAY FROM ACTIVE TRAVEL LANES. WHEN VEHICLES, EQUIPMENT AND MATERIALS ARE PROTECTED BY CONCRETE BARRIER OR GUARDRAIL, THEY SHALL BE OFFSET AT LEAST 5 FT FROM THE BARRIER OR GUARDRAIL.

N) WEIGH STATION SHALL BE CLOSED DURING WORK ON I-85NB BRIDGE OVER CATAWBA RIVER. THE CONTRACTOR SHALL NOTIFY THE WEIGH STATION AT 704-392-6909 PRIOR TO CLOSING LANE TO PERFORM WORK.

O) NOTIFY FRANKIE BOGAN, NCDOT FIELD SUPPORT MANAGEMENT ENGINEER, AT (919) 733-3535 EXT. 8079 SEVEN (7) DAYS PRIOR TO REMOVING THE EXISTING 12-FIBER CABLE.

P) NOTIFY THE ENGINEER SEVEN (7) DAYS PRIOR TO REMOVING THE EXISTING 12-FIBER CABLE.

Q) UPON RESPLICING AND TESTING THE 12-FIBER CABLE, FURNISH OTDR TEST RESULTS TO THE ENGINEER AND TO MR. BOGAN WITHIN THREE (3) WORKING DAYS.

HNTB NORTH CAROLINA, P.C.
343 E. Six Forks Road, Suite 200
Raleigh, North Carolina 27609
NC License No: C-1554

Plans Prepared for: Transportation Mobility and Safety Division — State of North Carolina Department of Transportation — Intermodal Transportation Building
750 N. Greenfield Pkwy., Garner, NC 27529

TRAFFIC CONTROL NOTES

DIVISION 10 & 12 — GASTON & MECKLENBURG CO. — GASTONIA & CHARLOTTE

PLAN DATE:	REVIEWED BY: R.B. EARLY
PREPARED BY: J.A. PHILLIPS	REVIEWED BY:

SCALE	REVISIONS	INIT.	DATE
NONE			

SEAL — NORTH CAROLINA PROFESSIONAL SEAL 023521 ENGINEER RHONDA B. EARLY

DocuSigned by: Rhonda B. Early — 6/30/2016
F3C4CF6AC8E4AC... SIGNATURE — DATE

CADD Filename: C-5600G_ITS-02.dgn