PROJ. REFERENCE NO.	SHEET NO.
15.BPR.4	TMP-3

PHASING

- LAW ENFORCEMENT SHALL BE USED FOR ALL NIGHT WORK.
- RETURN TRAFFIC TO THE EXISTING PATTERN AT THE END OF EACH WORK PERIOD UNLESS OTHERWISE NOTED IN THE PHASING OR DIRECTED BY THE ENGINEER.
- NOTIFY THE CITY OF ROCKY MOUNT THIRTY (30) CALENDAR DAYS PRIOR TO ANY ROAD CLOSURE. NOTIFY THE CITY OF ROCKY MOUNT OF ANY CHANGES TO THE ROAD CLOSURE SCHEDULE.
- SIGNAL TIMING ADJUSTMENTS IF NEEDED, WILL BE PERFORMED BY NCDOT AND/OR THE CITY OF ROCKY MOUNT.

STEP 1. USING RSD 1101.02 (SHEETS 1, 2, 3, AND 7 OF 14) AS NEEDED, INSTALL WORK ZONE ADVANCE WARNING SIGNS. (SEE RSD 1101.01 SHEET 3 OF 3)

STEP 2. USING RSD 1101.02 (SHEETS 1, 2, 3, AND 7 OF 14) AS NEEDED, INSTALL LANE CLOSURES AND BEGIN THE FOLLOWING:
- SUBSTRUCTURE WORK INCLUDING CLEANING AND REPAINTING THE STEEL BEAMS (SEE STRUCTURE PLANS)
- REPAIR THE SLOPE SUBSIDENCE AND SIDEWALK NEAR THE SOUTH EAST CORNER OF THE BRIDGE
- INSTALL HANDRAIL BEHIND THE SIDEWALK AND CONNECT IT TO THE BRIDGE RAIL

STEP 3. USING RSD 1101.02 (SHEETS 1, 2, 3, AND 7 OF 14) AS NEEDED, INSTALL NIGHTLY LANE CLOSURES BETWEEN 6:00 PM AND 7:00 AM. BEGIN THE REMOVAL OF THE EXISTING METAL BRIDGE RAIL. REPLACE THE RAIL WITH ADA COMPLIANT METAL BRIDGE RAIL. (SEE STRUCTURE PLANS)

COMPLETE THE WORK REQUIRED OF STEP 4 IN ONE WEEKEND BETWEEN THE HOURS OF 6:00 PM FRIDAY AND 7:00 AM THE FOLLOWING MONDAY. (SEE INTERMEDIATE CONTRACT TIME AND LIQUIDATED DAMAGES.)

STEP 4. USING RSD 1101.02 (SHEETS 1, 2, 3, AND 7 OF 14) INSTALL LANE CLOSURES AND COMPLETE THE FOLLOWING BETWEEN 6:00 PM ON FRIDAY AND 7:00 AM THE FOLLOWING MONDAY:
- REMOVE THE ASPHALT WEARING SURFACE FROM THE BRIDGE DECK AND SCARIFY THE CONCRETE DECK. (SEE STRUCTURE PLANS)
- PLACE TEMPORARY PAVEMENT MARKINGS IN THE EXISTING PATTERN AND REOPEN NC 97 TO TRAFFIC.

STEP 5. USING TRAFFIC MANAGEMENT PLANS SHEETS TMP-4 THRU TMP-8, AND ROADWAY STANDARD DRAWINGS 1101.03 SHEET 2 OF 9 INSTALL NIGHTLY ROAD CLOSURES ON NC 97 BETWEEN 9:00 PM AND 6:00 AM. PLACE TRAFFIC ON THE OFF-SITE DETOURS SHOWN ON TMP-2 AND TMP-2A. PLACE THE PPC OVERLAY. PLACE TEMPORARY PAVEMENT MARKINGS AND REOPEN NC 97 TO TRAFFIC EACH MORNING.

STEP 6. USING RSD 1101.02 (SHEETS 1, 2, 3, AND 7 OF 14) AS NEEDED, INSTALL LANE CLOSURES AND REMOVE THE EXISTING BRIDGE JOINTS AND REPLACE THEM WITH SILICON JOINTS. (SEE STRUCTURE PLANS)

STEP 7. USING RSD 1101.02 (SHEETS 1, 2, 3, AND 7 OF 14) AS NEEDED, COMPLETE THE WORK BEGAN IN STEPS 2 AND 3.

STEP 8. USING RSD 1101.02 (SHEETS 1, 2, 3, AND 7 OF 14) AS NEEDED, PLACE THE FINAL PAVEMENT MARKINGS AND MARKERS. REOPEN ALL LANES TO TRAFFIC.

STEP 9. USING RSD 1101.02 (SHEETS 1, 2, 3, AND 7 OF 14) AS NEEDED, REMOVE ALL REMAINING TEMPORARY TRAFFIC CONTROL DEVICES.

APPROVED: DocuSigned by: David W. Bissette
F30C814C54B3430...

DATE: 3/1/2018

NORTH CAROLINA PROFESSIONAL SEAL 030864 ENGINEER DAVID W. BISSETTE

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

PLANS PREPARED FOR THE NCDOT BY:

MOTT MACDONALD
PO Box 700
Tarboro/Rocky Mount, NC 27526
(919) 351-2200 (Voice)
(919) 351-2254 (Fax)
www.mottmac.com/americas
LICENSE NO. F-0669

PHASING

3/1/2018
\\NCF-DATA\Proj\362624_East-DOC-2015\Proj\15.BPR.4 (Nash 94)\Traffic Control\TCP\DIV 4 BRIDGE MAINT_TC_TMP_03.dgn
User:bis8285