QA/QC-5A Revised 12/01/2011

# NORTH CAROLINA DEPARTMENT OF TRANSPORTATION

***WORKSHEET FOR CoreDry CORE SAMPLE DENSITY DETERMINATION***

**PROJECT NUMBER :** _____ **TYPE MIX :** _____ **Date:** _____

**CONTRACTOR :** _____ ***PLANT LOCATION:*** _____

| DATE PLACED | JMF NO. | SAMPLE NO. | INITIAL Wt. | 0.0005 x (A) | Wt. after 1st Series | Grams Loss ( A -C ) | Wt. after 2 nd Series | Grams Loss (C - E) | Wt. after 3rd Series | Grams Loss ( E - G ) | Initials |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | | # | (A) | (B) | ( C ) | (D) | (E) | (F) | (G) | (H) | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |

Note: Core must be dried @ least 2 Complete Series. If loss is not less than column (B) must be repeated until dry.

_____ _____

* PRINT NAME LEGIBLY w/ **HICAMS#** * QA/QC TECHNICIAN'S SIGNATURE

*** NOTE: BY PROVIDING THIS DATA UNDER MY SIGNATURE AND / OR HiCAMS CERTIFICATION NUMBER, I ATTEST TO THE ACCURACY AND VALIDITY OF THE DATA CONTAINED ON THIS FORM AND CERTIFY THAT NO DELIBERATE MISREPRESENTATION OF TEST RESULTS, IN ANY MANNER, HAS OCCURRED.**