RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
BP1-R009	RW03E-1

Location and Surveys

Location & Surveys
Division 1
1300 US HWY 64 West
Plymouth, NC 27962

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-5327 LAND SURVEYOR LINWOOD T. DOWNS III

DocuSigned by:
Linwood T. Downs III
8A9B7B1A2C2B4...

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I , Linwood T. Downs III, certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed on April 17, 2023 and all coordinates are based on NAD83/2011: That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 10th day of August, 2023.

DocuSigned by:
Linwood T. Downs III
8A9B7B1A2C2B4...
Professional Land Surveyor L-5327

NORTH CAROLINA PROFESSIONAL SEAL L-5327 LAND SURVEYOR LINWOOD T. DOWNS III

ROW MARKER IRON PIN AND CAP-E

	ALIGN	STATION	OFFSET	NORTH	EAST
	L	11+50.00	-30.00	962805.1237	2518594.6655
	L	12+00.00	30.00	962750.7852	2518650.7666
	L	13+00.00	57.00	962734.5802	2518753.0720
*	L	13+00.00	-45.00	962836.0010	2518742.2175
	L	14+61.68	57.00	962751.7857	2518913.8335
	L	14+61.68	-45.00	962853.2065	2518902.9790
	L	15+50.00	-38.00	962858.4381	2518988.3852
	L	16+00.00	30.00	962801.7111	2519050.7322
	L	16+84.95	-38.00	962888.8666	2519115.4445
	L	17+75.00	-38.00	962914.6762	2519201.7197

* = NOT SET DUE TO INACCESSIBILITY

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED ON APRIL 17, 2023.

REVISIONS

6/2/99

10-AUG-2023 14:0
R:\B_Jobs\bpl-009_NoCo 18\Jenkins_Mill_(JMT)\Control\Control Sheets\E-Sheets\bpl-009_ls_rw3e-1.dgn
ldowns A1 LS-5302131