RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
47851	RW03E-1

LOCATION AND SURVEYS, DIVISION 14
122 BONNIE LANE
SYLVA, NC 28779

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-4727 LAND SURVEYOR BRIAN A. BARWATT

I, Brian Barwatt, a Professional Land Surveyor in the state of North Carolina hereby certify to the best of my knowledge and belief that the following work item(s) (Base map Compilation, R/W Staking) performed under my responsible charge meet NCDOT Survey Standards as directed in the NCDOT Location & Surveys guidelines and procedures.

I further certify that the data compiled came from available surveys/mapping performed by others and provided to me by NCDOT and do not certify to the accuracy or quality of the individual data sources.

I further certify that the right of way and permanent easement points shown herein and outlined in the tables shown hereon (localized coordinates, station/offset) have been checked and are accurate representations of the right of way and permanent easement points depicted on the corresponding highway plans. I also certify that the right of way and permanent easement points shown herein have been field monumented under my supervision from existing survey control provided by others; that the depicted property data shown herein were surveyed by others; and these monuments denote the right of way and easement boundaries at the time of staking which may be subject to change due to right of way revisions (See deeds for final determination).

Witness my original signature, registration number and seal this 20th day of February, 2019.

DocuSigned by: Brian Barwatt
A8355FE84A8A4CE...

Professional Land Surveyor L-4727 PLS # Seal

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	11+50.00	-12.50	649262.4115	837187.8099
L	14+00.00	-30.00	649239.2046	837436.7245
L	15+53.92	-30.00	649216.0950	837588.8954
L	16+00.00	-12.50	649192.0142	837631.7789

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y	10+60.93	-35.00	649263.7795	837480.9152
Y	10+60.93	30.00	649254.0201	837545.1784
Y	11+72.32	-35.00	649372.2299	837573.6886
Y	11+72.32	30.00	649310.2536	837593.2831
Y	13+00.00	11.50	649366.3833	837709.4488
Y	13+00.00	30.00	649348.7439	837715.0257
Y	13+00.00	-11.50	649388.3134	837702.5153
Y	13+00.00	-30.00	649405.9528	837696.9385

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED, PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.

2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.

REVISIONS

6/2/99

20-FEB-2019 14:57
C:\Users\brian.barwatt\AppData\Local\Temp\Project Low Cost\us276 (47851)\RW Sheets (Revised TIP)\To Send\47851_ls_rw03e-1.dgn