DocuSign Envelope ID: 176C124D-2C1B-41D2-A403-8BF19F44DC0E

PROJ. REFERENCE NO.	SHEET NO.
17BP.14.R.87	TMP-1B

PROJECT NOTES

GENERAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS, OR RESULT IN DUPLICATE, OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING OR REMOVAL OF DEVICES, AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT, EXCEPT WHEN OTHERWISE NOTED IN THE PLAN, OR DIRECTED BY THE ENGINEER.

TRAFFIC PATTERN ALTERATIONS

A) NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

SIGNING

B) PROVIDE SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRAFFIC CONTROL PLANS. PROVIDE SIGNING REQUIRED FOR THE OFFSITE DETOUR AS SHOWN IN THE TRAFFIC CONTROL PLANS.

C) COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION. COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFFSITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION.

D) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

LOCAL NOTES

E) NOTIFY THE CHEROKEE COUNTY SCHOOLS TRANSPORTATION DIRECTOR THIRTY (30) CALENDAR DAYS PRIOR TO CLOSURE OF THE ROAD.

F) NOTIFY THE CHEROKEE COUNTY EMERGENCY MANAGEMENT SERVICES DIRECTOR THIRTY (30) CALENDAR DAYS PRIOR TO CLOSURE OF THE ROAD.

G) ACCESS TO ALL RESIDENTS AND BUSINESSES WITHIN THE PROJECT LIMITS MUST BE MAINTAINED AT ALL TIMES.

CONSTRUCTION PHASING

STEP 1:

USING RSD 1101.03, SHEET 1 OF 9, AND SHEETS TMP–2 AND TMP–3, INSTALL ROAD CLOSURE AND DETOUR SIGNS. KEEP SIGNS COVERED UNTIL DETOUR ROUTE IS READY FOR OPERATION.

STEP 2:

PLACE TYPE III BARRICADES TO CLOSE SR 1314 TO THRU TRAFFIC AND DETOUR TRAFFIC USING OFFSITE ROUTE.

STEP 3:

CONSTRUCT PROPOSED IMPROVEMENTS, INCLUDING ROADWAY, STRUCTURE, AND FINAL PAVEMENT MARKINGS.

STEP 4:

REMOVE ALL SIGNS AND DEVICES, AND OPEN SR 1314 TO TRAFFIC.

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

WSP USA Inc.
1001 MOREHEAD SQUARE DRIVE
SUITE 610
CHARLOTTE, NC 28203
TEL:1.704.342.5401

WSP.COM

LICENSE NO. F–0165

APPROVED: DocuSigned by: 6E04DC0C0E8F4A1... DATE: 7/3/2017

NORTH CAROLINA PROFESSIONAL SEAL 037467 ENGINEER RICHARD A ODINSKI

TRANSPORTATION MANAGEMENT PLAN
PROJECT NOTES