

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS

LETTING	PAGE # of 47
MAY 2025	1-2
JUNE 2025	3-5
JULY 2025	6-8
AUG 2025	9-13
SEP 2025	14-19
OCT 2025	20-24
NOV 2025	25-29
DEC 2025	30-35
JAN 2026	36-39
FEB 2026	40-43
MAR 2026	44-45
APR 2026	46
ALTERNATIVE DELIVERY	47

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, MAY 20, 2025

PS&E TURN IN DATE : TUESDAY, FEBRUARY 11, 2025

PS&E REVIEW DATE : TUESDAY, JANUARY 28, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>R-5963A</u>	4.012 MI	DRAINAGE, GRADING, PAVING	NEW ROUTE (CHATHAM PARK WAY) FROM US 15 / US 501 SOUTH OF PITTSBORO TO US 64 BUSINESS. CONSTRUCT 2-LANE ROADWAY ON NEW LOCATION.

48599.3.2

C205032
CHATHAM

LATEST PRELIMINARY ESTIMATE: \$66,100,000

(7/19/24)

DIVISION DESIGN RALEIGH LET (DDRL)

(BUILD NC BOND)

404/401 PERMITS (IN) 2 - UTILITY AGREEMENT (PENDING) 2 - MUNICIPAL
AGREEMENT (IN) MUNICIPAL AGREEMENT (PENDING) FEMA-NFIP (PENDING)
ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD
CERTIFICATION (IN)

JEFFREY A. STRODER
DIVISION

DELAYED FROM: 3/18/25 UTILITIES

<u>U-5777</u>	0.264 MI	DRAINAGE, GRADING, PAVING, SIGNALS	NC 127 FROM 1ST AVENUE SOUTHEAST TO 2ND AVENUE SOUTHEAST ADD TURN LANES.
----------------------	----------	---------------------------------------	---

50189.3.1

FA#: 5018901

C205043

CATAWBA

LATEST PRELIMINARY ESTIMATE: \$7,400,000

(12/18/24)

DIVISION DESIGN RALEIGH LET (DDRL)

NO PERMITS REQUIRED UTILITY AGREEMENT (IN) 2 - MUNICIPAL
AGREEMENT (IN) MUNICIPAL AGREEMENT (PENDING) CONSTRUCTION
CONSULTATION (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN)
RAILROAD CERTIFICATION (IN)

LEE A. BRYSON
REGIONAL

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, MAY 20, 2025

PS&E TURN IN DATE : TUESDAY, FEBRUARY 11, 2025

PS&E REVIEW DATE : TUESDAY, JANUARY 28, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>HI-0016</u>	9.561 MI	BRIDGE PRESERVATION, PAVEMENT REHABILITATION	US-74 (FUTURE I-74) 1 MILE EAST OF NC 41 EAST OF COLUMBUS COUNTY LINE. PAVEMENT REHABILITATION. (COMB W/HI-0017).
49987.3.1 FA#: 0074244 C205081 COLUMBUS, ROBESON LATEST PRELIMINARY ESTIMATE: \$13,400,000 (1/21/25) DIVISION DESIGN RALEIGH LET (DDRL) NO PERMITS REQUIRED CONSTRUCTION CONSULTATION (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN) BARRY ALEX HENDERSON STATEWIDE COMBINED PROJECT: HI-0016, HI-0017 UNDER ONE CONTRACT, EACH PROJECT USES ITS OWN WBS AND FA NO.			
ADDED BIDS REJECTED			
<u>HI-0017</u>	3.087 MI	BRIDGE PRESERVATION, PAVEMENT REHABILITATION	US 74 (FUTURE I-74) FROM THE SCOTLAND COUNTY LINE TO I-74/US 74 BUSINESS. PAVEMENT REHABILITATION. (COMB W/HI-0016).
49988.3.1 FA#: 4998831 C205081 ROBESON LATEST PRELIMINARY ESTIMATE: \$8,800,000 (1/21/25) DIVISION DESIGN RALEIGH LET (DDRL) NO PERMITS REQUIRED CONSTRUCTION CONSULTATION (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN) BARRY ALEX HENDERSON STATEWIDE COMBINED PROJECT: HI-0016, HI-0017 UNDER ONE CONTRACT, EACH PROJECT USES ITS OWN WBS AND FA NO.			
ADDED BIDS REJECTED			

RESURFACING AND ADD-ON PROJECTS**PLAN TURN-IN DATE: March 24, 2025****LETTING DATE: May 20, 2025****UPDATED 4/10/2025**

PROJECT	LENGTH	TYPE	DESCRIPTION
2025CPT.08.14.20761 Div 08 Randolph C205087	20.198 mi	Shoulder Reconstruction, Milling and Resurfacing	13 sections of secondary roads 2 lanes
PROJECT	LENGTH	TYPE	DESCRIPTION
2025CPT.08.15.20761 Div 08 Randolph C205089	24.037 mi	Shoulder Reconstruction, Resurfacing and Milling	10 sections of secondary roads 2 lanes
PROJECT	LENGTH	TYPE	DESCRIPTION
2025CPT.13.07.20121 2025CPT.13.07.20591 Div 13 Burke/McDowell C205096	32.59 mi	Shoulder Reconstruction, Milling and Resurfacing	20 sections of secondary roads 2 lanes
PROJECT	LENGTH	TYPE	DESCRIPTION
2025CPT.05.16.20731.1 2025CPT.07.20.20171 Div 5 & 7 Person/Caswell C205103	8.997 mi	Shoulder Reconstruction, Milling and Resurfacing	10 sections of secondary roads 2 lanes
PROJECT	LENGTH	TYPE	DESCRIPTION
2025CPT.08.13.10761 51488 Div 08 Randolph C205102	22.217 mi	Shoulder Reconstruction, Milling and Resurfacing	1 Section of US 64 2 Sections of NC 22 1 Section of NC 42 2 lanes

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS
TENTATIVE LETTING : TUESDAY, JUNE 17, 2025
 PS&E TURN IN DATE : TUESDAY, MARCH 11, 2025
 PS&E REVIEW DATE : TUESDAY, FEBRUARY 25, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>N/A</u>	0.619 MI	BRIDGE REHABILITATION	REHAB BRG 500608 ON SR1923 OVER NEUSE RIVER REHAB BRG 500042 ON US 70 OVER I-95
15BPR.108.3 JOHNSTON LATEST PRELIMINARY ESTIMATE: \$2,600,000 RALEIGH LETTING (LET) NO PERMITS REQUIRED TIMOTHY SHERRILL			

<u>N/A</u>	0.121 MI	BRIDGE PRESERVATION	BRIDGE PRESERVATION. BRIDGE 76 OVER SR 3556 (PEARSON BRIDGE ROAD) ON US 25; BRIDGE 53 OVER FRENCH BROAD RIVER ON NC 146; AND BRIDGE 278 OVER FRNECH BROAD RIVER ON SR 1348 (MEADOW ROAD) IN BUNCOMBE COUNTY
15BPR.128.3 C204454 BUNCOMBE LATEST PRELIMINARY ESTIMATE: \$5,361,800 RALEIGH LETTING (LET) NO PERMITS REQUIRED RAILROAD AGREEMENT (PENDING) TIMOTHY SHERRILL			

DELAYED FROM: 5/20/25 DESIGN

<u>B-5541</u>	0.473 MI	DRAINAGE, GRADING, PAVING, STRUCTURES	REPLACE BRIDGE 236 OVER SR 1513 ON I-40
55041.3.1 C205015 HAYWOOD LATEST PRELIMINARY ESTIMATE: \$23,000,000 DIVISION DESIGN RALEIGH LET (DDRL) NO PERMITS REQUIRED CONSTRUCTION CONSULTATION (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) ZACHARY THOMAS SHULER STATEWIDE			

(1/27/25) **(STATE BRIDGE PROGRAM)**

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, JUNE 17, 2025

PS&E TURN IN DATE : TUESDAY, MARCH 11, 2025

PS&E REVIEW DATE : TUESDAY, FEBRUARY 25, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>B-5777</u>	0.406 MI	DRAINAGE, GRADING, PAVING, STRUCTURES	REPLACE BRIDGE 58 OVER US 64 ON NC 109.
45733.3.1			
C205016 DAVIDSON			
LATEST PRELIMINARY ESTIMATE: \$8,600,000		(5/3/24)	(STATE BRIDGE PROGRAM)
DIVISION DESIGN RALEIGH LET (DDRL)			
NO PERMITS REQUIRED UTILITY AGREEMENT (IN) CONSTRUCTION CONSULTATION (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)			
RYAN C. NEWCOMB			

<u>BR-0015</u>	0.710 MI	DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURES	BRIDGE 280067 & 280068 ON US 29/US 70 OVER SR 1192
67015.3.1			
C205037 DAVIDSON			
LATEST PRELIMINARY ESTIMATE: \$30,800,000		(3/20/24)	(STATE BRIDGE PROGRAM)
RALEIGH LETTING (LET)			
404/401 PERMITS (IN) UTILITY AGREEMENT (PENDING) CONSTRUCTION CONSULTATION (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)			
GEORGE BOULES			

<u>HE-0002</u>	1.516 MI	DRAINAGE, GRADING, PAVING, STRUCTURES	NEW ROUTE - CONSTRUCT ACCESS ROAD FROM THE FUJI BIOPHARMACEUTICAL PARCEL TO THE EXTENSION OF BUMGARDNER ROAD
49745.3.1			
C204898 WAKE			
LATEST PRELIMINARY ESTIMATE: \$9,690,000		(10/2/23)	
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (REQUIRED) MUNICIPAL AGREEMENT (IN) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (IN)			
MARK S. GALLO ECON DEV			

DELAYED FROM: 5/20/25 DESIGN

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, JUNE 17, 2025

PS&E TURN IN DATE : TUESDAY, MARCH 11, 2025

PS&E REVIEW DATE : TUESDAY, FEBRUARY 25, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-5899</u>	0.542 MI	DRAINAGE, GRADING, PAVING, STRUCTURES	NEW ROUTE FROM FORUM PARKWAY CONNECTOR FROM SR 3955 (FORUM PARKWAY) TO NC 66 (UNIVERSITY PARKWAY) IN RURAL HALL. CONSTRUCT 2-LANE ROADWAY ON NEW LOCATION

44689.3.1

C205041
FORSYTH

LATEST PRELIMINARY ESTIMATE: \$16,000,000

(5/13/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (IN) FEMA-NFIP (IN) MUNICIPAL AGREEMENT (IN)
RAILROAD AGREEMENT (IN) ROW CERTIFICATION (IN) UTILITY
CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)
CONNIE KELLEY JAMES
DIVISION

<u>U-6018</u>	0.969 MI	DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURES	NC 62 FROM SR 1154 (KERSEY VALLEY ROAD) TO SR 1162 (WEANT ROAD) IN ARCHDALE. IMPROVE INTERCHANGE AREA AND REALIGN SR 1154 AND SR 1162 INTERSECTIONS.
----------------------	----------	--	---

47163.3.1

C204798
GUILFORD

LATEST PRELIMINARY ESTIMATE: \$24,100,000

(6/19/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (IN) MUNICIPAL AGREEMENT (IN) UTILITY AGREEMENT (IN)
CONSTRUCTION CONSULTATION (IN) ROW CERTIFICATION (IN) UTILITY
CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)
BRANDON GREEN
DIVISION

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, JULY 15, 2025

PS&E TURN IN DATE : TUESDAY, APRIL 8, 2025

PS&E REVIEW DATE : TUESDAY, MARCH 25, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>R-3300A</u>	7.044 MI	DRAINAGE, GRADING, PAVING, CULVERTS, RETAINING WALLS, STRUCTURES	US 17 HAMPSTEAD BYPASS FROM US 17 BYPASS SOUTH OF HAMPSTEAD TO NC 210
40237.3.2			
C205072			
NEW HANOVER, PENDER			
LATEST PRELIMINARY ESTIMATE: \$222,000,000		(5/28/24)	
DIVISION DESIGN RALEIGH LET (DDRL)		(8 WEEK AD)	(BUILD NC BOND)
401/404 PERMITS (IN) UTILITY AGREEMENT (IN) CONSTRUCTION CONSULTATION (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN) TRACE ROBINSON HOWELL REGIONAL			
<hr/>			
<u>R-3430B</u>	0.587 MI	DRAINAGE, GRADING, PAVING, STRUCTURES	SR 1001 (CONNELLY SPRINGS ROAD). CONSTRUCT NEW PARALLEL BRIDGE OVER CATAWBA RIVER.
34544.3.3			
C204956			
CALDWELL, BURKE			
LATEST PRELIMINARY ESTIMATE: \$22,900,000		(8/9/23)	(STATE BRIDGE PROGRAM)
RALEIGH LETTING (LET)			
404/401 PERMITS (IN) FERC PERMIT (PENDING) FEMA-NFIP (IN) CONSTRUCTION CONSULTATION (IN) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (IN) ELISE F. BIELEN DIVISION			TREE CLEARING MORATORIUM (10/16 - 3/30)
<hr/>			
<u>R-4463A</u>	2.384 MI	DRAINAGE, GRADING, PAVING, SIGNALS, CULVERTS	NC 43 CONNECTOR FROM US 17 TO SOUTH OF US 70
35601.3.4			
CRAVEN			
LATEST PRELIMINARY ESTIMATE: \$43,400,000		(5/13/24)	
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (IN) 3 - MUNICIPAL AGREEMENT (IN) ROW CERTIFICATION (IN) RAILROAD CERTIFICATION (IN) UTILITY CERTIFICATION (IN) CATHRINE A. HOSSACK MEYER REGIONAL			
<hr/>			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, JULY 15, 2025

PS&E TURN IN DATE : TUESDAY, APRIL 8, 2025

PS&E REVIEW DATE : TUESDAY, MARCH 25, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>R-5857</u>	1.000 MI	DRAINAGE, GRADING, PAVING, SIGNALS	US 17 BUSINESS SOUTH OF SHALLOTTE AND US 17 BUSINESS NORTH OF SHALLOTTE. CONVERT INTERSECTIONS TO REDUCED CONFLICT INTERSECTIONS.
47545.3.1			
C205073			
BRUNSWICK			
LATEST PRELIMINARY ESTIMATE: \$26,200,000			(4/16/24)
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (IN) MUNICIPAL AGREEMENT (IN) CONSTRUCTION CONSULTATION (PENDING) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)			
ZACHARY R. HOWARD			
STATEWIDE			
<hr/>			
<u>U-4758</u>	4.467 MI	DRAINAGE, GRADING, PAVING, RESURFACING, SIGNALS, STRUCTURE, WIDENING	SR 1818 (JOHNSON STREET) / SR 1850 (SANDY RIDGE ROAD), SR 1820 (SKEET CLUB ROAD) TO SOUTH OF I40 IN HIGH POINT. WIDEN TO FOUR LANES.
40251.3.1			
FA#: 0710027			
C204971			
GUILFORD			
LATEST PRELIMINARY ESTIMATE: \$74,900,000			(1/14/25)
RALEIGH LETTING (LET)			
RIPARIAN BUFFER AUTHORIZATION/404/401 PERMITS (IN) FEMA-NFIP (IN) UTILITY AGREEMENT (PENDING) 2 - MUNICIPAL AGREEMENT (IN) CONSTRUCTION CONSULTATION (PENDING) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)			
COLIN MELLOR			
DIVISION			
DELAYED FROM: 6/17/25 DESIGN			
<hr/>			
<u>U-6005</u>	0.933 MI	DRAINAGE, GRADING, PAVING, SIGNALS	NC 65 (BETHANIA-RURAL HALL ROAD), FROM US 52 TO SR 3983 (NORTHRIDGE DRIVE) IN RURAL HALL. WIDEN TO MULTILANES.
47140.3.1			
C205074			
FORSYTH			
LATEST PRELIMINARY ESTIMATE: \$14,000,000			(5/24/24)
DIVISION DESIGN RALEIGH LET (DDRL)			
NO PERMITS REQUIRED UTILITY AGREEMENT (REQUIRED) MUNICIPAL AGREEMENT (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)			
RYAN C. NEWCOMB			
DIVISION			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, JULY 15, 2025

PS&E TURN IN DATE : TUESDAY, APRIL 8, 2025

PS&E REVIEW DATE : TUESDAY, MARCH 25, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>N/A</u>	0.000 MI	DRAINAGE, GRADING, PAVING	REPLACE PIPE 4' X 2' & 18 RCP WITH A 15'10" X 3'6" ABC ON NC 101 +/- 50' SOUTH OF SR 1170 (WEST BEAUFORT RD.) AND 400' NORTH OF US 70 IN BEAUFORT, NC IN CARTERET COUNTY. (COMB W/U-6058).
17BP.2.C.13 CARTERET LATEST PRELIMINARY ESTIMATE: \$550,000 DIVISION DESIGN RALEIGH LET (DDRL) CAMA PERMIT (IN) ROW CERTIFICATION (IN)			(4/8/25) (STATE BRIDGE PROGRAM)
CASEY K. WHITLEY COMBINED PROJECT: U-6058, 17BP.2.C.13 UNDER ONE CONTRACT, WBS: EACH PROJECT USES ITS OWN WBS ADDED STRATEGIC LETTING			
<u>U-6058</u>	0.260 MI	DRAINAGE, GRADING, PAVING	SR 1493 (LIVE OAK STREET) AT NC 101 CONSTRUCT ONE LANE ROUNDABOUT
47482.3.1 FA#: 4748201 C205075 CARTERET LATEST PRELIMINARY ESTIMATE: \$6,300,000 DIVISION DESIGN RALEIGH LET (DDRL) 404/401 PERMITS (IN) UTILITY AGREEMENT (IN) MUNICIPAL AGREEMENT (IN) ROW CERTIFICATION (IN) RAILROAD CERTIFICATION (IN) UTILITY CERTIFICATION (IN) CATHRINE A. HOSSACK MEYER REGIONAL COMBINED PROJECT: U-6058, 17BP.2.C.13 UNDER ONE CONTRACT, WBS: EACH PROJECT USES ITS OWN WBS			(5/13/24)

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, AUGUST 19, 2025

PS&E TURN IN DATE : TUESDAY, MAY 13, 2025

PS&E REVIEW DATE : TUESDAY, APRIL 29, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>N/A</u>	0.332 MI	BRIDGE REHABILITATION	BRIDGES 170091 & 170139 OVER LAKE HICKORY.
15BPR.119.3			

C204977

CATAWBA

LATEST PRELIMINARY ESTIMATE: \$3,200,000

RALEIGH LETTING (LET)

NO PERMITS REQUIRED ROW CERTIFICATION (REQUIRED) UTILITY
CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)

TIMOTHY SHERRILL

DELAYED FROM: 2/18/25 FUNDING

<u>N/A</u>	0.158 MI	BRIDGE PRESERVATION	BRIDGE PRESERVATION OF BRIDGES 910001 AND 910538 CARRYING SR2911 (NEW BERN AVE.) OVER CRABTREE CREEK AND CLNA RAILROAD
15BPR.144.3			

C204967

WAKE

LATEST PRELIMINARY ESTIMATE: \$5,550,000

RALEIGH LETTING (LET)

NO PERMITS REQUIRED RAILROAD AGREEMENT (PENDING)

TIMOTHY SHERRILL

DELAYED FROM: 3/18/25 FUNDING

<u>B-5614</u>	0.398 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE BRIDGE 060009 OVER BLOUNTS CREEK ON SR 1112
---------------	----------	---	--

45569.3.1

FA#: 1112019

C204711

BEAUFORT

LATEST PRELIMINARY ESTIMATE: \$17,200,000 (8/13/24)

RALEIGH LETTING (LET)

404/CAMA/NEUSE RIVER BUFFER AUTHORIZATION/401 PERMITS (IN) USCG
PERMIT (PENDING) UTILITY AGREEMENT (IN) CONSTRUCTION
CONSULTATION (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN)
RAILROAD CERTIFICATION (IN)

PRIMARY NURSERY AREA
MORATORIUM (2/15 - 9/30)

DAVID STUTTS
DIVISION

DELAYED FROM: 4/15/25 PERMITTING

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, AUGUST 19, 2025

PS&E TURN IN DATE : TUESDAY, MAY 13, 2025

PS&E REVIEW DATE : TUESDAY, APRIL 29, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
B-5716	0.426 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE BRIDGE 140 OVER DAN RIVER ON SR 1138

45672.3.1

FA#: BRZ-1138(021)

C204829

ROCKINGHAM

LATEST PRELIMINARY ESTIMATE: \$13,700,000

(1/21/25)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (IN) FEMA-NFIP (IN) RAILROAD AGREEMENT (PENDING)

CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (IN)

UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION

(REQUIRED)

DANIEL DAGENHART

DIVISION

DELAYED FROM: 6/17/25 EXTERNAL ACTIONS

BP10-R013	0.315 MI	BRIDGE REPLACEMENT	REPLACE MECKLENBURG BRIDGE 590165
------------------	----------	--------------------	-----------------------------------

BP10.R013.3

C204991

MECKLENBURG

LATEST PRELIMINARY ESTIMATE: \$8,000,000

(11/5/24)

(STATE BRIDGE PROGRAM)

DIVISION DESIGN RALEIGH LET (DDRL)

NO PERMITS REQUIRED FEMA-NFIP (IN) UTILITY AGREEMENT (REQUIRED)

ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED)

YANWEI MA

DELAYED FROM: 3/18/25 RIGHT OF WAY

BR-0090	0.167 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE BRIDGE 630036 ON NC 561 OVER FISHING CREEK
----------------	----------	---	---

67090.3.1

C204832

NASH

LATEST PRELIMINARY ESTIMATE: \$7,100,000

(6/17/24)

(STATE BRIDGE PROGRAM)

RALEIGH LETTING (LET)

404/401 PERMITS (IN) FEMA-NFIP (PENDING) CONSTRUCTION

CONSULTATION (IN) ROW CERTIFICATION (PENDING) UTILITY

CERTIFICATION (IN)

KIM L. GILLESPIE

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, AUGUST 19, 2025

PS&E TURN IN DATE : TUESDAY, MAY 13, 2025

PS&E REVIEW DATE : TUESDAY, APRIL 29, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>BR-0092</u>	0.277 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE BRIDGE 670037 ON NC 86 OVER NEW HOPE CREEK
67092.3.1 ORANGE			
LATEST PRELIMINARY ESTIMATE: \$5,400,000		(6/10/24)	(STATE BRIDGE PROGRAM)
RALEIGH LETTING (LET)			
404/401 PERMITS (IN) FEMA-NFIP (IN) CONSTRUCTION CONSULTATION (IN) ROW CERTIFICATION (IN) RAILROAD CERTIFICATION (IN) UTILITY CERTIFICATION (IN)			
JON GAILLARD			

<u>I-5880</u>	0.819 MI	DRAINAGE, GRADING, PAVING, SIGNALS, SIGNING, STRUCTURES	I-40/US 311 AT NC 109 (THOMASVILLE ROAD)/ CLEMMONSVILLE ROADSPILT-DIAMOND INTERCHANGE IN WINSTON-SALEM. CONVERT HALF DIAMOND INTERCHANGE AT NC 109 TO FULL DIAMOND AND REMOVE CONNECTOR ROADS AND HALF DIAMOND INTERCHANGE AT CLEMMONSVILLE ROAD.
53080.3.1 FA#: 5308001 C204975 FORSYTH			
LATEST PRELIMINARY ESTIMATE: \$45,000,000		(1/29/25)	
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (IN) MUNICIPAL AGREEMENT (IN) UTILITY AGREEMENT (IN) ROW CONSULTATION (IN) ROW CERTIFICATION (IN) RAILROAD CERTIFICATION (IN) UTILITY CERTIFICATION (IN)			BAT TREE CLEARING MORATORIUM (4/1 - 10/15)
RYAN C. NEWCOMB REGIONAL			

DELAYED FROM: 4/15/25 UTILITIES

<u>P-5707</u>	0.726 MI	DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURE, WIDENING, RETAINING WALLS	CSX S LINE, CONSTRUCT GRADE SEPARATION AT SR 2052 (ROGERS ROAD EXTENSION) CROSSING (633905Y) IN WAKE FOREST.
44643.3.1 WAKE			
LATEST PRELIMINARY ESTIMATE: \$42,500,000		(2/5/24)	
RALEIGH LETTING (LET)			
404/401 PERMITS (IN) UTILITY AGREEMENT (IN) RAILROAD AGREEMENT (IN) MUNICIPAL AGREEMENT (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)			
BRIAN E. GACKSTETTER REGIONAL			

DELAYED FROM: 6/17/25 UTILITIES

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS
TENTATIVE LETTING : TUESDAY, AUGUST 19, 2025
PS&E TURN IN DATE : TUESDAY, MAY 13, 2025
PS&E REVIEW DATE : TUESDAY, APRIL 29, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-4700CC</u>	0.563 MI	DRAINAGE, GRADING, PAVING, SIGNALS	US 321- FROM SR 1108 (MISSION ROAD). UPGRADE INTERSECTION TO SUPERSTREET DESIGN - WITHIN THE LIMITS OF U-4700C.

35993.3.10

FA#: NHP-0321(045)

C204947

CALDWELL

LATEST PRELIMINARY ESTIMATE: \$8,300,000

(10/3/23)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) MUNICIPAL AGREEMENT (PENDING) UTILITY
AGREEMENT (REQUIRED) ROW CERTIFICATION (IN) UTILITY CERTIFICATION
(REQUIRED) RAILROAD CERTIFICATION (PENDING)

RAMIE SHAW

STATEWIDE

DELAYED FROM: 2/18/25 EXTERNAL ACTIONS

<u>U-4913A</u>	1.053 MI	DRAINAGE, GRADING, PAVING	SR 3174(IDLEWILD ROAD) FROM SR 3175(STALLINGS ROAD) TO I-485. WIDEN TO FOUR LANES.
-----------------------	----------	------------------------------	---

40543.3.2

C205039

MECKLENBURG

LATEST PRELIMINARY ESTIMATE: \$16,600,000

(11/14/24)

DIVISION DESIGN RALEIGH LET (DDRL)

NO PERMITS REQUIRED MUNICIPAL AGREEMENT (IN) MUNICIPAL
AGREEMENT (PENDING) UTILITY AGREEMENT (PENDING) ROW
CERTIFICATION (PENDING) UTILITY CERTIFICATION (REQUIRED) RAILROAD
CERTIFICATION (REQUIRED)

RANDY BOWERS

DIVISION

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, AUGUST 19, 2025

PS&E TURN IN DATE : TUESDAY, MAY 13, 2025

PS&E REVIEW DATE : TUESDAY, APRIL 29, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-5798B</u>	0.869 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	SR 1102 (GILLIS HILL ROAD) FROM SOUTH OF CELTIC DRIVE TO NORTH OF SR 1112 (STONE POINT ROAD). WIDEN TO MULTI-LANES.

44369.3.3

C205076

HOKE, CUMBERLAND

LATEST PRELIMINARY ESTIMATE: \$17,400,000

(6/17/24)

RALEIGH LETTING (LET)

404/401 MODIFIED PERMITS (IN) MUNICIPAL AGREEMENT (IN) UTILITY
AGREEMENT (PENDING) ROW CERTIFICATION (IN) UTILITY CERTIFICATION
(PENDING) RAILROAD CERTIFICATION (IN)

KHALED AL-AKHDAR

DIVISION

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, SEPTEMBER 16, 2025

PS&E TURN IN DATE : TUESDAY, JUNE 10, 2025

PS&E REVIEW DATE : TUESDAY, MAY 27, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>N/A</u>	0.152 MI	BRIDGE PRESERVATION	BRIDGE PRESERVATION OF BRIDGE 8 IN SWAIN COUNTY CARRYING US 19/ 74 OVER LITTLE TENNESSEE RIVER (FONTANA LAKE)
15BPR.159.3			
C204993			
SWAIN			
LATEST PRELIMINARY ESTIMATE: \$4,900,000			
RALEIGH LETTING (LET)			
NO PERMITS REQUIRED			
TIMOTHY SHERRILL			

DELAYED FROM: 7/15/25 STRATEGIC LETTING

<u>B-4838</u>	0.595 MI	DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURE, RETAINING WALLS	BRIDGE 20 OVER CSX TRANSPORTATION RAILROAD TRACKS ON US 70 BUSINESS
38608.3.1			
C204814			
WAYNE			
LATEST PRELIMINARY ESTIMATE: \$7,800,000		(7/25/23)	(STATE BRIDGE PROGRAM)
RALEIGH LETTING (LET)			
NO PERMITS REQUIRED RAILROAD AGREEMENT (PENDING) UTILITY AGREEMENT (IN) CONSTRUCTION CONSULTATION (REQUIRED) UTILITY CERTIFICATION (IN) ROW CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)			
DAVID STUTTS			

DELAYED FROM: 5/20/25 EXTERNAL ACTIONS

<u>BR-0004</u>	0.521 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	BRIDGE 060066 ON US 264 OVER PUNGO RIVER
67004.3.1			
BEAUFORT			
LATEST PRELIMINARY ESTIMATE: \$17,000,000		(5/13/24)	(STATE BRIDGE PROGRAM)
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401/CAMA PERMITS (REQUIRED) FEMA-NFIP (IN) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED)			
CATHRINE A. HOSSACK MEYER			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, SEPTEMBER 16, 2025

PS&E TURN IN DATE : TUESDAY, JUNE 10, 2025

PS&E REVIEW DATE : TUESDAY, MAY 27, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
BR-0153	0.455 MI	DRAINAGE, GRADING, PAVING, STRUCTURES	REPLACE 070024 ON NC11 OVER CASHIE RIVER
67153.3.1			
C205033			
BERTIE			
LATEST PRELIMINARY ESTIMATE: \$6,100,000		(12/14/23)	(STATE BRIDGE PROGRAM)
RALEIGH LETTING (LET)			
404/401 PERMITS (PENDING) UTILITY AGREEMENT (IN) FEMA-NFIP (IN)			
CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (IN)			
DAVID STUTTS			

HE-0001B	0.503 MI	DRAINAGE, GRADING, PAVING	I-26 CONNECTOR FROM FREDERICK LAW OLMSTEAD WAY EAST TO I-26. CONSTRUCT TWO LANE ROAD WITH SIDEWALK.
49742.3.4			
FA#: 4974234			
BUNCOMBE			
LATEST PRELIMINARY ESTIMATE: \$10,582,000		(3/11/25)	
DIVISION DESIGN RALEIGH LET (DDRL)			
MUNICIPAL AGREEMENT (PENDING) CONSTRUCTION CONSULTATION			
(PENDING) RAILROAD CERTIFICATION (IN)			
BRENDAN MERITHEW			

ADDED FUNDING

HI-0005	11.000 MI	BRIDGE PRESERVATION, PAVEMENT REHABILITATION	I-285/US 52/NC 8 FROM SR 3010 (OLD US 52) IN DAVIDSON COUNTY TO SR 4205 (S. MAIN ST.) IN FORSYTH COUNTY
49996.3.1			
FA#: 0285003			
FORSYTH, DAVIDSON			
LATEST PRELIMINARY ESTIMATE: \$28,800,000		(9/18/24)	
DIVISION DESIGN RALEIGH LET (DDRL)			
NO PERMITS REQUIRED RAILROAD AGREEMENT (REQUIRED) ROW			
CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED)			
RAILROAD CERTIFICATION (REQUIRED)			
DANIEL C. ULRICH			
STATEWIDE			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, SEPTEMBER 16, 2025

PS&E TURN IN DATE : TUESDAY, JUNE 10, 2025

PS&E REVIEW DATE : TUESDAY, MAY 27, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>HL-0033</u>	0.459 MI	CULVERT, DRAINAGE, GRADING, PAVING, SIGNALS	EXTENSION OF AIRPORT BOULEVARD (SR 3126) FROM GARDEN SQUARELANE TO CHURCH ST (SR 1637) IN MORRISVILLE CONSTRUCT ROADWAY ON NEW LOCATION.

49618.3.1

FA#: 3126001

C204765

WAKE

LATEST PRELIMINARY ESTIMATE: \$11,100,000

(10/9/24)

DIVISION DESIGN RALEIGH LET (DDRL)

401/404 PERMITS (IN) 2 - MUNICIPAL AGREEMENT (IN) CONSTRUCTION

CONSULTATION (REQUIRED) ROW CERTIFICATION (IN) UTILITY

CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)

KYRILLOS HELMY

DIVISION

DELAYED FROM: 4/15/25 RIGHT OF WAY

<u>I-5831B</u>	8.300 MI	PAVEMENT REHABILITATION	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9. REHABILITATE PAVEMENT.
-----------------------	----------	----------------------------	--

53037.3.3

FA#: 5303701

MADISON

LATEST PRELIMINARY ESTIMATE: \$18,900,000

(2/29/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY

CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)

BRENDAN MERITHEW

STATEWIDE

DELAYED FROM: 4/15/25 STRATEGIC LETTING

<u>I-6001</u>	13.400 MI	PAVEMENT REHABILITATION	I-87 /FUTURE I-87 /US 64/ US 264 FRANKLIN/WAKE COUNTIES FROM SR 1003 (ROLESVILLE ROAD) TO NASH COUNTY LINE. PAVEMENT REHABILITATION.
----------------------	-----------	----------------------------	--

47956.3.1

FA#: 1003186

WAKE, FRANKLIN

LATEST PRELIMINARY ESTIMATE: \$40,400,000

(7/15/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY

CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)

CALEB WHITBY

STATEWIDE

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, SEPTEMBER 16, 2025

PS&E TURN IN DATE : TUESDAY, JUNE 10, 2025

PS&E REVIEW DATE : TUESDAY, MAY 27, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>R-5863</u>	1.181 MI	DRAINAGE, GRADING, PAVING, RETAINING WALL, SIGNALS, STRUCTURES	UPGRADE US 64 BUSINESS FROM US 64 TO SR 1307 (MAIN ST.).

47516.3.1

C204836

CLAY

LATEST PRELIMINARY ESTIMATE: \$13,900,000

(8/6/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (IN) FEMA-NFIP (IN) MUNICIPAL AGREEMENT (IN) ROW

CERTIFICATION (IN) UTILITY CERTIFICATION (REQUIRED) RAILROAD

CERTIFICATION (REQUIRED)

KEITH ROGERS

DIVISION

<u>R-5901</u>	0.163 MI	DRAINAGE, GRADING, PAVING	NC 89 (WEST PINE STREET) SURRY COUNTY AT SR 1397 (ROUND PEAK CHURCH ROAD) INTERSECTION. IMPROVE INTERSECTION.
----------------------	----------	------------------------------	---

48416.3.1

FA#: 4841601

SURRY

LATEST PRELIMINARY ESTIMATE: \$7,900,000

(3/3/25)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) UTILITY AGREEMENT (REQUIRED)

CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION

(REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD

CERTIFICATION (REQUIRED)

RAMIE SHAW

REGIONAL

DELAYED FROM: 4/15/25 RIGHT OF WAY

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS
TENTATIVE LETTING : TUESDAY, SEPTEMBER 16, 2025
PS&E TURN IN DATE : TUESDAY, JUNE 10, 2025
PS&E REVIEW DATE : TUESDAY, MAY 27, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-3628</u>	1.340 MI	DRAINAGE, GRADING, PAVING, SIGNALS	NC 24 / NC 27 COURTHOUSE WEST OF NC 22 (MCNEILL STREET) TO US 15 / US 501 IN CARTHAGE WIDEN TO THREE LANES WITH CURB AND GUTTER AND BICYCLE / PEDESTRIAN ACCOMMODATIONS

44672.3.1

FA#: 4467201

C205042

MOORE

LATEST PRELIMINARY ESTIMATE: \$6,900,000

(6/5/24)

DIVISION DESIGN RALEIGH LET (DDRL)

DEQ PUBLIC WATER SUPPLY PERMIT (REQUIRED) DEQ WASTEWATER
COLLECTION SYSTEM PERMIT (PENDING) UTILITY AGREEMENT (REQUIRED)
MUNICIPAL AGREEMENT (IN) CONSTRUCTION CONSULTATION (IN) ROW
CERTIFICATION (IN) UTILITY CERTIFICATION (REQUIRED) RAILROAD
CERTIFICATION (REQUIRED)

MICHAEL RICKETTS
REGIONAL

DELAYED FROM: 5/20/25 DESIGN

<u>U-5789</u>	0.587 MI	DRAINAGE, GRADING, PAVING, RESURFACING, SIGNALS, WIDENING	NC 53 (WESTERN BOULEVARD) AT SR 2714 (JACKSONVILLE PARKWAY). IMPROVE INTERSECTION.
----------------------	----------	---	---

44361.3.2

FA#: 4436101

C205040

ONSLOW

LATEST PRELIMINARY ESTIMATE: \$8,000,000

(4/2/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) UTILITY AGREEMENT (REQUIRED) 3 -
MUNICIPAL AGREEMENT (PENDING) ROW CERTIFICATION (REQUIRED)
UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION
(REQUIRED)

ZACHARY R. HOWARD
REGIONAL

DELAYED FROM: 6/17/25 DESIGN

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS
TENTATIVE LETTING : TUESDAY, SEPTEMBER 16, 2025
 PS&E TURN IN DATE : TUESDAY, JUNE 10, 2025
 PS&E REVIEW DATE : TUESDAY, MAY 27, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-5906</u>	0.405 MI	DRAINAGE, GRADING, PAVING, SIGNALS	INTERSECTION IMPROVEMENTS. SR 2195 (TORRENCE CHAPEL ROAD) AND SR 5544 (WEST CATAWBA AVENUE) IN CORNELIUS.
46451.3.1			
FA#: 2195001			
C204505			
MECKLENBURG			
LATEST PRELIMINARY ESTIMATE: \$17,600,000			(6/18/24)
DIVISION DESIGN RALEIGH LET (DDRL)			
401 PERMIT (IN) 404 PERMIT (REQUIRED) UTILITY AGREEMENT (REQUIRED)			
CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (IN)			
UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION			
(REQUIRED)			
RANDY BOWERS			
EXEMPT			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, OCTOBER 21, 2025

PS&E TURN IN DATE : TUESDAY, JULY 15, 2025

PS&E REVIEW DATE : TUESDAY, JULY 1, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>N/A</u>	0.090 MI	BRIDGE PRESERVATION	SR 1620 (FLETCHER MARTIN ROAD) OVER FRENCH BROAD RVR/ NSRR- STRUCTURE 100007 IN BUNCOMBE COUNTY.

15BPR.122.3

C205011

BUNCOMBE

LATEST PRELIMINARY ESTIMATE: \$2,800,000

RALEIGH LETTING (LET)

NO PERMITS REQUIRED RAILROAD AGREEMENT (REQUIRED) ROW

CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED)

RAILROAD CERTIFICATION (REQUIRED)

TIMOTHY SHERRILL

<u>N/A</u>	0.037 MI	BRIDGE PRESERVATION	BRIDGE PRESERVATION. BRIDGE 970068 OVER US 301 ON NC 42.
------------	----------	---------------------	--

15BPR.143.3

WILSON

LATEST PRELIMINARY ESTIMATE: \$1,500,000

RALEIGH LETTING (LET)

NO PERMITS REQUIRED

TIMOTHY SHERRILL

<u>B-5831</u>	0.371 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE BRIDGE 850006 OVER NC 268, SOUTHERN RAILROAD TRACKS, AND THE YADKIN RIVER ON I-77.
---------------	----------	--------------------------------------	--

45784.3.1

FA#: NHP-0077(006)

C205044

SURRY

LATEST PRELIMINARY ESTIMATE: \$24,000,000 (4/15/24)

RALEIGH LETTING (LET)

404/401 PERMITS (REQUIRED) FEMA-NFIP (IN) CONSTRUCTION

CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) RAILROAD

CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (IN)

DAVID STUTTS

STATEWIDE

DELAYED FROM: 9/16/25 STRATEGIC LETTING

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, OCTOBER 21, 2025

PS&E TURN IN DATE : TUESDAY, JULY 15, 2025

PS&E REVIEW DATE : TUESDAY, JULY 1, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
BR-0098	0.246 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE BRIDGE 780183 ON US 29 BUS OVER US 29 BYP
67098.3.1 ROCKINGHAM			
LATEST PRELIMINARY ESTIMATE: \$6,700,000		(10/28/24)	(STATE BRIDGE PROGRAM)
RALEIGH LETTING (LET)			
404/401 PERMITS (REQUIRED) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)			
LINDSAY HELENE CROCKER			

BR-0174	0.000 MI		REPLACE BRIDGE 700037 ON NC53 OVER ANGOLA CREEK
67174.3.1 PENDER			
LATEST PRELIMINARY ESTIMATE: \$8,600,000		(2/20/25)	(STATE BRIDGE PROGRAM)
DIVISION DESIGN RALEIGH LET (DDRL)			

DEREK PIELECH

ADDED FUNDING

HL-0025	0.270 MI	DRAINAGE, GRADING, PAVING, SIGNALS	GREYLOCK RIDGE ROAD FROM EAST JOHN STREET TO TANK TOWN ROAD. EXTEND ROADWAY.
49491.3.1 C205013 MECKLENBURG			
LATEST PRELIMINARY ESTIMATE: \$7,500,000		(10/28/24)	
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (IN) UTILITY AGREEMENT (IN) RAILROAD AGREEMENT (PENDING) 2 - MUNICIPAL AGREEMENT (IN) CONSTRUCTION CONSULTATION (IN) ROW CONSULTATION (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (PENDING) RAILROAD CERTIFICATION (PENDING)			
TERRY BURLESON BONUSALLOC			

DELAYED FROM: 6/17/25 EXTERNAL ACTIONS

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, OCTOBER 21, 2025

PS&E TURN IN DATE : TUESDAY, JULY 15, 2025

PS&E REVIEW DATE : TUESDAY, JULY 1, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>P-5709</u>	1.091 MI	DRAINAGE, GRADING, PAVING, RETAINING WALL, SIGNALS, STRUCTURE, TRACKBED	GRADE SEPARATION AT FRANKLIN BOULEVARD CROSSING (722959A), AND CLOSE O'FERRELL STREET CROSSING (722961B) AT NCRR/NSR-NCLINE IN GREENSBORO.

46920.3.1

C205082
GUILFORD

LATEST PRELIMINARY ESTIMATE: \$26,800,000

(5/2/24)

RALEIGH LETTING (LET)

404/401 PERMITS (IN) UTILITY AGREEMENT (IN) RAILROAD AGREEMENT
(PENDING) 2 - MUNICIPAL AGREEMENT (IN) ROW CONSULTATION (IN) ROW
CERTIFICATION (IN) UTILITY CERTIFICATION (PENDING) RAILROAD
CERTIFICATION (PENDING)

BRAD SMYTHE
REGIONAL

DELAYED FROM: 7/15/25 UTILITIES

<u>P-5725</u>	0.210 MI	DRAINAGE, GRADING, PAVING, RETAINING WALL, STRUCTURE	KANNAPOLIS TRAIN STATION SECOND PLATFORM AND PEDESTRIAN OVERPASS
----------------------	----------	--	---

47603.3.1

C204340
CABARRUS

LATEST PRELIMINARY ESTIMATE: \$13,500,000

(5/8/24)

RALEIGH LETTING (LET)

NO PERMITS REQUIRED RAILROAD AGREEMENT (PENDING) MUNICIPAL-
RAIL AGREEMENT (IN) UTILITY AGREEMENT (IN) ROW CERTIFICATION (IN)
UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)

BRAD SMYTHE
REGIONAL

DELAYED FROM: 6/17/25 EXTERNAL ACTIONS

<u>R-5739</u>	10.500 MI	DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURES	NC 46 FROM NC 48 IN GASTON TO THE VIRGINIA STATE LINE UPGRADE AND WIDEN EXISTING FACILITY.
----------------------	-----------	--	---

50197.3.1

FA#: 5019701

C205034

NORTHAMPTON

LATEST PRELIMINARY ESTIMATE: \$33,200,000

(4/11/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (IN) FEMA-NFIP (IN) CONSTRUCTION CONSULTATION
(PENDING) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD
CERTIFICATION (IN)

ROGER DALE BULLOCK
DIVISION

DELAYED FROM: 5/20/25 UTILITIES

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, OCTOBER 21, 2025

PS&E TURN IN DATE : TUESDAY, JULY 15, 2025

PS&E REVIEW DATE : TUESDAY, JULY 1, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-5797</u>	1.304 MI	DRAINAGE, GRADING, PAVING, SIGNALS, CULVERTS	SR 1997 (FAYETTEVILLE ROAD) FROM FARRINGDOM STREET TO EAST 22ND STREET. WIDEN TO MULTI-LANES.

44367.3.1

C205036
ROBESON

LATEST PRELIMINARY ESTIMATE: \$38,700,000 (3/12/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (IN) FEMA-NFIP (IN) MUNICIPAL AGREEMENT (IN)
RAILROAD AGREEMENT (PENDING) UTILITY AGREEMENT (PENDING)
CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (IN)
UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (REQUIRED)
CRAIG FREEMAN
DIVISION

DELAYED FROM: 5/20/25 EXTERNAL ACTIONS

<u>U-5875</u>	2.411 MI	DRAINAGE, GRADING, PAVING, SIGNALS	SR 1203 (ALLEN ROAD) FROM SR 1467 (STANTONSBURG ROAD) TO US13 (DICKINSON AVENUE EXTENSION). WIDEN TO MULTI-LANES
----------------------	----------	---------------------------------------	--

44677.3.1

PITT

LATEST PRELIMINARY ESTIMATE: \$63,100,000 (9/13/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) 4 - MUNICIPAL AGREEMENT (IN) 4 -
MUNICIPAL AGREEMENT (PENDING) RAILROAD AGREEMENT (PENDING)
FEMA-NFIP (IN) ROW CERTIFICATION (IN) RAILROAD CERTIFICATION
(REQUIRED)
CASEY K. WHITLEY
DIVISION

<u>U-6105</u>	0.469 MI	DRAINAGE, GRADING, PAVING	SR 2415 (BAILEY ROAD) FROM POOLE PLACE DRIVE TO US 21 (STATESVILLE ROAD) IN CORNELIUS - CONSTRUCT ROADWAY ON NEW LOCATION
----------------------	----------	------------------------------	---

48173.3.1

FA#: STBGDA-2415(001
MECKLENBURG

LATEST PRELIMINARY ESTIMATE: \$11,500,000 (10/9/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) UTILITY AGREEMENT (REQUIRED)
CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (IN)
UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION
(REQUIRED)
YANWEI MA
DIVISION

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS
TENTATIVE LETTING : TUESDAY, OCTOBER 21, 2025
 PS&E TURN IN DATE : TUESDAY, JULY 15, 2025
 PS&E REVIEW DATE : TUESDAY, JULY 1, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-6187</u>	1.184 MI	DRAINAGE, GRADING, PAVING, STRUCTURES	REALIGNMENT AND EXTENSION OF SR 1630 (BALTIMORE ROAD) FROM SOUTH OF US 158 TO A NEW INTERCHANGE AT I-40.
48647.3.1			
DAVIE			
LATEST PRELIMINARY ESTIMATE: \$53,900,000			(8/28/24)
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (IN) UTILITY AGREEMENT (REQUIRED) CONSTRUCTION			
CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY			
CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)			
RYAN C. NEWCOMB			
DIVISION			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, NOVEMBER 18, 2025

PS&E TURN IN DATE : TUESDAY, AUGUST 12, 2025

PS&E REVIEW DATE : TUESDAY, JULY 29, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
---------	--------	--------------	-------------

<u>N/A</u>	0.050 MI	BRIDGE PRESERVATION	BRIDGE 227 IN CUMBERLAND CO.
------------	----------	---------------------	------------------------------

15BPR.146.3
CUMBERLAND
LATEST PRELIMINARY ESTIMATE: \$1,500,000
RALEIGH LETTING (LET)
NO PERMITS REQUIRED
TIMOTHY SHERRILL

<u>B-5985B</u>	0.122 MI	DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURES	NC 41/NC 72/SR 1600 REPLACE BRIDGE 770175 OVER LUMBER RIVER ON SR 1600 (W 5 TH STREET).
----------------	----------	--	--

47749.3.3
FA#: 4774902
C205069
ROBESON
LATEST PRELIMINARY ESTIMATE: \$9,000,000 (3/28/24)
RALEIGH LETTING (LET)
404/401 PERMITS (PENDING) FEMA-NFIP (IN) MUNICIPAL AGREEMENT
(PENDING) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD
CERTIFICATION (IN)
DAVID STUTTS
REGIONAL

DELAYED FROM: 5/20/25 EXTERNAL ACTIONS

<u>HL-0008I</u>	0.814 MI	DRAINAGE, GRADING, PAVING, SIGNALS	SR 1006 AT SR 1006 (OLD STAGE ROAD) AND SR 2736 (ROCK SERVICE STATION ROAD) INTERSECTION IMPROVEMENTS.
-----------------	----------	---------------------------------------	--

49367.3.9
C205038
WAKE
LATEST PRELIMINARY ESTIMATE: \$11,200,000 (5/13/24)
DIVISION DESIGN RALEIGH LET (DDRL)
404/401 PERMITS (REQUIRED) CONSTRUCTION CONSULTATION
(REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD
CERTIFICATION (REQUIRED) ROW CERTIFICATION (IN)
ANDREW D. MUSSELMAN
EXEMPT

DELAYED FROM: 8/19/25 UTILITIES

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, NOVEMBER 18, 2025

PS&E TURN IN DATE : TUESDAY, AUGUST 12, 2025

PS&E REVIEW DATE : TUESDAY, JULY 29, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>P-5717</u>	0.693 MI	DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURE, RETAINING WALLS	NORFOLK SOUTHERN H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.

46929.3.1

C204886
DURHAM

LATEST PRELIMINARY ESTIMATE: \$41,600,000 (7/17/24)

RALEIGH LETTING (LET)

404/401 PERMITS (IN) RAILROAD AGREEMENT (PENDING) UTILITY
AGREEMENT (PENDING) MUNICIPAL AGREEMENT (IN) CONSTRUCTION
CONSULTATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED)
RAILROAD CERTIFICATION (REQUIRED) ROW CERTIFICATION (IN)
BRIAN E. GACKSTETTER
REGIONAL

<u>R-5600</u>	2.603 MI	DRAINAGE, GRADING, PAVING, SIGNALS, RETAINING WALLS, STRUCTURES	NC 116 TO US 23 BUSINESS. FROM US 23 BUSINESS, SR 1432 (SKYLAND DRIVE) TO WEST OF MUNICIPAL DRIVE. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS. UPGRADE ROADWAY.
----------------------	----------	--	--

45818.3.1

FA#: STP-0107(013)

C205086
JACKSON

LATEST PRELIMINARY ESTIMATE: \$101,900,000 (6/10/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (IN) 2 - MUNICIPAL AGREEMENT (IN) 7 - UTILITY
AGREEMENT (PENDING) UTILITY AGREEMENT (IN) MUNICIPAL AGREEMENT
(PENDING) CONSTRUCTION CONSULTATION (REQUIRED) ROW
CERTIFICATION (IN) UTILITY CERTIFICATION (IN)
RAILROAD CERTIFICATION (IN)
JEANETTE WHITE
REGIONAL

DELAYED FROM: 7/15/25 UTILITIES

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, NOVEMBER 18, 2025

PS&E TURN IN DATE : TUESDAY, AUGUST 12, 2025

PS&E REVIEW DATE : TUESDAY, JULY 29, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-5302</u>	1.153 MI	DRAINAGE, GRADING, PAVING, SIGNALS	US 401 FROM SOUTH OF SR 1006 (OLD STAGE ROAD) TO SOUTH OF SR 2538 (MECHANICAL BOULEVARD/GARNER STATION BOULEVARD) IN GARNER. CONVERT TO REDUCED CONFLICT INTERSECTIONS.

48000.3.1

C204512

WAKE

LATEST PRELIMINARY ESTIMATE: \$24,700,000

(5/31/24)

DIVISION DESIGN RALEIGH LET (DDRL)

NO PERMITS REQUIRED MUNICIPAL AGREEMENT (IN) UTILITY AGREEMENT

(IN) CONSTRUCTION CONSULTATION (PENDING) ROW CERTIFICATION (IN)

UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN)

JOHN W. BRAXTON JR

REGIONAL

DELAYED FROM: 7/15/25 UTILITIES

<u>U-5760</u>	2.034 MI	DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURES	KERNERSVILLE SOUTHERN LOOP, AT US 421/BUSINESS 40 TO NC 66 (WEST MOUNTAIN STREET) IN KERNERSVILLE. WIDEN BIG MILL FARM ROAD AND SR 2649 (HOPKINS ROAD) AND CONSTRUCT INTERCHANGE AT US 421 / NC 150/ BUSINESS 40
----------------------	----------	--	--

46381.3.1

C205012

FORSYTH

LATEST PRELIMINARY ESTIMATE: \$82,500,000

(2/24/25)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (IN) UTILITY AGREEMENT (REQUIRED) MUNICIPAL

AGREEMENT (IN) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN)

RAILROAD CERTIFICATION (IN)

CONNIE KELLEY JAMES

DIVISION

(BUILD NC BOND)

BAT TREE CLEARING

MORATORIUM (4/1 - 10/15)

DELAYED FROM: 4/15/25 EXTERNAL ACTIONS

<u>U-5956</u>	0.861 MI	DRAINAGE, GRADING, PAVING	US 29, REALIGN UNION CEMETERY ROAD TO INTERSECT US 29 AT SR 1414 (ROCK HILL CHURCH ROAD) AND CONSTRUCT IMPROVEMENTS ALONG US 29 FROM 0.6 MILE WEST OF SR 1414 (ROCK HILL CHURCH ROAD) TO JUST EAST OF SR 1414 (ROCK HILL CHURCH ROAD).
----------------------	----------	------------------------------	--

46891.3.1

CABARRUS

LATEST PRELIMINARY ESTIMATE: \$21,900,000

(8/21/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) UTILITY AGREEMENT (REQUIRED) ROW

CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED)

RAILROAD CERTIFICATION (REQUIRED)

RANDY BOWERS

REGIONAL

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS
TENTATIVE LETTING : TUESDAY, NOVEMBER 18, 2025
 PS&E TURN IN DATE : TUESDAY, AUGUST 12, 2025
 PS&E REVIEW DATE : TUESDAY, JULY 29, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>W-5710X</u>	0.680 MI	DRAINAGE, GRADING, PAVING	SR 2042 (OAKDALE ROAD), SR 2108 (SUNSET BOULEVARD), SR 2025(MIRANDA ROAD) AND SR 2040 (LAWING ROAD) NEAR CHARLOTTE SAFETY IMPROVEMENTS (MP: 1.177 - 1.177)
44856.3.24			
FA#: HSIP-2042(002)			
MECKLENBURG			
LATEST PRELIMINARY ESTIMATE: \$8,500,000			(8/29/24)
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (REQUIRED) UTILITY AGREEMENT (REQUIRED) 3 -			
MUNICIPAL AGREEMENT (PENDING) CONSTRUCTION CONSULTATION			
(REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION			
(REQUIRED) RAILROAD CERTIFICATION (REQUIRED)			
DUSTIN LYNN SIMPSON			
DIVISION			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, NOVEMBER 18, 2025

PS&E TURN IN DATE : TUESDAY, AUGUST 12, 2025

PS&E REVIEW DATE : TUESDAY, JULY 29, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>BR-0031</u>	0.134 MI	DRAINAGE, GRADING, PAVING, STRUCTURE, RETAINING WALLS	BRIDGE 550226 ON SR 1310 OVER NANTAHALA RIVER
67031.3.1			
C204863 MACON			
LATEST PRELIMINARY ESTIMATE: \$3,100,000		(9/30/24)	(STATE BRIDGE PROGRAM)
RALEIGH LETTING (LET)			
404/401/FERC PERMITS (REQUIRED) FEMA-NFIP (IN) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (IN)			TROUT MORATORIUM (10/15 - 4/15)
ALEXANDER J FOSTER			
COMBINED PROJECT: BR-0031, BR-0052, BR-0053 UNDER ONE CONTRACT. EACH PROJECT USES ITS OWN WBS			
<u>BR-0052</u>	0.184 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	BRIDGE 550227 ON SR 1310 OVER NANTAHALA RIVER
67052.3.1			
C204863 MACON			
LATEST PRELIMINARY ESTIMATE: \$3,000,000		(9/30/24)	(STATE BRIDGE PROGRAM)
RALEIGH LETTING (LET)			
404/401/FERC PERMITS (REQUIRED) FEMA-NFIP (IN) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (IN)			
ALEXANDER J FOSTER			
COMBINED PROJECT: BR-0031, BR-0052, BR-0053 UNDER ONE CONTRACT. EACH PROJECT USES ITS OWN WBS			
<u>BR-0053</u>	0.124 MI	DRAINAGE, GRADING, PAVING, STRUCTURE, RETAINING WALLS	BRIDGE 550228 ON SR 1310 OVER NANTAHALA RIVER.
67053.3.1			
C204863 MACON			
LATEST PRELIMINARY ESTIMATE: \$3,600,000		(9/30/24)	(STATE BRIDGE PROGRAM)
RALEIGH LETTING (LET)			
404/401 PERMITS (PENDING) FERC PERMIT (REQUIRED) FEMA-NFIP (IN) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (IN)			TROUT MORATORIUM (10/15 - 4/15)
ALEXANDER J FOSTER			
COMBINED PROJECT: BR-0031, BR-0052, BR-0053 UNDER ONE CONTRACT. EACH PROJECT USES ITS OWN WBS			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, DECEMBER 16, 2025

PS&E TURN IN DATE : TUESDAY, SEPTEMBER 9, 2025

PS&E REVIEW DATE : TUESDAY, AUGUST 26, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>N/A</u>	0.084 MI	BRIDGE PRESERVATION	BRIDGE 960068 CARRYING NC 268 OVER WARRIOR CREEK IN WILKESCOUNTY.

15BPR.149.3

WILKES

LATEST PRELIMINARY ESTIMATE: \$1,700,000

RALEIGH LETTING (LET)

NO PERMITS REQUIRED

TIMOTHY SHERRILL

DELAYED FROM: 4/15/25 FUNDING

<u>B-6040</u>	0.351 MI	DRAINAGE, GRADING, PAVING, STRUCTURES	US 70 REPLACE BRIDGE 580127 OVER SOUTHERN RAILROAD.
---------------	----------	--	---

48389.3.1

MCDOWELL

LATEST PRELIMINARY ESTIMATE: \$4,200,000

(9/29/22)

(STATE BRIDGE PROGRAM)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) RAILROAD AGREEMENT (REQUIRED)

CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION

(REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD

CERTIFICATION (REQUIRED)

CLAUDIA G WILLIAMS

REGIONAL

<u>BR-0101</u>	0.284 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE BRIDGE 800104 ON US 64 OVER COVE CREEK
----------------	----------	---	--

67101.3.1

RUTHERFORD

LATEST PRELIMINARY ESTIMATE: \$7,700,000

(11/13/24)

(STATE BRIDGE PROGRAM)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) FEMA-NFIP (REQUIRED) UTILITY AGREEMENT

(REQUIRED) ROW CERTIFICATION (REQUIRED)

CLAUDIA G WILLIAMS

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, DECEMBER 16, 2025

PS&E TURN IN DATE : TUESDAY, SEPTEMBER 9, 2025

PS&E REVIEW DATE : TUESDAY, AUGUST 26, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>BR-0155</u>	0.180 MI	DRAINAGE, GRADING, PAVING, STRUCTURES	REPLACE 780163 ON US158 OVER HOGAN'S CREEK
67155.3.1			
C205071			
ROCKINGHAM			
LATEST PRELIMINARY ESTIMATE: \$9,100,000		(5/13/24)	(STATE BRIDGE PROGRAM)
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (REQUIRED) FEMA-NFIP (PENDING) CONSTRUCTION			
CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY			
CERTIFICATION (REQUIRED)			
SUZANA M. MATTA			

DELAYED FROM: 6/17/25 DESIGN

<u>HE-0016</u>	1.447 MI	DRAINAGE, GRADING, PAVING	NEW ROUTE FROM 0.5 MILES EAST OF BRUNSWICK COUNTY LINE TO 1.5 MILES EAST OF BRUNSWICK COUNTY LINE ON US 74.
51325.3.1			
C204970			
BRUNSWICK			
LATEST PRELIMINARY ESTIMATE: \$11,400,000		(1/22/25)	
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (PENDING) UTILITY AGREEMENT (PENDING) ROW			
CERTIFICATION (PENDING) UTILITY CERTIFICATION (PENDING) RAILROAD			
CERTIFICATION (IN)			
BRIAN JOSEPH HARDING			
ECON DEV			

DELAYED FROM: 6/17/25 PLANNING

<u>I-5898</u>	0.541 MI	DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURES	FUTURE I-73 / US 220 AT US 311 / NC 135 INTERCHANGE. REPLACE BRIDGE 780074 AND UPGRADE INTERCHANGE.
46860.3.1			
C205018			
ROCKINGHAM			
LATEST PRELIMINARY ESTIMATE: \$23,000,000		(6/19/24)	
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (PENDING) ROW CERTIFICATION (IN) UTILITY			
CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)			
BRANDON GREEN			
REGIONAL			

DELAYED FROM: 6/17/25 RIGHT OF WAY

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, DECEMBER 16, 2025

PS&E TURN IN DATE : TUESDAY, SEPTEMBER 9, 2025

PS&E REVIEW DATE : TUESDAY, AUGUST 26, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>P-5731</u>	1.271 MI	DRAINAGE, GRADING, PAVING	EAST 5TH AVENUE CONSTRUCT A GRADE SEPARATION OF THE RAIL LINE AND EAST 7TH AVENUE.

47610.3.1
DAVIDSON

LATEST PRELIMINARY ESTIMATE: \$63,600,000 (1/29/25)

RALEIGH LETTING (LET)

404/401 PERMITS (REQUIRED) MUNICIPAL AGREEMENT (REQUIRED)
RAILROAD AGREEMENT (REQUIRED) CONSTRUCTION CONSULTATION
(REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION
(REQUIRED) RAILROAD CERTIFICATION (REQUIRED)
BRAD SMYTHE
DIVISION

DELAYED FROM: 7/15/25 DESIGN

<u>W-5704E</u>	1.490 MI	DRAINAGE, GRADING, PAVING, SIGNALS	SR 1700 (COVERED BRIDGE ROAD) BETWEEN 0.1 MILE EAST OF SR 1003 (BUFFALO ROAD) AND 0.1 MILE WEST OF SR 2685 (HELENA LANE).
-----------------------	----------	---------------------------------------	---

44850.3.5
FA#: HSIP-1700(22)
C204857
JOHNSTON

LATEST PRELIMINARY ESTIMATE: \$14,500,000 (2/9/24)

DIVISION DESIGN RALEIGH LET (DDRL)

NO PERMITS REQUIRED MUNICIPAL AGREEMENT (REQUIRED)
CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (IN)
UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION
(REQUIRED)
NORWOOD ADDISON GAINES
DIVISION

DELAYED FROM: 4/15/25 UTILITIES

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, DECEMBER 16, 2025

PS&E TURN IN DATE : TUESDAY, SEPTEMBER 9, 2025

PS&E REVIEW DATE : TUESDAY, AUGUST 26, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-6143</u>	0.000 MI	DRAINAGE, GRADING, PAVING, SIGNALS	NC 7 (EAST CATAWBA STREET) AT US 74 (WILKINSON BOULEVARD) INTERSECTION. CONSTRUCT NORTHBOUND RIGHT-TURN LANE ON NC 7 (EAST CATAWBA STREET) AND EXTEND EXISTING WESTBOUND LEFT-TURN LANE ON US 74 (WILKINSON BOULEVARD).(COMB W/ B-6051).

48326.3.1

FA#: 0007005

C204773

GASTON

LATEST PRELIMINARY ESTIMATE: \$7,200,000

(7/2/24)

RALEIGH LETTING (LET)

404/401 PERMITS (PENDING) UTILITY AGREEMENT (REQUIRED) MUNICIPAL

AGREEMENT (PENDING) CONSTRUCTION CONSULTATION (IN) ROW

CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (IN) RAILROAD

CERTIFICATION (REQUIRED)

DAVID STUTTS

REGIONAL

COMBINED PROJECT: B-6051, U-6143 UNDER ONE CONTRACT, WBS: EACH PROJECT USES ITS OWN WBS

DELAYED FROM: 7/15/25 PERMITTING

<u>B-6051</u>	0.963 MI	DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURES	US 29 / US 74 REPLACE BRIDGE 350091 OVER CATAWBA RIVER.(COMB W/U-6143).
----------------------	----------	--	---

48708.3.1

FA#: 0029074

C204773

GASTON

LATEST PRELIMINARY ESTIMATE: \$76,000,000

(7/2/24)

RALEIGH LETTING (LET)

404/401/FERC PERMITS (PENDING) UTILITY AGREEMENT (REQUIRED) FEMA-

NFIP (IN) MUNICIPAL AGREEMENT (IN) 2 - MUNICIPAL AGREEMENT

(PENDING) CONSTRUCTION CONSULTATION (IN) ROW CERTIFICATION

(REQUIRED) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION

(REQUIRED)

DAVID STUTTS

REGIONAL

COMBINED PROJECT: B-6051, U-6143 UNDER ONE CONTRACT, WBS: EACH PROJECT USES ITS OWN WBS

DELAYED FROM: 7/15/25 PERMITTING

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, DECEMBER 16, 2025

PS&E TURN IN DATE : TUESDAY, SEPTEMBER 9, 2025

PS&E REVIEW DATE : TUESDAY, AUGUST 26, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>I-5990</u>	0.570 MI	PAVEMENT REHABILITATION	I-40 AT EXIT 118 - SR 1761 (OLD NC 10). (COMB W/BR-0151). CONSTRUCT INTERCHANGE IMPROVEMENTS.

47536.3.1

FA#: 0040114

BURKE

LATEST PRELIMINARY ESTIMATE: \$9,600,000

(6/21/21)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) CONSTRUCTION CONSULTATION

(REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION

(REQUIRED) RAILROAD CERTIFICATION (REQUIRED)

BRENDAN MERITHEW

DIVISION

**COMBINED PROJECT: BR-0151, I-5990 UNDER ONE CONTRACT, WBS: EACH PROJECTS USES ITS OWN WBS
AND FA.**

<u>BR-0151</u>	0.000 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE BRIDGE NO. 110173 ON SR 1002 (HENRY RIVER ROAD) OVER I-40 IN BURKE CO.(COMB W/I-5990).
-----------------------	----------	---	---

67151.3.1

BURKE

LATEST PRELIMINARY ESTIMATE: \$12,400,000

(11/19/24)

(STATE BRIDGE PROGRAM)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (REQUIRED) CONSTRUCTION CONSULTATION

(REQUIRED) ROW CERTIFICATION (REQUIRED)

EDDIE DOUGLAS

**COMBINED PROJECT: BR-0151, I-5990 UNDER ONE CONTRACT, WBS: EACH PROJECTS USES ITS OWN WBS
AND FA.**

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, DECEMBER 16, 2025

PS&E TURN IN DATE : TUESDAY, SEPTEMBER 9, 2025

PS&E REVIEW DATE : TUESDAY, AUGUST 26, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-6146</u>	1.191 MI	CURB AND GUTTER, DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURE, RETAINING WALLS	US 74 (F)(WILKINSON BOULEVARD)FROM MARKET STREET TO SR 2015(ALBERTA AVENUE) GASTON COUNTY (COMB W/B-5857) WIDEN TO SIXLANES.

48392.3.2

GASTON

LATEST PRELIMINARY ESTIMATE: \$43,500,000

(2/18/24)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (IN) UTILITY AGREEMENT (REQUIRED) 2 - MUNICIPAL
AGREEMENT (PENDING) CONSTRUCTION CONSULTATION (REQUIRED) ROW
CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION
(IN)

BRYAN SOWELL

REGIONAL

COMBINED PROJECT: B-5857, U-6146, UNDER ONE CONTRACT, EACH PROJECT USES ITS OWN WBS.

DELAYED FROM: 5/20/25 PERMITTING

<u>B-5857</u>	0.086 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE BRIDGE 82 OVER A SOUTH FORK OF CATAWBA RIVER ON US 29/US 74.(COMB W/U-6146).
----------------------	----------	---	---

45810.3.1

C204481

GASTON

LATEST PRELIMINARY ESTIMATE: \$11,800,000

(6/9/22)

(STATE BRIDGE PROGRAM)

DIVISION DESIGN RALEIGH LET (DDRL)

404/401 PERMITS (IN) FERC PERMIT (PENDING) FEMA-NFIP (IN) UTILITY
AGREEMENT (REQUIRED) MUNICIPAL AGREEMENT (IN) CONSTRUCTION
CONSULTATION (REQUIRED) ROW CERTIFICATION (IN) UTILITY
CERTIFICATION (IN)

BRYAN SOWELL

COMBINED PROJECT: B-5857, U-6146, WBS UNDER ONE CONTRACT, EACH PROJECT USES ITS OWN WBS.

DELAYED FROM: 5/20/25 PERMITTING

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, JANUARY 20, 2026

PS&E TURN IN DATE : TUESDAY, OCTOBER 14, 2025

PS&E REVIEW DATE : TUESDAY, SEPTEMBER 30, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>B-6047</u>	0.100 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE BRIDGE 145 OVER FLOYDS CREEK ON SR 2125
48390.3.1 FA#: BRZ-2125(003) C204877 RUTHERFORD LATEST PRELIMINARY ESTIMATE: \$3,000,000			(12/12/24)
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (REQUIRED) FEMA-NFIP (IN) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED) CLAUDIA G WILLIAMS DIVISION			BAT MORATORIUM (4/15 - 10/15)
<hr/>			
<u>BR-0010</u>	0.566 MI	DRAINAGE, GRADING, PAVING	BRIDGE 110105 ON US 64, NC 18 OVER JOHNS RIVER
67010.3.1 BURKE LATEST PRELIMINARY ESTIMATE: \$12,600,000			(4/12/23)
RALEIGH LETTING (LET)			(STATE BRIDGE PROGRAM)
404/401 PERMITS (REQUIRED) FEMA-NFIP (REQUIRED) ROW CERTIFICATION (REQUIRED) TYLER A. YELTON			
<hr/>			
<u>BR-0049</u>	0.142 MI	DRAINAGE, GRADING, PAVING, RETAINING WALL, STRUCTURE	BRIDGE 890034 ON CONCORD AVE OVER US 74, NC 200
67049.3.1 UNION LATEST PRELIMINARY ESTIMATE: \$9,100,000			(10/4/24)
RALEIGH LETTING (LET)			(STATE BRIDGE PROGRAM)
NO PERMITS REQUIRED ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED) GEORGE BOULES			
<hr/>			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, JANUARY 20, 2026

PS&E TURN IN DATE : TUESDAY, OCTOBER 14, 2025

PS&E REVIEW DATE : TUESDAY, SEPTEMBER 30, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>BR-0096</u>	0.104 MI	DRAINAGE, GRADING, PAVING, STRUCTURES	REPLACE BRIDGE 780176 ON SR 1700 (FISHER HILL ROAD) OVER NC14 / NC87.

51603.3.1

FA#: 5160301

ROCKINGHAM

LATEST PRELIMINARY ESTIMATE: \$2,300,000

(11/6/24)

RALEIGH LETTING (LET)

NO PERMITS REQUIRED UTILITY AGREEMENT (REQUIRED) CONSTRUCTION

CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY

CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)

EMILY FERREIRA

DIVISION

<u>BR-0173</u>	0.085 MI	DRAINAGE, GRADING, PAVING	REPLACE BRIDGE 680078 ON NC306 FERRY OVER NEUSE RIVER
-----------------------	----------	------------------------------	--

67173.3.1

PAMLICO

LATEST PRELIMINARY ESTIMATE: \$9,100,000

(12/18/24)

(STATE BRIDGE PROGRAM)

RALEIGH LETTING (LET)

404/401 PERMITS (REQUIRED) CONSTRUCTION CONSULTATION

(REQUIRED) UTILITY CERTIFICATION (REQUIRED)

JOHN G. CONFORTI

<u>I-5995</u>	9.570 MI	PAVEMENT REHABILITATION	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 1728 (WADE AVENUE). PAVEMENT REHABILITATION. INCLUDE I-5996.
----------------------	----------	----------------------------	--

47950.3.1

FA#: NHPIM-0040(077)

WAKE, DURHAM

LATEST PRELIMINARY ESTIMATE: \$54,600,000

(10/17/24)

DIVISION DESIGN RALEIGH LET (DDRL)

NO PERMITS REQUIRED ROW CERTIFICATION (REQUIRED) UTILITY

CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)

STEPHEN REID DAVIDSON

STATEWIDE

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, JANUARY 20, 2026

PS&E TURN IN DATE : TUESDAY, OCTOBER 14, 2025

PS&E REVIEW DATE : TUESDAY, SEPTEMBER 30, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>P-5737</u>	0.510 MI	DRAINAGE, GRADING, PAVING, RETAINING WALLS, STRUCTURES, TRACKBED	CSX S LINE WAKE COUNTY AT SR 2108 (MILLBROOK ROAD) IN RALEIGH. CONSTRUCT GRADE SEPARATION AND CLOSE CROSSING 630605A.
48153.3.1 FA#: 4815301 WAKE LATEST PRELIMINARY ESTIMATE: \$26,400,000 (12/4/24)			
RALEIGH LETTING (LET)		(CONS RAIL INFRA SAFETY INITIATI	
NO PERMITS REQUIRED MUNICIPAL AGREEMENT (REQUIRED) UTILITY AGREEMENT (REQUIRED) RAILROAD AGREEMENT (PENDING) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED) BRAD SMYTHE STATEWIDE			
<hr/>			
<u>U-4753</u>	0.900 MI	DRAINAGE, GRADING, PAVING, SIGNALS, SIGNING	SR 1556 (WAYNE MEMORIAL DRIVE) FROM SR 1003 (NEW HOPE ROAD)TO US 70 IN GOLDSBORO. WIDEN TO FOUR LANES.
39927.3.1 WAYNE LATEST PRELIMINARY ESTIMATE: \$21,900,000 (12/16/24)			
DIVISION DESIGN RALEIGH LET (DDRL)			
NO PERMITS REQUIRED 4 - UTILITY AGREEMENT (IN) UTILITY AGREEMENT (PENDING) 2 - MUNICIPAL AGREEMENT (IN) MUNICIPAL AGREEMENT (PENDING) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED) RACHEL C. EVANS DIVISION			
<hr/>			
<u>U-5711</u>	0.792 MI	DRAINAGE, GRADING, PAVING, SIGNALS, STRUCTURES	SR 1712 (PINEVIEW STREET) FROM WEST OF SYLVAN STREET TO US 220 BUSINESS IN ASHEBORO WIDEN TO MULTILANES
50160.3.1 FA#: 5016001 C204990 RANDOLPH LATEST PRELIMINARY ESTIMATE: \$9,600,000 (12/18/24)			
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (REQUIRED) UTILITY AGREEMENT (REQUIRED) RAILROAD AGREEMENT (PENDING) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED) JEFFREY A. STRODER DIVISION			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, JANUARY 20, 2026

PS&E TURN IN DATE : TUESDAY, OCTOBER 14, 2025

PS&E REVIEW DATE : TUESDAY, SEPTEMBER 30, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-5965</u>	0.000 MI		US 29 (FRANKLIN BOULEVARD) AND NC 274 CONSTRUCT INTERSECTION IMPROVEMENTS
45979.3.1			
GASTON			
LATEST PRELIMINARY ESTIMATE: \$7,200,000			(5/13/24)
DIVISION DESIGN RALEIGH LET (DDRL)			
ROW CERTIFICATION (IN)			
RITCHIE NARAIDU			
REGIONAL			
Added UTILITIES			

<u>U-6134</u>	0.749 MI	DRAINAGE, GRADING, PAVING, SIGNALS, RETAINING WALLS, STRUCTURES	NC 16 BYPASS AT SR 1380 (OPTIMIST CLUB ROAD) INTERSECTION. UPGRADE AT-GRADE INTERSECTION TO INTERCHANGE
48364.3.1			
FA#: 4836401			
LINCOLN			
LATEST PRELIMINARY ESTIMATE: \$46,800,000			(7/26/24)
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (REQUIRED) UTILITY AGREEMENT (REQUIRED) MUNICIPAL AGREEMENT (REQUIRED) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)			
BRYAN SOWELL			
REGIONAL			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, FEBRUARY 17, 2026

PS&E TURN IN DATE : TUESDAY, NOVEMBER 11, 2025

PS&E REVIEW DATE : TUESDAY, OCTOBER 28, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>N/A</u>	2.893 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	BRIDGE PRESERVATION. BRIDGE 353 OVER US 17 BUSINESS / TARRIVER ON US 17 IN BEAUFORT COUNTY

15BPR.137.3

C204955

BEAUFORT

LATEST PRELIMINARY ESTIMATE: \$10,400,000

RALEIGH LETTING (LET)

NO PERMITS REQUIRED RAILROAD AGREEMENT (PENDING)

TIMOTHY SHERRILL

<u>N/A</u>	0.000 MI	BRIDGE PRESERVATION	BRIDGE PRESERVATION. BRIDGE 330078 OVER I-40 ON US 52/ US 311/ NC 8.
-------------------	----------	---------------------	---

15BPR.148.3

YADKIN

LATEST PRELIMINARY ESTIMATE: \$975,000

RALEIGH LETTING (LET)

404/401 PERMITS (REQUIRED) ROW CERTIFICATION (REQUIRED)

TIMOTHY SHERRILL

<u>BR-0060</u>	0.426 MI	DRAINAGE, GRADING, GUARDRAIL, PAVING, STRUCTURES	BRIDGE 000014 ON NC 87 OVER CANE CREEK
-----------------------	----------	--	--

67060.3.1

C204936

ALAMANCE

LATEST PRELIMINARY ESTIMATE: \$9,200,000

(6/19/24)

(STATE BRIDGE PROGRAM)

RALEIGH LETTING (LET)

404/401 PERMITS (REQUIRED) FEMA-NFIP (IN) CONSTRUCTION

CONSULTATION (REQUIRED) ROW CERTIFICATION (PENDING) UTILITY

CERTIFICATION (IN)

DAVID STUTTS

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, FEBRUARY 17, 2026

PS&E TURN IN DATE : TUESDAY, NOVEMBER 11, 2025

PS&E REVIEW DATE : TUESDAY, OCTOBER 28, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>BR-0099</u>	0.205 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE BRIDGE 800012 ON NC 120 OVER US 74 BYP
67099.3.1			
C205070			
RUTHERFORD			
LATEST PRELIMINARY ESTIMATE: \$8,200,000		(9/12/24)	(STATE BRIDGE PROGRAM)
DIVISION DESIGN RALEIGH LET (DDRL)			
NO PERMITS REQUIRED UTILITY AGREEMENT (IN) ROW CERTIFICATION			BAT MORATORIUM (4/15 - 10/15)
(REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD			
CERTIFICATION (IN)			
CLAUDIA G WILLIAMS			

DELAYED FROM: 6/17/25 RIGHT OF WAY

<u>R-5718</u>	1.300 MI	DRAINAGE, GRADING, PAVING	SR 1003 (BUFFALO ROAD) FROM US 70 TO SR 1934 (OLD BEULAH ROAD).
50472.3.1			
FA#: NHP-1003(140)			
JOHNSTON			
LATEST PRELIMINARY ESTIMATE: \$22,000,000		(1/21/25)	
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (IN) RAILROAD AGREEMENT (PENDING) CONSTRUCTION			
CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY			
CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)			
NORWOOD ADDISON GAINES			
DIVISION			

<u>U-2519F</u>	34.000 MI	GRADING, ITS	FAYETTEVILLE OUTER LOOP INSTALL ITS ALONG FULL LENGTH OF I-295 FROM WEST OF EXIT 34 TO I-95 INTERCHANGE TO THE SOUTH.
34817.3.20			
FA#: 0295009			
C204996			
ROBESON, CUMBERLAND			
LATEST PRELIMINARY ESTIMATE: \$6,000,000		(2/16/24)	
RALEIGH LETTING (LET)			
NO PERMITS REQUIRED RAILROAD AGREEMENT (PENDING) ROW			
CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION			
(REQUIRED)			
KHALED AL-AKHDAR			
STATEWIDE			

DELAYED FROM: 5/20/25 EXTERNAL ACTIONS

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS
TENTATIVE LETTING : TUESDAY, FEBRUARY 17, 2026
 PS&E TURN IN DATE : TUESDAY, NOVEMBER 11, 2025
 PS&E REVIEW DATE : TUESDAY, OCTOBER 28, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-3609B</u>	2.358 MI	CULVERT, DRAINAGE, GRADING, PAVING, SIGNALS	US 13 (BERKELEY BOULEVARD)TEST FROM SR 1003 (NEW HOPE ROAD)TO US 70 BYPASS WITH INTERSECTION IMPROVEMENTS AT SR 1572 (SAULSTON ROAD). WIDEN TO FOUR LANES.
39026.3.2			
C205035			
WAYNE			
LATEST PRELIMINARY ESTIMATE: \$32,300,000		(1/15/25)	
DIVISION DESIGN RALEIGH LET (DDRL)			(FUTURE BUILD NC BOND)
404/401 PERMITS (REQUIRED) FEMA-NFIP (IN) MUNICIPAL AGREEMENT (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED) NORWOOD ADDISON GAINEY REGIONAL			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, FEBRUARY 17, 2026

PS&E TURN IN DATE : TUESDAY, NOVEMBER 11, 2025

PS&E REVIEW DATE : TUESDAY, OCTOBER 28, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-4714AC</u>	1.886 MI	DRAINAGE, GRADING, PAVING	SR 1009 (JOHN STREET-OLD MONROE ROAD), FROM EAST OF I-485 TO WEST OF MORNINGSIDE MEADOW LANE. (COMB W/U-4714B).
39078.3.9 MECKLENBURG LATEST PRELIMINARY ESTIMATE: \$40,700,000			
RALEIGH LETTING (LET)		(1/9/25) (8 WEEK AD)	(FUTURE BUILD NC BOND)
404/401 PERMITS (IN) MUNICIPAL AGREEMENT (REQUIRED) UTILITY AGREEMENT (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED) RADHA ATTALURI DIVISION COMBINED PROJECT: U-4714AC, U-4714B UNDER ONE CONTRACT: EACH PROJECT USES ITS OWN WBS.			
<u>U-4714B</u>	3.795 MI	DRAINAGE, GRADING, PAVING	SR 1009 (OLD MONROE ROAD) FROM WEST OF MORNINGSIDE MEADOW LANE TO EAST OF SR 1377 (WESLEY CHAPEL-STOUTS ROAD) IN INDIANTRAIL. WIDEN TO MULTI-LANES. (COMB W/U-4714AC).
39078.3.6 UNION LATEST PRELIMINARY ESTIMATE: \$87,200,000			
RALEIGH LETTING (LET)		(1/9/25) (8 WEEK AD)	(FUTURE BUILD NC BOND)
404/401 PERMITS (IN) MUNICIPAL AGREEMENT (REQUIRED) UTILITY AGREEMENT (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED) RADHA ATTALURI DIVISION COMBINED PROJECT: U-4714AC, U-4714B UNDER ONE CONTRACT, EACH PROJECT USES ITS OWN WBS.			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, MARCH 17, 2026

PS&E TURN IN DATE : TUESDAY, DECEMBER 9, 2025

PS&E REVIEW DATE : TUESDAY, NOVEMBER 25, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>B-5833</u>	0.578 MI	DRAINAGE, GRADING, PAVING, STRUCTURE, RETAINING WALLS	REPLACE BRIDGE 29 OVER I-77 ON US 21 BUSINESS
45786.3.1 FA#: 0021035 C204733 YADKIN LATEST PRELIMINARY ESTIMATE: \$19,300,000			(2/6/25)
RALEIGH LETTING (LET)			
404/401 PERMITS (IN) CONSTRUCTION CONSULTATION (IN) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (IN) DAVID STUTTS REGIONAL			
<hr/>			
<u>BR-0019</u>	0.379 MI	DRAINAGE, GRADING, PAVING, RESURFACING, STRUCTURE	BRIDGE 350056 ON NC 275 OVER SF CATAWBA RIVER
67019.3.1 C204817 GASTON LATEST PRELIMINARY ESTIMATE: \$13,700,000			(12/20/24)
RALEIGH LETTING (LET)			(STATE BRIDGE PROGRAM)
404/401 PERMITS (REQUIRED) FEMA-NFIP (IN) UTILITY AGREEMENT (REQUIRED) MUNICIPAL AGREEMENT (REQUIRED) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (IN) DAVID STUTTS			
<hr/>			
<u>HI-0014</u>	0.000 MI	PAVEMENT REHABILITATION	US 264 FROM THE WILSON COUNTY LINE TO I-95. PAVEMENT REHABILITATION.
49985.3.1 FA#: 4998501 WILSON LATEST PRELIMINARY ESTIMATE: \$10,600,000			(2/25/25)
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (IN) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED) TONY C. COGGINS STATEWIDE			
<hr/>			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, MARCH 17, 2026

PS&E TURN IN DATE : TUESDAY, DECEMBER 9, 2025

PS&E REVIEW DATE : TUESDAY, NOVEMBER 25, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>U-5743</u>	0.758 MI	DRAINAGE, GRADING, PAVING, SIGNALS, CULVERTS	NC 42 / SR 2194 (DUBLIN SQUARE ROAD) FROM SR 2237 (EAST SALISBURY STREET) TO NORTH OF US 64 / NC 49 (DIXIE DRIVE) IN ASHEBORO. WIDEN TO THREE LANES.
50165.3.1 RANDOLPH			
LATEST PRELIMINARY ESTIMATE: \$13,700,000		(2/12/25)	
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (REQUIRED) UTILITY AGREEMENT (REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED) ROW CERTIFICATION (IN)			
JEFFREY A. STRODER REGIONAL			

<u>U-6043</u>	0.000 MI	DRAINAGE, GRADING, PAVING	US 29 / US 74 (FRANKLIN BOULEVARD), SR 2200 (COX ROAD) TO 400 FEET EAST OF LINEBERGER ROAD. ADD LANE IN THE EASTBOUND DIRECTION.
46984.3.1 GASTON			
LATEST PRELIMINARY ESTIMATE: \$7,900,000		(3/4/25)	
DIVISION DESIGN RALEIGH LET (DDRL)			
ROW CERTIFICATION (IN)			
LEE A. BRYSON DIVISION			
ADDED UTILITIES			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS**

TENTATIVE LETTING : TUESDAY, APRIL 21, 2026

PS&E TURN IN DATE : TUESDAY, JANUARY 13, 2026

PS&E REVIEW DATE : TUESDAY, DECEMBER 30, 2025

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
BR-0145	0.000 MI	DRAINAGE, GRADING, PAVING, STRUCTURE	REPLACE 560033 ON NC208 OVER SHELTON LAUREL CREEK
67145.3.1 MADISON			
LATEST PRELIMINARY ESTIMATE: \$4,400,000		(3/7/25)	(STATE BRIDGE PROGRAM)
RALEIGH LETTING (LET)			
404/401 PERMITS (REQUIRED) FEMA-NFIP (REQUIRED) ROW CERTIFICATION (REQUIRED) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)			
WESLEY BROOKS CARTNER			

HL-0007	0.739 MI	DRAINAGE, GRADING, PAVING, SIGNALS	NC 55 AT SR 1191 (TECHNOLOGY DRIVE)/SR 6107 (EAST WILLIAMS STREET) IN APEX. CONVERT INTERSECTION TO INTERCHANGE OR ALTERNATIVE INTERSECTION
49366.3.1 FA#: 4936601 WAKE			
LATEST PRELIMINARY ESTIMATE: \$31,500,000		(5/6/24)	
DIVISION DESIGN RALEIGH LET (DDRL)			
404/401 PERMITS (REQUIRED) MUNICIPAL AGREEMENT (REQUIRED) CONSTRUCTION CONSULTATION (REQUIRED) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)			
JOHN W. BRAXTON JR EXEMPT			

DELAYED FROM: 11/18/25 UTILITIES

R-5796	0.846 MI	DRAINAGE, GRADING, PAVING, STRUCTURES	US 13/NC 42/NC 561 (MEMORIAL DRIVE) FROM PEACHTREE STREET TO NC 42. WIDEN TO THREE LANES.
46881.3.1 HERTFORD			
LATEST PRELIMINARY ESTIMATE: \$20,300,000		(3/14/25)	
DIVISION DESIGN RALEIGH LET (DDRL)			
(FUTURE BUILD NC BOND)			
404/401 PERMITS (REQUIRED) UTILITY AGREEMENT (REQUIRED) MUNICIPAL AGREEMENT (REQUIRED) RAILROAD AGREEMENT (PENDING) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED)			
ROGER DALE BULLOCK REGIONAL			

**NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
DIVISION OF HIGHWAYS
TENTATIVE LETTING : TUESDAY, JUNE 17, 2025
ALTERNATIVE DELIVERY**

PROJECT	LENGTH	TYPE OF WORK	DESCRIPTION
<u>I-5719B</u>	4.666 MI	DRAINAGE, GRADING, PAVING	I- 85, FROM NC 7 (MCADENVILLE ROAD / MAIN STREET) TO NC 273. WIDEN TO EIGHT LANES. (COMB W/U-5800).
50135.3.GV2			
FA#: FUTR085			
C205001			
GASTON			
LATEST PRELIMINARY ESTIMATE: \$395,500,000			(9/18/24)
DESIGN BUILD LET (DBL)			(GARVEE BOND) (INFRA GRANT)
404/401 PERMITS (REQUIRED) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (IN) RAILROAD CERTIFICATION (REQUIRED) NORA A. MCCANN, EIT STATEWIDE			
COMBINED PROJECTS: I-5719B, U-5800 UNDER ONE CONTRACT, EACH PROJECT USES ITS OWN WBS.			
ADDED STRATEGIC LETTING			
<u>U-5800</u>	0.478 MI	DRAINAGE, GRADING, PAVING	NC 7 AT INTERSECTION OF NC 7/US 74 AND NC 7/US 29. CONSTRUCT NORTHBOUND THROUGH LANE AND INTERSECTION IMPROVEMENTS. (COMB W/I-5719B).
44372.3.1			
FA#: 4437201			
C205001			
GASTON			
LATEST PRELIMINARY ESTIMATE: \$19,600,000			(9/18/24)
DESIGN BUILD LET (DBL)			
404/401 PERMITS (REQUIRED) RAILROAD AGREEMENT (PENDING) ROW CERTIFICATION (IN) UTILITY CERTIFICATION (REQUIRED) RAILROAD CERTIFICATION (REQUIRED) NORA A. MCCANN, EIT REGIONAL			
COMBINED PROJECTS: I-5719B, U-5800 UNDER ONE CONTRACT, EACH PROJECT USES ITS OWN WBS.			
DELAYED FROM: 3/18/25 STRATEGIC LETTING			
