

December 2024 - Detailed Schedule Changes

TIP: B-5995

WBS: 48190.1.1

COUNTY: PAMLICO
DESCRIPTION: REPLACE BRIDGE 57 OVER DAWSON CREEK ON SR 1302
CONTACT PERSON: CASEY K. WHITLEY
REASON CATEGORY: PERMITTING

DELETED FROM 12MLL: 6/17/25

TIP: BR-0153

WBS: 67153.1.1

COUNTY: BERTIE
DESCRIPTION: Replace 070024 on NC11 over CASHIE RIVER
CONTACT PERSON: DAVID STUTTS
REASON CATEGORY: PERMITTING

DELAYED FROM: 4/15/25 TO: 9/16/25

TIP: HE-0002

WBS: 49745.1.1

COUNTY: WAKE
DESCRIPTION: NEW ROUTE CONSTRUCT ACCESS ROAD FROM THE FUJI BIOPHARMACEUTICAL PARCEL TO THE EXTENSION OF BUMGARDNER ROAD.
CONTACT PERSON: MARK S. GALLO
REASON CATEGORY: DESIGN

DELAYED FROM: 4/15/25 TO: 5/20/25

TIP: HL-0003

WBS: 49467.1.1

COUNTY: BUNCOMBE
DESCRIPTION: US 19/US 23 BUSINESS (HAYWOOD ROAD) FROM US 19/US 23/US 74 (PATTON AVENUE) TO RIDGELAWN ROAD. UPGRADE ROADWAY INCLUDING RESURFACING AND PEDSTRIAN IMPROVEMENTS.
CONTACT PERSON: BRENDAN MERITHEW
REASON CATEGORY: BIDS REJECTED

ADDED TO: 2/18/25

December 2024 - Detailed Schedule Changes

TIP: HL-0008I

WBS: 49367.1.9

COUNTY: WAKE
DESCRIPTION: SR 1006 (OLD STAGE ROAD) AT SR 1006 (OLD STAGE ROAD) AND SR2736 (ROCK SERVICE STATION ROAD) INTERSECTION IMPROVEMENTS.

CONTACT PERSON: LAMIN JAH
REASON CATEGORY: RIGHT OF WAY

DELAYED FROM: 6/17/25 TO: 8/19/25

TIP: P-5731

WBS: 47610.1.1

COUNTY: DAVIDSON
DESCRIPTION: EAST 5TH AVENUE CONSTRUCT A GRADE SEPARATION OF THE RAIL LINE AND EAST 7TH AVENUE.

CONTACT PERSON: BRAD SMYTHE
REASON CATEGORY: DESIGN

DELAYED FROM: 7/15/25 TO: 12/16/25

TIP: U-3609B

WBS: 39026.1.2

COUNTY: WAYNE
DESCRIPTION: US 13 (BERKELEY BOULEVARD) FROM SR 1003 (NEW HOPE ROAD) TO US 70 BYPASS WITH INTERSECTION IMPROVEMENTS AT SR 1572 (SAULSTON ROAD). WIDEN TO FOUR LANES.

CONTACT PERSON: NORWOOD ADDISON GAINEY
REASON CATEGORY: UTILITIES

DELETED FROM 12MLL: 5/20/25

TIP: U-4405B

WBS: 39049.1.FR3

COUNTY: CUMBERLAND
DESCRIPTION: US 401 (RAEFORD ROAD) FROM EAST OF NC 162 (BUNCE ROAD) TO EAST OF BRIGHTON ROAD IN FAYETTEVILLE. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.

CONTACT PERSON: DAVID S. WEBB
REASON CATEGORY: DESIGN

DELAYED FROM: 1/21/25 TO: 2/18/25

