

## February 2018 BID AD

ID #	ROUTE	COUNTY	TIP ESTIMATE	LATEST ESTIMATE	LET TYPE	Fund	AFTER REVIEW	REASON	Authorized
B-2506	SR 1627	ANSON	\$1,100,000	\$1,300,000	RL	F		Moved from Jan 2018; ROW Issues	
B-4823	SR 1538	TRANSYLVANIA	\$425,000	\$425,000	RL	F			
B-5170	NC 226	MITCHELL	\$1,000,000	\$1,000,000	RL	HFB			
B-5370	SR 1506	UNION	\$450,000	\$450,000	RL	HFB		404/401 Permits (pending)	
B-5371	US 601	UNION	\$2,300,000	\$1,850,000	RL	HFB		404/401 Permits (pending)	
B-5373	SR 1435	STANLY	\$600,000	\$675,000	RL	HFB		404/401 Permits (pending)	
B-5374	SR 2154	UNION	\$475,000	\$675,000	RL	F		404/401 Permits (pending)	
B-5405	SR 1139	TRANSYLVANIA	\$450,000	\$650,000	RL	HFB			
B-5406	SR 1513	MACON	\$9,000,000	\$875,000	RL	HFB			
I-5506	I-40	WAKE	\$21,400,000	\$21,400,000	RL	F		Utility and Municipal Agreements (pending)	
15BPR.15	US 76/US 421	NEW HANOVER	\$11,160,000	\$11,160,000	RL	S			
R-5749	SR 1001	COLUMBUS	\$5,720,000	\$5,720,000	DDRL	F		404/401 PERMITS (Required)	
U-2525C	Greensboro Eastern Loop	GUILFORD	\$151,400,000	\$161,000,000	RL	S		(8 Week Advertisement) 404/401 Permits (pending); Utility Agreement (required); Municipal & Railroad Agreements (pending)	
<b>Projects = 13</b>			<b>\$205,480,000</b>	<b>\$207,180,000</b>			<b>\$0</b>	<b>Projects to be Let = 12</b>	
								<b>Projects Moved = 0</b>	
		<b>Minus Engineering &amp; Contingencies</b>					<b>\$0</b>		

**SCHEDULES SUBJECT TO CHANGE - PENDING FISCAL ANALYSIS & BOT APPROVAL**

RL	Raleigh Let	<div style="width: 20px; height: 10px; background-color: #a6c9ec; border: 1px solid black;"></div>	Funds Authorized
DDRL	Division Design Raleigh Let	<div style="width: 20px; height: 10px; background-color: #f4cccc; border: 1px solid black;"></div>	Funds Not Authorized
DB	Design-Build Let	<div style="width: 20px; height: 10px; background-color: #ffff00; border: 1px solid black;"></div>	Non-STIP Project - Authorized by Fiscal or Division
S	State Funded	<div style="width: 20px; height: 10px; background-color: #fce4d6; border: 1px solid black;"></div>	Funds Authorized for 8 Week Advertisement Project
F	Federally Funded		
HFB	State Bridge Program		
SCR	Schedule Change Request		

Review Date 01/02/2018  
Revised Date 12/14/2017

NAA