

7/30/2026
X:\Projects\TPD\TPDNCC0005 - 2021 Western Divisions PDSC and GESC LSC\W0 02 Hometown Place\CADD (NCDOT)2023\NC ORD\Work Zone Traffic Control\BN0003.RDY_TMP.dgn
User:lsanders

PROJ. REFERENCE NO.	SHEET NO.
BN-0003	TMP-1C

PHASING NOTES

PHASE 1 - SR-1580 (E HOMETOWN PLACE)

STEP 1

PLACE ALL CONSTRUCTION WARNING SIGNS PRIOR TO BEGINNING WORK IN ACCORDANCE WITH NCDOT STD. DWG 1101.01. THE APPROACH WARNING SIGNS SHALL BE PLACED ALONG SR-1580 (E HOMETOWN PLACE) AND HWY 107/US-23 BUS (W. MAIN ST) AND SHALL REMAIN IN PLACE UNTIL CONSTRUCTION IS COMPLETED.

STEP 2

USING NCDOT STD. DWG 1101.03 (SHEET 1 OF 9) FOR A TEMPORARY ROAD CLOSURE AND SHEET TMP-2, CONSTRUCT PROPOSED ASPHALT AND CONCRETE FOR TRAIL, ROAD WEDGING AND WIDENING, PEDESTRIAN BRIDGE, DRAINAGE, EXPRESSWAY GUTTER, AND GRADING.

STEP 3

USING NCDOT STD. DWG 1101.02 (SHEET 1 OF 19) AND FLAGGER CONTROL TO CONSTRUCT THE MILLING AND RESURFACING FOR THE TIE-IN.

STEP 4

USING NCDOT STD. DWG 1101.02 (SHEET 1 OF 19), INSTALL FINAL PAVEMENT MARKINGS AND SIGNING, REMOVE ALL TRAFFIC CONTROL DEVICES AND TEMPORARY SIGNING. OPEN ALL LANES TO TRAFFIC.

PHASE 2 - SR-1580 (E HOMETOWN PLACE) & HWY-107/US- 23 BUS (W. MAIN STREET)

STEP 1

PLACE ALL CONSTRUCTION WARNING SIGNS PRIOR TO BEGINNING WORK IN ACCORDANCE WITH NCDOT STD. DWG 1101.01. THE APPROACH WARNING SIGNS SHALL BE PLACED ALONG SR-1580 (E HOMETOWN PLACE) AND HWY-107/US- 23 BUS (W. MAIN STREET) AND SHALL REMAIN IN PLACE UNTIL CONSTRUCTION IS COMPLETED.

STEP 2

USING NCDOT STD. DWG 1101.02 (SHEET 1 OF 19) CONSTRUCT ASPHALT, CURB & GUTTER, CURB RAMP, DRAINAGE, SIDEWALK AND GRADING ALONG THE SOUTH SIDE OF SR-1580 (E HOMETOWN PLACE) AT THE INTERSECTION WITH HWY-107/US- 23 BUS (W. MAIN STREET).

STEP 3

USING NCDOT STD. DWG 1101.02 (SHEET 1 OF 19) CONSTRUCT ASPHALT, CURB & GUTTER, CURB RAMP, DRAINAGE, SIDEWALK AND GRADING ALONG THE NORTH SIDE OF HWY-107/US- 23 BUS (W. MAIN STREET).

STEP 4

USING NCDOT STD. DWG 1101.02 (SHEET 1 OF 19) CONSTRUCT ASPHALT, CURB & GUTTER, CURB RAMP, DRAINAGE, SIDEWALK AND GRADING ALONG THE SOUTH SIDE OF HWY-107/US- 23 BUS (W. MAIN STREET).

STEP 5

USING NCDOT STD. DWG. 1101.02 (SHEET 1 OF 19), INSTALL FINAL PAVEMENT MARKINGS AND SIGNING, REMOVE ALL TRAFFIC CONTROL DEVICES AND TEMPORARY SIGNING. OPEN ALL LANES TO TRAFFIC.

NOTES:

STEPS 2,3,& 4 OF PHASE 2 CAN OCCUR IN A DIFFERENT ORDER, BUT SHALL NOT OCCUR SIMULTANEOUSLY.
PHASES 1 & 2 CAN OCCUR SIMULTANEOUSLY.



The John R. McAdams Company, Inc.
621 Hillsborough Street Suite 500 Raleigh, NC 27603
N.C.B.E.L.S. License Number: C-0293

APPROVED:

Signed by:
Lisa M. Podessma
9275EF60DD04EA...

DATE: 7/30/2026

SEAL

DOCUMENT NOT CONSIDERED FINAL
UNLESS ALL SIGNATURES COMPLETED

PHASING NOTES