

			[State Fiscal Year] Project: ITR.RDA093 SMO (StARS Networks) DO NOT DEL																																					
S	Hi	Description	Duratr	(B)EISchFi	2018				2019				2020				2021				2022				2023				2024				2025				2026			
					2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1
		SMO (StARS Networks) DO NO	733.0 DAY		SMO (StARS Networks) DO NOT DELETE																																			
		Data Collection (PLANNING)	14.0 MON	07/29/2020	Data Collection (PLANNING)																																			
		PE Funding Approved (PFA)		05/30/2019	PE Funding Approved (PFA)																																			
		Request Digital Mosaic (TMOS)		05/30/2019	Request Digital Mosaic (TMOS)																																			
		Request Shell Plan Sheets (TSPS)		05/30/2019	Request Shell Plan Sheets (TSPS)																																			
		Req. Prel. Geotech. Input (REQ_PGEO)		07/30/2019	Req. Prel. Geotech. Input (REQ_PGEO)																																			
		Request Traffic Forecast (REQ_TFC)		07/30/2019	Request Traffic Forecast (REQ_TFC)																																			
		Begin Data Collection (BDC)		07/30/2019	Begin Data Collection (BDC)																																			
		Environmental Input Request (EIR)		07/30/2019	Environmental Input Request (EIR)																																			
		Receive Digital Mosaic (FMOS)		09/30/2019	Receive Digital Mosaic (FMOS)																																			
		Delineate Wetlands & Streams (DEL_W)		12/02/2019	Delineate Wetlands & Streams (DEL_WET)																																			
		Historic Survey & Elig. (HIST)		03/30/2020	Historic Survey & Elig. (HIST)																																			
		Community Impact Assess. (CIA)		03/30/2020	Community Impact Assess. (CIA)																																			
		Traffic Forecast Completed (TFC)		03/30/2020	Traffic Forecast Completed (TFC)																																			
		Archaeology Screening (ARCH_SCRN)		03/30/2020	Archaeology Screening (ARCH_SCRN)																																			
		Req. Prel. Hydro Report (REQ_PREHYD)		05/29/2020	Req. Prel. Hydro Report (REQ_PREHYD)																																			
		Natural Resources Tech. Report (NRTR)		07/29/2020	Natural Resources Tech. Report (NRTR)																																			
		Verif. of Wetlands & Streams (VERWET)		07/29/2020	Verif. of Wetlands & Streams (VERWET)																																			
		Preliminary Design Recommendations	10.0 MON	09/29/2020	Preliminary Design Recommendations																																			
		Receive Shell Plan Sheets (FSPS)		12/02/2019	Receive Shell Plan Sheets (FSPS)																																			
		Detour Recommendations (DETREC)		04/29/2020	Detour Recommendations (DETREC)																																			
		Preliminary Hydro Report (PHYD)		07/29/2020	Preliminary Hydro Report (PHYD)																																			
		Prel. GEO Recommendations (PGEO)		07/29/2020	Prel. GEO Recommendations (PGEO)																																			
		Field Scoping Meeting (FSM)		09/29/2020	Field Scoping Meeting (FSM)																																			
		CE Development	19.0 MON	04/29/2022	CE Development																																			
		Preliminary Design Submittal (PDS)		02/01/2021	Preliminary Design Submittal (PDS)																																			
		Prel. Design Est (PD_EST)		02/01/2021	Prel. Design Est (PD_EST)																																			
		Alternative Selected (ALTSEL)		03/30/2021	Alternative Selected (ALTSEL)																																			
		RW Estimate (RW_EST)		12/30/2021	RW Estimate (RW_EST)																																			
		Utility Estimate (UTL_EST)		12/30/2021	Utility Estimate (UTL_EST)																																			
		CE Approved (CE)		04/29/2022	CE Approved (CE)																																			
		Preliminary R/W Plans	14.0 MON	12/10/2021	Preliminary R/W Plans																																			
		Survey Request to Location (TLOC)		10/12/2020	Survey Request to Location (TLOC)																																			
		Plan Sheets from Location (FLOC)		03/12/2021	Plan Sheets from Location (FLOC)																																			
		Preliminary Line & Grade (15% HYD)		04/12/2021	Preliminary Line & Grade (15% HYD)																																			
		Draft Bridge Survey Reports (DBSR)		06/10/2021	Draft Bridge Survey Reports (DBSR)																																			
		Distribute Plans (DP)		07/12/2021	Distribute Plans (DP)																																			
		Slope Recommendations (SLREC)		09/10/2021	Slope Recommendations (SLREC)																																			
		Hydraulic Design	5.0 MON	12/10/2021	Hydraulic Design																																			
		To Hydraulics (THYD)		07/13/2021	To Hydraulics (THYD)																																			
		Bridge Survey Reports (BSR)		09/13/2021	Bridge Survey Reports (BSR)																																			
		Hydro Recommendations (FHYP)		12/10/2021	Hydro Recommendations (FHYP)																																			
		Final R/W Plans	10.0 MON	10/11/2022	Final R/W Plans																																			
		Prel. Util. Analysis & Routing (PUARR)		02/14/2022	Prel. Util. Analysis & Routing (PUARR)																																			
		Roadway Foundation Recm'ds (RDY_REC)		03/14/2022	Roadway Foundation Recm'ds (RDY_REC)																																			
		Structure Foundation Recm'ds (SFR)		03/14/2022	Structure Foundation Recm'ds (SFR)																																			
		HES LDA INFO (HLDA)		05/11/2022	HES LDA INFO (HLDA)																																			
		Req. Final Pav't Design (REQ_PAVT)		05/11/2022	Req. Final Pav't Design (REQ_PAVT)																																			
		Final PUE's (PUE)		06/13/2022	Final PUE's (PUE)																																			
		Location and Design Approval (LADA)		06/13/2022	Location and Design Approval (LADA)																																			
		Final Pavement Design (PAVEMENT)		06/13/2022	Final Pavement Design (PAVEMENT)																																			
		Combined Field Inspection (CFI)		07/11/2022	Combined Field Inspection (CFI)																																			
		T+E Species Review-consultation (T&E)		07/11/2022	T+E Species Review-consultation (T&E)																																			
		RW Estimate (RW_EST)		08/11/2022	RW Estimate (RW_EST)																																			
		Utility Estimate (UTL_EST)		08/11/2022	Utility Estimate (UTL_EST)																																			
		13 month Estimate (13M_EST)		08/11/2022	13 month Estimate (13M_EST)																																			
		Util. Analysis & Routing (UARR)		09/12/2022	Util. Analysis & Routing (UARR)																																			
		R/W Plans Complete (RPC)		10/11/2022	R/W Plans Complete (RPC)																																			
		Structure Design	4.0 MON	11/12/2021	Structure Design																																			
		Structure Recommendations (STRREC)		07/13/2021	Structure Recommendations (STRREC)																																			
		Prel. Bridge General Drawings (PGD'S)		11/12/2021	Prel. Bridge General Drawings (PGD'S)																																			
		R/W PIVOT (DO NOT DELETE)		10/11/2022	R/W PIVOT (DO NOT DELETE)																																			
		R/W Acquisition	11.0 MON	09/11/2023	R/W Acquisition																																			
		R/W Acquisition Begins (R/W)		10/12/2022	R/W Acquisition Begins (R/W)																																			
		R/W Certification (R/WCERT)		09/11/2023	R/W Certification (R/WCERT)																																			
		Utility Relocation	11.0 MON	09/11/2023	Utility Relocation																																			
		Utility Parcel Acquisition (UPA)		04/12/2023	Utility Parcel Acquisition (UPA)																																			
		Utility Certification (UC)		09/11/2023	Utility Certification (UC)																																			
		LET PIVOT (DO NOT DELETE)		10/11/2022	LET PIVOT (DO NOT DELETE)																																			
		Utility Plans Development	6.0 MON	04/11/2023	Utility Plans Development																																			
		Utility Agreement Plans (UTI_AGRM'T)		04/11/2023	Utility Agreement Plans (UTI_AGRM'T)																																			
		Plan & Permit Review	3.0 MON	02/10/2023	Plan & Permit Review																																			
		Submit HYD MOA Permit (SUB_HYDMO)		12/14/2022	Submit HYD MOA Permit (SUB_HYDMO)																																			
		Plan/Permit Consistency Review (PPCR)		01/10/2023	Plan/Permit Consistency Review (PPCR)																																			
		Permit Dwg's to Natural Systems (PDNE)		02/10/2023	Permit Dwg's to Natural Systems (PDNE)																																			
		Stormwater Mgm't Plan Complete (SMP)		02/10/2023	Stormwater Mgm't Plan Complete (SMP)																																			
		Environmental Permit Submittals	1.0 MON	03/10/2023	Environmental Permit Submittals																																			
		Submit NW Permit (SUB_NWP)		02/13/2023	Submit NW Permit (SUB_NWP)																																			
		Sub. Riparian Buffer Auth (SUB_BUFATH)		03/10/2023	Sub. Riparian Buffer Auth (SUB_BUFATH)																																			
		Final Plans Development	9.0 MON	07/11/2023	Final Plans Development																																			
		Traffic Control Plans (TCP)		11/14/2022	Traffic Control Plans (TCP)																																			
		Sub. Util. Agrm't Package (SUB_UTLAP)		03/13/2023	Sub. Util. Agrm't Package (SUB_UTLAP)																																			
		Utility Construction Plans (UCP)		07/03/2023	Utility Construction Plans (UCP)																																			
		Utility by Others Plans (UOP)		07/03/2023	Utility by Others Plans (UOP)																																			
		Obtain Util. Agrm't Package (UTLAP)		07/03/2023	Obtain Util. Agrm't Package (UTLAP)																																			
		Final Plans to Design (FPD)		07/03/2023	Final Plans to Design (FPD)																																			
		TCP to Design (TCPD)		07/03/2023	TCP to Design (TCPD)																																			
		Sig. Design & Elec. Detail (S&E_PLN)		07/03/2023	Sig. Design & Elec. Detail (S&E_PLN)																																			
		Cable Routing Plans (CABLE_RT_PLN)		07/03/2023	Cable Routing Plans (CABLE_RT_PLN)																																			
		Erosion Control Plans (ECP)		07/03/2023	Erosion Control Plans (ECP)																																			
		Signing & Pav't. Marking Pln. (SIGN_DE)		07/03/2023	Signing & Pav't. Marking Pln. (SIGN_DE)																																			
		Roadway Plans to Cont & Prop (RPCP)		07/11/2023	Roadway Plans to Cont & Prop (RPCP)																																			
		Structure Plans to Plan checking (STRPC)		07/11/2023	Structure Plans to Plan checking (STRPC)																																			
		Obtain Permits	10.0 WK	09/19/2023	Obtain Permits																																			
		Struct. Plans to Contract Office (SPCP)		07/25/2023	Struct. Plans to Contract Office (SPCP)																																			
		Construction Consultation (CONST_CO)		08/14/2023	Construction Consultation (CONST_CO)																																			
		Obtain HYD MOA Permit (HYD_MOA)		08/22/2023	Obtain HYD MOA Permit (HYD_MOA)																																			
		Obtain Riparian Buffer Auth (BUFAUTH)		08/22/2023	Obtain Riparian Buffer Auth (BUFAUTH)																																			
		Obtain 401 Permit (401)		09/19/2023	Obtain 401 Permit (401)																																			
		Obtain 404 Permit (404)		09/19/2023	Obtain 404 Permit (404)																																			
		Contract Advertisement	4.0 WK	10/17/2023	Contract Advertisement																																			
		Raleigh Letting (LET)		10/17/2023	Raleigh Letting (LET)																																			