

Durham-Chapel Hill-Carrboro MPO CTP

Status Report

October 7, 2016

Study Contacts

- ❑ TPB Project Engineer: Julie Bollinger; (919) 707-0945; jbollinger@ncdot.gov
- ❑ MPO Contact: Andrew Henry; (919) 560-4366 x36419; Andrew.Henry@durhamnc.gov
- ❑ Division 5 Contact: Joey Hopkins; (919) 220-4600; jhopkins@ncdot.gov
- ❑ Division 7 Contact: Mike Mills; (336) 487-0000; mmills@ncdot.gov
- ❑ Division 8 Contact: Brandon Jones; (910) 944-2344; bhjohnes@ncdot.gov

Study Schedule *

Collect/Forecast SE Data.....	December 2012 (Complete)
Develop Analysis Tool.....	December 2012 (Complete)
Deficiency Analysis	November 2015 (Complete)
Develop Draft CTP.....	November 2016
(Delayed due to unavailability of staff)	
Draft CTP to Locals	January 2017
Local Adoption	February 2017
NCDOT Adoption	March 2017
CTP Maps Distributed.....	March 2017
Documentation	April 2017

Activities This Quarter

- ❑ Continued development of CTP Maps and inventory based on Committee review.
- ❑ NCDOT internal review of draft CTP Recommendations, CTP Maps and Problem Statements. Revisions per NCDOT internal review.
- ❑ Draft CTP presentations to MPO TC and Board for comments.

Upcoming Activities

- ❑ Continue NCDOT internal review of draft CTP Recommendations, CTP Maps and Problem Statements. Revisions per NCDOT internal review.
- ❑ Draft CTP presentations to MPO TC and Board for review, comment, and release for public to review and comment.
- ❑ Public Involvement including draft CTP presentations to Local Governments and workshops.

* Schedule may be further delayed due to inconsistencies with CTP milestones, and lack of availability of staff.