DocuSign Envelope ID: 8E913212-D43B-4A58-A341-221C3DF47D4B

PROJ. REFERENCE NO.	SHEET NO.
W-5203W	TMP-3

PHASING

THE CONTRACTOR SHALL MAINTAIN ACCESS TO ALL EXISTING DRIVEWAYS AS DIRECTED BY THE ENGINEER.

PHASE I

STEP 1
INSTALL WORK ZONE ADVANCE WARNING SIGNS. SEE RSD 1101.01.

STEP 2
USING RSD 1101.02, SHEET 3 OF 15 WHEN NECESSARY, COMPLETE CONSTRUCTION OF THE FOLLOWING UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE (SEE TMP-5 AND TMP-6).

*-L- FROM STA 24+66 +/- TO -Y2- STA 11+66 +/-
*-Y1- FROM STA 13+39 +/- TO -L- STA 27+45 +/-
*-L- FROM STA 31+70 +/- TO STA 39+81 +/-
*-L- FROM STA 37+75 +/- TO STA 40+35 +/-

STEP 3
USING RSD 1101.02, SHEET 3 OF 15 WHEN NECESSARY, CONSTRUCT CONCRETE ISLANDS AT U-TURN LOCATION AND INSTALL CONES ALONG EDGE OF ISLAND ADJACENT TO TRAFFIC AS SHOWN ON TMP-6 WHILE CONCRETE CURES. INSTALL TEMPORARY PAVEMENT MARKINGS (PAINT) AS SHOWN ON TMP-8 AND TMP-9 AND OPEN U-TURN MEDIAN TO TRAFFIC.

PHASE II

STEP 1
CLOSE MEDIAN AT -Y- LINE AND INSTALL SIGNING AS SHOWN FOR RIGHT ONLY MOVEMENTS FROM -Y- LINES (SEE TMP-8).

STEP 2
USING RSD 1101.02, SHEET 3 OF 15 WHEN NECESSARY, COMPLETE CONSTRUCTION OF THE FOLLOWING UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE (SEE TMP-7 AND TMP-8).

*-L- FROM STA 17+50 +/- TO STA 25+99 +/-
*-L- FROM STA 26+25 +/- TO STA 34+78 +/-

STEP 3
COMPLETE ALL REMAINING CONSTRUCTION UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE, INCLUDING ALL MEDIAN ISLANDS IN THE FOLLOWING SEQUENCE:

A - USING RSD 1101.02, SHEET 3 OF 15, COMPLETE CONSTRUCTION OF ALL MEDIAN WORK, INCLUDING LEFTOVER CHANNELIZATION AT -Y- LINE INTERSECTIONS. USE DRUMS TO CHANNELIZE ACCESS TO U-TURN AND INSTALL CONES ALONG EDGE OF ISLANDS ADJACENT TO TRAFFIC WHILE CONCRETE CURES (SEE TMP-8).

B - USING RSD 1101.02, SHEET 1 OF 15, COMPLETE RIGHT TURN ISLANDS AT ALL -Y- LINES. INSTALL CONES AROUND ISLANDS AS SHOWN IN DETAIL A WHILE CONCRETE CURES. INSTALL TEMPORARY MARKINGS (PAINT) IN FINAL PATTERN AT ALL -Y- LINES (SEE SHEET TMP-8).

STEP 4
AWAY FROM TRAFFIC AND USING RSD 1101.02, SHEET 1 AND 3 OF 15, AS NECESSARY, PERFORM THE FOLLOWING:

A - PLACE FINAL LAYER OF SURFACE COURSE ON ALL LANES.
B - PLACE TEMPORARY MARKINGS ON ALL LANES IN THE FINAL TRAFFIC PATTERN (SEE PAVEMENT MARKING PLANS).
C - OPEN ALL LANES TO TRAFFIC.

STEP 5
USING RSD 1101.02, SHEETS 1 AND 3 OF 15, PLACE FINAL PAVEMENT MARKINGS AND MARKERS (SEE PAVEMENT MARKING PLANS).

STEP 6
REMOVE ALL REMAINING TRAFFIC CONTROL DEVICES.

APPROVED: DocuSigned by: A. Matthew Thigpen DATE: 5/17/2016
E3E0971197BD4C8...

SEAL

PHASING

5/16/2016
\\vrbd\proj\Raleigh\38369.04 NCDOT-MulkeyT04(W-5203W)\cad\te\planset\Traffic Control\W-5203W_tc_tmp_03.dgn
User:mthigpen