DocuSign Envelope ID: 5F0DD3AF-3930-4194-9524-8F9362C614AF

PROJ. REFERENCE NO.	SHEET NO.
17BP.14.R.42	TMP-1C

PROJECT PHASING

MAINTAIN ACCESS TO --DWY1- AND -DWY2- AT ALL TIMES.

PHASE I

STEP 1:
INSTALL ADVANCE WORK ZONE WARNING SIGNS USING RDWY STD 1101.01, SHEET 3 OF 3.

STEP 2:
USING RDWY STD 1101.02, SHEET 1 OF 15, IN ONE WORK PERIOD, INSTALL BARRELS AND ADDITIONAL SIGNS FOR TEMPORARY LANE CLOSURE AND SHIFT TRAFFIC TO THE TEMPORARY ONE LANE, TWO WAY PATTERN.

STEP 3:
USING RDWY STD 1101.02, SHEET 1 OF 15, PERFORM THE FOLLOWING ON SR 1334:

- CONSTRUCT PHASE I OF PROPOSED BRIDGE. (SEE STRUCTURE PLANS)
- CONSTRUCT PHASE I OF PROPOSED ROADWAY FROM -L- STA 11+40+/- TO -L- STA 12+60+/- UP TO, BUT NOT INCLUDING FINAL PAVEMENT.
- CONSTRUCT -DWY2- UP TO, BUT NOT INCLUDING FINAL PAVEMENT. ACCESS TO -DWY2- SHALL BE MAINTAINED AT ALL TIMES.

STEP 4:
USING FLAGGERS, RDWY STD 1101.02, SHEET 1 OF 15, IN ONE WORK PERIOD CONSTRUCT TIE INS FROM -L- STA 10+90+/- TO -L- STA 11+40+/- AND FROM -L- STA 12+60+/- TO -L- STA 12+90+/-.

INSTALL ANCHORED PORTABLE CONCRETE BARRIER AND CRASH CUSHIONS FROM -L- STA 11+80+/- TO -L- STA 12+15+/-. (SEE SHEET TMP-3)

RETAINING ADVANCED WORK ZONE SIGNS, SWITCH TRAFFIC ONTO THE NEWLY CONSTRUCTED SECTION OF SR 1334 AT THE END OF THE WORK PERIOD.

PHASE II

STEP 1:
USING RDWY STD 1101.02 SHEET 1 OF 15, PERFORM THE FOLLOWING ON SR 1334:

- REMOVE THE EXISTING BRIDGE AND APPROACHES IN ACCORDANCE WITH ROADWAY AND STRUCTURE PLANS.
- CONSTRUCT PHASE II OF PROPOSED BRIDGE. (SEE STRUCTURE PLANS)
- CONSTRUCT PHASE II OF PROPOSED ROADWAY FROM -L- STA. 10+90+/- TO STA. 12+90+/-, UP TO, BUT NOT INCLUDING FINAL PAVEMENT. (SEE SHEET TMP-4)
- CONSTRUCT -DWY1- UP TO, BUT NOT INCLUDING FINAL PAVEMENT. ACCESS TO -DWY1- SHALL BE MAINTAINED AT ALL TIMES.
- USING FLAGGERS, RDWY STD 1101.02, SHEET 1 OF 15, REMOVE PORTABLE CONCRETE BARRIER AND CRASH CUSHION. PLACE THE PAVEMENT STRUCTURE AND FINAL PAVEMENT MARKINGS ON PROPOSED -L- FROM STA 10+90+/- TO STA 12+90+/-, -DWY1- AND -DWY2- TIE IN.

STEP 2:
COMPLETE REMOVAL OF ANY REMAINING ROADWAY AND STRUCTURE. REMOVE ALL TEMPORARY TRAFFIC CONTROL DEVICES AND OPEN -L- TO THE FINAL PATTERN.

APPROVED:_____ DATE:_____

SEAL

NORTH CAROLINA PROFESSIONAL SEAL 19003 ENGINEER DEAN D. HATFIELD
Digitally signed by: Dean D. Hatfield
10/28/2014

DIVISION OF HIGHWAYS · STATE OF NORTH CAROLINA · DEPARTMENT OF TRANSPORTATION · WORK ZONE TRAFFIC CONTROL

TEMPORARY TRAFFIC CONTROL PHASING

$$$$$$$$SYSTIME$$$$$$$$DGN$$$$$$$$$$$$$$$$$$$$SENAME$$$$